

## District Mineral Foundation Trust, Bokaro

Sl. No.	District	Executing Agency	Block	Project Name	Area of Intervention (High / Other Priority)	Sector / Area	Financial Year	Project Sanctioned Date (DD-MM-YYYY)	Amount Sanctioned (in Cr.)	Estimated Duration of Project (in Years)	Project Status (Yet to Start, On Going, Completed, Cancelled)	Project Start Date (DD-MM-YYYY)	Project End Date (DD-MM-YYYY)	Total Amount Spent (in Cr.)	No of Beneficiaries
1	Bokaro	Executive Engineer, P.H.E.D, Chas	Chandrapura Block	Construction of Toilet under Swachh Bharat Mission	High	Sanitation	2016-17	30-11-2016	10.00	5 Years	Completed	30-11-2016	30-11-2021	10.00	8299
2	Bokaro	Executive Engineer, P.H.E.D, Chas	Bermo Block	Implementation of Bermo Multi-Rural Water Supply Scheme.	High	Drinking Water Supply	2017-18	12-04-2017	53.13	3 Years + (5 Years O&M)	Completed	11-12-2017	O&M	53.13	10827
3	Bokaro	Executive Engineer, P.H. E.D. Tenughat	Gumia Block	Implementation of Rural Water Supply Scheme in Jhirki and adjacent villages for the purpose of the water supply system.	High	Drinking Water Supply	2017-18	02-08-2017	6.38	2 Years	Completed	04-09-2017	03-09-2019	5.72	1352.00
4	Bokaro	Executive Engineer, P.H. E.D. Tenughat	Peterwar Block	Implementation of Rural Water Supply Scheme in Angwali and adjacent villages for the purpose of the water supply system.	High	Drinking Water Supply	2017-18	02-08-2017	5.68	2 Years	Completed	01-09-2017	31-08-2019	5.48	1455.00
5	Bokaro	Executive Engineer, P.H. E.D. Tenughat	Peterwar Block	Implementation of Rural Water Supply Scheme in Chapi and adjacent villages for the purpose of the water supply system.	High	Drinking Water Supply	2017-18	02-08-2017	6.79	2 Years	Completed	04-09-2017	03-09-2019	6.17	1417.00
6	Bokaro	Executive Engineer, P.H. E.D. Tenughat	Nawadih Block	Implementation of Rural Water Supply Scheme in Dahiyari and adjacent villages for the purpose of the water supply system.	High	Drinking Water Supply	2017-18	18-10-2017	5.95	2 Years	Completed	13-11-2017	12-11-2019	5.95	876.00
7	Bokaro	Executive Engineer, P.H. E.D. Tenughat	Gumia Block	Implementation of Rural Water Supply Scheme in Lalpaniya and adjacent villages for the purpose of the water supply system.	High	Drinking Water Supply	2017-18	18-10-2017	11.93	2 Years	Completed	13-11-2017	12-11-2019	11.67	2287.00
8	Bokaro	Executive Engineer, P.H. E.D. Tenughat	Gumia Block	Implementation of Rural Water Supply Scheme in Pachmo and adjacent villages for the purpose of the water supply system.	High	Drinking Water Supply	2017-18	18-10-2017	6.96	2 Years	On Going	18-12-2017	17-12-2019	5.94	Beneficiaries of Gumia Block
9	Bokaro	Executive Engineer, P.H.E.D, Chas	Chas Block	Implementation of Haisabatu Rural Water Supply Scheme.	High	Drinking Water Supply	2017-18	18-10-2017	47.29	2 Years + (5 Years O&M)	Completed	03-11-2017	O&M	47.29	11285
10	Bokaro	Executive Engineer, P.H. E.D. Tenughat	Peterwar Block	Implementing Rural Water Supply Scheme in Tenughat Left bank joint and adjacent villages for the water supply system.	High	Drinking Water Supply	2017-18	13-11-2017	6.12	2 Years	Completed	05-02-2018	04-02-2020	5.21	997.00
11	Bokaro	Executive Engineer, P.H. E.D. Tenughat	Peterwar Block	Implementing Rural Water Supply Scheme in Tenughat Right bank joint and adjacent villages for the water supply system.	High	Drinking Water Supply	2017-18	13-11-2017	5.57	2 Years	Completed	30-12-2017	29-12-2019	4.86	1489.00
12	Bokaro	Executive Engineer, P.H.E.D, Chas	Chas Block	Implementation of Bijuliya Rural Water Supply Scheme.	High	Drinking Water Supply	2017-18	21-11-2017	9.21	2 Years + (5 Years O&M)	Completed	09-05-2018	O&M	8.06	1298
13	Bokaro	Executive Engineer, P.H.E.D, Chas	Chandankiyari Block	Implementation of Rural Water Supply Scheme in Babinor and adjacent villages for the purpose of the water supply system.	High	Drinking Water Supply	2017-18	20-12-2017	8.73	2 Years + (5 Years O&M)	Completed	31-01-2018	O&M	8.73	1732
14	Bokaro	Executive Engineer, P.H.E.D, Chas	Chandankiyari Block	Implementation of Rural Water Supply Scheme in Nawdiha and adjacent villages for the purpose of the water supply system.	High	Drinking Water Supply	2017-18	20-12-2017	10.30	2 Years + (5 Years O&M)	Completed	31-01-2018	O&M	10.30	2068
15	Bokaro	Executive Engineer, P.H. E.D. Tenughat	Gumia Block	Implementation of Rural Water Supply Scheme in Kathara villages for the purpose of the water supply system.	High	Drinking Water Supply	2017-18	29-12-2017	5.64	2 Years	Completed	18-01-2018	17-01-2020	4.47	472.00
16	Bokaro	Executive Engineer, P.H. E.D. Tenughat	Peterwar Block	Implementation of Rural Water Supply Scheme in Mayapur and adjacent villages for the purpose of the water supply system.	High	Drinking Water Supply	2018-19	13-04-2018	39.46	2 Years 6 Months	Completed	06-08-2018	05-08-2021	36.35	4235.00

Sl. No.	District	Executing Agency	Block	Project Name	Area of Intervention (High / Other Priority)	Sector / Area	Financial Year	Project Sanctioned Date (DD-MM-YYYY)	Amount Sanctioned (in Cr.)	Estimated Duration of Project (in Years)	Project Status (Yet to Start, On Going, Completed, Cancelled)	Project Start Date (DD-MM-YYYY)	Project End Date (DD-MM-YYYY)	Total Amount Spent (in Cr.)	No of Beneficiaries
17	Bokaro	Executive Engineer, P.H.E.D, Chas	Chandankiyari Block	Implementation of Rural Water Supply Scheme in Mahal and adjacent villages for the purpose of the water supply system.	High	Drinking Water Supply	2018-19	20-04-2018	19.55	2 Years + (5 Years O&M)	On Going	19-12-2018	O&M	11.00	Beneficiaries of Chandankiyari Block
18	Bokaro	Executive Engineer, P.H.E.D, Chas	Chas Block	Implementation of Rural Water Supply Scheme in Ranipokhar and adjacent villages for the purpose of the water supply system.	High	Drinking Water Supply	2018-19	26-04-2018	9.99	2 Years + (5 Years O&M)	On Going	08-08-2018	O&M	6.00	Beneficiaries of Chas Block
19	Bokaro	Executive Engineer, P.H. E.D. Tenughat	Gumia Block	Implementation of Rural Water Supply Scheme in Kander and adjacent villages for the purpose of the water supply system.	High	Drinking Water Supply	2018-19	17-05-2018	12.49	2 Years	Completed	10-08-2018	09-02-2021	12.00	1449.00
20	Bokaro	Executive Engineer, P.H. E.D. Tenughat	Gumia Block	Implementation of Rural Water Supply Scheme in Hosir East and adjacent villages for the purpose of the water supply system.	High	Drinking Water Supply	2018-19	18-06-2018	8.82	2 Years	Completed	10-08-2018	09-02-2021	8.82	2902.00
21	Bokaro	Executive Engineer, P.H. E.D. Tenughat	Gumia Block	Implementation of Rural Water Supply Scheme in Siyari and adjacent villages for the purpose of the water supply system.	High	Drinking Water Supply	2018-19	18-06-2018	7.22	2 Years	Completed	30-07-2018	29-01-2021	7.22	853.00
22	Bokaro	Executive Engineer, P.H. E.D. Tenughat	Gumia Block	Implementation of Rural Water Supply Scheme in Chatrochati and adjacent villages for the purpose of the water supply system.	High	Drinking Water Supply	2018-19	18-06-2018	18.33	2 Years	Completed	24-09-2018	23-03-2021	18.00	2585.00
23	Bokaro	Executive Engineer, P.H. E.D. Tenughat	Gumia Block	Implementation of Rural Water Supply Scheme in Khamhara and adjacent villages for the purpose of the water supply system.	High	Drinking Water Supply	2018-19	18-06-2018	8.39	2 Years	Completed	28-07-2018	27-01-2021	7.08	1604.00
24	Bokaro	Executive Engineer, P.H. E.D. Tenughat	Nawadih Block	Implementation of Rural Water Supply Scheme in Chirudih and adjacent villages for the purpose of the water supply system.	High	Drinking Water Supply	2018-19	24-07-2018	14.33	2 Years	Completed	17-01-2019	16-07-2021	12.18	3014.00
25	Bokaro	Executive Engineer, P.H.E.D, Chas	Bermo Block	Implementation of Rural Water Supply Scheme in Jainamod and adjacent villages for the purpose of the water supply system.	High	Drinking Water Supply	2018-19	27-03-2019	9.57	2 Years + (5 Years O&M)	Completed	12-09-2018	O&M	5.99	6371
26	Bokaro	Executive Engineer, P.H. E.D. Tenughat	Bokaro District	Renovation of 550 nos of Tube wells in 4 blocks	High	Drinking Water Supply	2019-20	25-07-2019	0.68	03 Months	Completed	18-10-2019	17-01-2020	0.68	Beneficiaries of Bokaro District
27	Bokaro	Executive Engineer, P.H.E.D, Chas	Bokaro District	Renovation of 580 nos of Tube wells in 5 blocks	High	Drinking Water Supply	2019-20	25-07-2019	0.71	2 Months	Completed	10-01-2020	09-03-2020	0.71	8040
28	Bokaro	Executive Engineer, P.H. E.D. Tenughat	Gumia Block	Implementation of Rural Water Supply Scheme in Sawang South and adjacent villages for the purpose of the water supply system.	High	Drinking Water Supply	2019-20	06-09-2019	9.75	2 Years	Completed	25-10-2019	24-04-2022	9.00	1780.00
29	Bokaro	Executive Engineer, P.H. E.D. Tenughat	Peterwar Block	Implementation of Rural Water Supply Scheme in Pichari South and adjacent villages for the purpose of the water supply system.	High	Drinking Water Supply	2019-20	06-09-2019	6.56	2 Years	On Going	30-10-2019	29-04-2022	2.50	Beneficiaries of Peterwar Block
30	Bokaro	Executive Engineer, P.H. E.D. Tenughat	Peterwar Block	Implementation of Rural Water Supply Scheme in Dharwa Tand and adjacent villages for the purpose of the water supply system.	High	Drinking Water Supply	2019-20	06-09-2019	6.43	2 Years	On Going	17-11-2020	16-05-2023	4.65	Beneficiaries of Peterwar Block
31	Bokaro	Executive Engineer, P.H. E.D. Tenughat	Chandankiyari Block	Implementation of Rural Water Supply Scheme in Narri and adjacent villages for the purpose of the water supply system.	High	Drinking Water Supply	2019-20	06-09-2019	17.16	2 Years	Completed	30-10-2019	29-04-2022	13.00	2668.00

Sl. No.	District	Executing Agency	Block	Project Name	Area of Intervention (High / Other Priority)	Sector / Area	Financial Year	Project Sanctioned Date (DD-MM-YYYY)	Amount Sanctioned (in Cr.)	Estimated Duration of Project (in Years)	Project Status (Yet to Start, On Going, Completed, Cancelled)	Project Start Date (DD-MM-YYYY)	Project End Date (DD-MM-YYYY)	Total Amount Spent (in Cr.)	No of Beneficiaries
32	Bokaro	Executive Engineer, P.H.E.D, Chas	Chas Block	Implementation of Rural Water Supply Scheme in Pupunki and adjacent villages for the purpose of the water supply system.	High	Drinking Water Supply	2019-20	06-09-2019	35.03	2 Years + (5 Years O&M)	On Going	09-01-2020	Ongoing	35.03	953
33	Bokaro	Executive Engineer, P.H.E.D, Chas	Bermo Block	Implementation of Rural Water Supply Scheme in Armo and adjacent villages for the purpose of the water supply system.	High	Drinking Water Supply	2019-20	06-09-2019	7.07	2 Years + (5 Years O&M)	Completed	30-10-2019	O&M	7.07	Beneficiaries of Bermo Block
34	Bokaro	Executive Engineer, P.H.E.D, Chas	Chandankiyari Block	Implementation of Rural Water Supply Scheme in Polkeri and adjacent villages for the purpose of the water supply system.	High	Drinking Water Supply	2019-20	06-09-2019	28.96	2 Years + (5 Years O&M)	On Going	09-01-2020	Ongoing	27.24	Beneficiaries of Chandankiyari Block
35	Bokaro	Agrawal Garden Glory & Co., Ranchi	Bokaro District	Construction of Open Gym in Bokaro District	Other	Miscellaneous	2019-20	05-03-2020	0.97	NA	Completed	NA	NA	0.97	Beneficiaries of Bokaro District
36	Bokaro	M/s Jharkhand Government Mini Tool Room & Training Centre, Ranchi	Chas Block	Skill Development training	High	Skill Development	2019-20	19-03-2020	0.66	NA	Completed	NA	NA	0.66	Beneficiaries of Chas Block
37	Bokaro	M/s Schoolnet India Limited	Bokaro District	Installation of modern materials & equipment related to Smart Classes for 62 nos of schools in Bokaro District.	High	Education	2019-20	19-03-2020	1.88	NA	Completed	NA	NA	1.87	Beneficiaries of Bokaro District
38	Bokaro	Executive Engineer, P.H. E.D. Tenughat	Nawadih Block	Installation of Solar Motor Pump by Deep Boring in Birhora Tola, Dumri Panchayat of Nawadih Block	High	Drinking Water Supply	2020-21	04-05-2020	0.05	02 Months	Completed	24-03-2021	23-05-2021	0.05	12.00
39	Bokaro	Executive Engineer, P.H.E.D, Chas	Chandankiyari Block	Implementation of Rural Water Supply Scheme in Fatehpur Village	High	Drinking Water Supply	2020-21	04-05-2020	0.02	1 Month	Completed	27-12-2021	26-01-2022	0.02	722
40	Bokaro	Executive Engineer, P.H.E.D, Chas	Jaridih Block	Implementation of Rural Water Supply Scheme in Jaridih Bazar Village	High	Drinking Water Supply	2020-21	04-05-2020	0.02	1 Month	Completed	27-12-2021	26-01-2022	0.02	Beneficiaries of Jaridih Block
41	Bokaro	Executive Engineer, P.H.E.D, Chas	Chas Block	Implementation of Rural Water Supply Scheme in Sonabad Village	High	Drinking Water Supply	2020-21	04-05-2020	0.01	1 Month	Completed	27-12-2021	26-01-2022	0.01	150
42	Bokaro	Civil surgeon, Bokaro	Bokaro District	Purchase of Essential Items for Covid-19 Care Centre	High	Health Care	2020-21	21-05-2020	0.45	NA	Completed	NA	NA	0.45	Beneficiaries of Bokaro District
43	Bokaro	District Supply Officer, Bokaro	Bokaro District	Purchase of Essential Food Items for Covid-19 Patients	High	Health Care	2020-21	12-06-2020	0.19	NA	Completed	NA	NA	0.19	Beneficiaries of Bokaro District
44	Bokaro	JSLPS Sanjivini Project, Bokaro	Bokaro District	Operation of Chief Minister Didi Kitchen to deal with the situations arising out of Covid-19	High	Health Care	2020-21	17-06-2020	0.99	NA	Completed	NA	NA	0.99	Beneficiaries of Bokaro District
45	Bokaro	Civil surgeon, Bokaro	Bokaro Steel City	Purchase of Ultrasound Machine	High	Health Care	2020-21	24-06-2020	0.18	NA	Completed	NA	NA	0.18	Beneficiaries of Bokaro Steel City
46	Bokaro	M/s Prakash Xerox, Bokaro	Bokaro District	Renovation of ANM Training Building and Jainmod Jaridih Hospital	High	Health Care	2020-21	08-08-2020	0.38	NA	Completed	NA	NA	0.38	Beneficiaries of Bokaro District
47	Bokaro	M/s Prakash Xerox, Bokaro	Bokaro District	Installation of CCTV in Check Naka, Quarantine Centre and Containment Zone in Bokaro District	High	Health Care	2020-21	08-08-2020	1.29	NA	Completed	NA	NA	1.29	Beneficiaries of Bokaro District
48	Bokaro	M/s BRS Enterprises & Computer	Bokaro District	Advertising of Coronavirus disease through Campaigning, Flash and Painting in Bokaro District.	High	Health Care	2020-21	13-08-2020	1.31	NA	Completed	NA	NA	1.31	Beneficiaries of Bokaro District
49	Bokaro	M/s Rajkumar	Bokaro District	Advertising of Coronavirus disease through campaigning vans, Flash Hoarding, Pamphlets etc. in Bokaro District.	High	Health Care	2020-21	13-08-2020	2.61	NA	Completed	NA	NA	2.61	Beneficiaries of Bokaro District
50	Bokaro	M/s Durga Electricals, Bokaro	Bokaro District	Advertising of Coronavirus disease through Campaigning in Bokaro District.	High	Health Care	2020-21	26-08-2020	0.03	NA	Completed	NA	NA	0.03	Beneficiaries of Bokaro District

Sl. No.	District	Executing Agency	Block	Project Name	Area of Intervention (High / Other Priority)	Sector / Area	Financial Year	Project Sanctioned Date (DD-MM-YYYY)	Amount Sanctioned (in Cr.)	Estimated Duration of Project (in Years)	Project Status (Yet to Start, On Going, Completed, Cancelled)	Project Start Date (DD-MM-YYYY)	Project End Date (DD-MM-YYYY)	Total Amount Spent (in Cr.)	No of Beneficiaries
51	Bokaro	Annu Enterprises, Ranchi	Bokaro District	Purchase of Medical types of equipment for the District Hospital, Bokaro	High	Health Care	2020-21	03-10-2020	73.45	NA	Completed	NA	NA	73.45	Beneficiaries of Bokaro District
52	Bokaro	M/s Prakash Xerox, Bokaro	Bokaro District	Beautification of ITI Building, Chas	High	Health Care	2020-21	16-10-2020	0.78	NA	Completed	NA	NA	0.78	Beneficiaries of Bokaro District
53	Bokaro	National Co-operative Consumer's Federation of India Ltd., Ranchi	Bokaro District	Purchase of Medical types of equipment for the District Hospital, Bokaro	High	Health Care	2020-21	16-10-2020	16.96	NA	Completed	NA	NA	16.96	Beneficiaries of Bokaro District
54	Bokaro	Vision India Serice Private Limited	Bokaro District	Payment of honorarium for the work done by Data Entry Operator in Covid-19.	High	Health Care	2020-21	28-10-2020	0.01	NA	Completed	NA	NA	0.01	Beneficiaries of Bokaro District
55	Bokaro	M/s Prakash Xerox, Bokaro	Bokaro District	Beautification of Jaridih Hospital	High	Health Care	2020-21	19-11-2020	0.24	NA	Completed	NA	NA	0.24	Beneficiaries of Bokaro District
56	Bokaro	Raj Tent Services	Bokaro District	Tent Services for Covid-19 pandemic situation	High	Health Care	2020-21	23-11-2020	0.28	NA	Completed	NA	NA	0.28	Beneficiaries of Bokaro District
57	Bokaro	Welcome Tent House, Bokaro	Bokaro District	Tent Services for Covid-19 pandemic situation	High	Health Care	2020-21	23-11-2020	0.27	NA	Completed	NA	NA	0.27	Beneficiaries of Bokaro District
58	Bokaro	Indira Surgical, Jamshedpur	Bokaro District	Supply of patient Beds for District Hospital	High	Health Care	2020-21	10-12-2020	0.13	NA	Completed	NA	NA	0.13	Beneficiaries of Bokaro District
59	Bokaro	M/s Bluestone, Ranchi	Bokaro District	Supply of patient Beds for District Hospital	High	Health Care	2020-21	10-12-2020	0.22	NA	Completed	NA	NA	0.22	Beneficiaries of Bokaro District
60	Bokaro	M/s Narak Agency, Ranchi	Bokaro District	Supply of patient Beds for District Hospital	High	Health Care	2020-21	10-12-2020	0.21	NA	Completed	NA	NA	0.21	Beneficiaries of Bokaro District
61	Bokaro	Civil surgeon, Bokaro	Bokaro District	Engagement of support staff for Covid Care Centre	High	Health Care	2020-21	22-12-2020	0.58	NA	Completed	NA	NA	0.58	Beneficiaries of Bokaro District
62	Bokaro	M/s Prakash Xerox, Bokaro	Bokaro District	Advertising of Coronavirus disease through Campaigning, flex hoarding and GEO tags Photography in Bokaro District.	High	Health Care	2020-21	15-01-2021	7.55	NA	Completed	NA	NA	7.55	Beneficiaries of Bokaro District
63	Bokaro	M/s Mithlesh Enterprises	Bokaro District	Advertising of Coronavirus disease through Campaigning, flex hoarding and GEO tags Photography in Bokaro District.	High	Health Care	2020-21	01-02-2021	1.60	NA	Completed	NA	NA	1.60	Beneficiaries of Bokaro District
64	Bokaro	M/s Prakash Xerox, Bokaro	Bokaro District	Supply of Desk Bench to DEO, Bokaro	High	Education	2020-21	25-03-2021	4.02	NA	Completed	NA	NA	4.02	Beneficiaries of Bokaro District
65	Bokaro	Shahi Corporation, Bokaro	Bokaro District	Purchase of Essential Medical items for the prevention of Coronavirus disease.	High	Health Care	2021-22	06-05-2021	10.44	NA	Completed	NA	NA	10.44	Beneficiaries of Bokaro District
66	Bokaro	Executive Engineer, NREP Bokaro	Chas Block	Strengthening of the Labour Room at Chas Block	High	Health Care	2021-22	16-05-2021	0.03	02 Months	Completed	26-06-2021	26-08-2021	0.03	Beneficiaries of Chas Block
67	Bokaro	Executive Engineer, NREP Bokaro	Bermo Block	Strengthening of the Labour Room at Bermo Block	High	Health Care	2021-22	16-05-2021	0.02	02 Months	Completed	26-06-2021	26-08-2021	0.02	Beneficiaries of Bermo Block
68	Bokaro	End 2 End Health Care Solution Pvt. Ltd., Bokaro	Bokaro District	Purchase of Essential Medical items for the prevention of Coronavirus disease.	High	Health Care	2021-22	20-05-2021	1.58	NA	Completed	NA	NA	1.58	Beneficiaries of Bokaro District
69	Bokaro	M/s Prakash Xerox, Bokaro	Bokaro District	Installation of CCTV in Zonal Office, Block Office, Sub Division Office and PHCs in Bokaro District	High	Health Care	2021-22	20-05-2021	5.39	NA	Completed	NA	NA	5.39	Beneficiaries of Bokaro District
70	Bokaro	M/s Mithlesh Enterprises	Bokaro District	Purchase of Essential Medical items for the prevention of Coronavirus disease.	High	Health Care	2021-22	02-06-2021	7.61	NA	Completed	NA	NA	7.61	Beneficiaries of Bokaro District
71	Bokaro	Annu Enterprises, Ranchi	Bokaro District	Purchase of Essential Medical items for the prevention of Coronavirus disease.	High	Health Care	2021-22	11-06-2021	12.99	NA	Completed	NA	NA	12.99	Beneficiaries of Bokaro District
72	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Chandrapura Block	Road strengthening work from Bhandaridah railway crossing to Alargo water tank	Other	Physical Infrastructure	2021-22	17-06-2021	3.59	12 Months	Completed	27-08-2021	26-11-2022	3.20	Beneficiaries of Chandrapura Block
73	Bokaro	Sunil Enterprises, Chas	Bokaro District	Purchase of Essential Medical items for the prevention of Coronavirus disease.	High	Health Care	2021-22	01-07-2021	2.27	NA	Completed	NA	NA	2.27	Beneficiaries of Bokaro District

Sl. No.	District	Executing Agency	Block	Project Name	Area of Intervention (High / Other Priority)	Sector / Area	Financial Year	Project Sanctioned Date (DD-MM-YYYY)	Amount Sanctioned (in Cr.)	Estimated Duration of Project (in Years)	Project Status (Yet to Start, On Going, Completed, Cancelled)	Project Start Date (DD-MM-YYYY)	Project End Date (DD-MM-YYYY)	Total Amount Spent (in Cr.)	No of Beneficiaries
74	Bokaro	Executive Engineer, NREP Bokaro	Bermo Block	Construction of PCC road from Sibram Hembram household to Konar River in Ganrke village of Armo GP.	Other	Physical Infrastructure	2021-22	02-07-2021	0.24	03 Months	Completed	04-01-2022	04-04-2022	0.21	Beneficiaries of Bermo Block
75	Bokaro	MF Med Fresh Pvt. Ltd., New Delhi	Bokaro District	Installation of 2 nos of Medical PSA Oxygen Generator in Bokaro District	High	Health Care	2021-22	03-07-2021	1.00	NA	Completed	NA	NA	1.00	Beneficiaries of Bokaro District
76	Bokaro	Ranju Devi	Bokaro District	Advertising of Coronavirus disease through Campaigning in Bokaro District.	High	Health Care	2021-22	03-07-2021	0.06	NA	Completed	NA	NA	0.06	Beneficiaries of Bokaro District
77	Bokaro	Shahi Corporation, Bokaro	Bokaro District	Advertising of Coronavirus disease through Campaigning in Bokaro District.	High	Health Care	2021-22	03-07-2021	0.18	NA	Completed	NA	NA	0.18	Beneficiaries of Bokaro District
78	Bokaro	Jharkhand Bijli Vitran Nigam Limited (JBVNL)	Bokaro Steel City	Installation of 2 nos of 200 KVA transformer in District Hospital, Bokaro	High	Health Care	2021-22	24-08-2021	0.20	NA	Completed	NA	NA	0.20	Beneficiaries of Bokaro Steel City
79	Bokaro	Jharkhand Bijli Vitran Nigam Limited (JBVNL)	Bermo Block	Installation of 200 KVA transformer in Sub Division Hospital, Bokaro	High	Health Care	2021-22	27-08-2021	0.05	NA	Completed	NA	NA	0.05	Beneficiaries of Bermo Block
80	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Gumia Block	Construction of PCC Road from Gomia Thana Chowk to Kodi Tand at Gomia Panchayat under Gomia Block District Bokaro	Other	Physical Infrastructure	2021-22	31-08-2021	0.47	NA	Completed	NA	NA	0.47	Beneficiaries of Gumia Block
81	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Gumia Block	Construction of PCC Road from Ajit Tent House to Khudgadda at Khudgadda Panchayat Swang North under Gomia Block District Bokaro	Other	Physical Infrastructure	2021-22	31-08-2021	0.44	NA	Completed	NA	NA	0.44	Beneficiaries of Gumia Block
82	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Gumia Block	Construction of Drain from 1/B Market Main Road Bobi Dukan to Manoj Mandal Hotel at 1/B Market in Panchayat Swang North under Block Gomia District Bokar	Other	Physical Infrastructure	2021-22	31-08-2021	0.47	NA	Completed	NA	NA	0.47	Beneficiaries of Gumia Block
83	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Gumia Block	Construction of PCC Road from Swang North in Kabristan to Konar River at Swang Panchayat Swang under Gomia Block District Bokaro	Other	Physical Infrastructure	2021-22	31-08-2021	0.45	NA	Completed	NA	NA	0.45	Beneficiaries of Gumia Block
84	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Bermo Block	Construction of road from Armo Panchayat, Armo river bank to Butdada turn.	Other	Physical Infrastructure	2021-22	31-08-2021	0.98	06 Months	Completed	19-01-2022	18-07-2022	0.97	Beneficiaries of Bermo Block
85	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Bermo Block	Construction of P.C.C. road leading to Friday market, double story Shiv temple and Bajrangbali temple.	Other	Physical Infrastructure	2021-22	31-08-2021	0.53	06 Months	Completed	21-01-2022	20-07-2022	0.53	Beneficiaries of Bermo Block
86	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Bermo Block	Construction of PCC road from Bermo Western Panchayat Main Road Jarangdi Station to Lodharbeda Chowk up to 04 No. Rath Mandir.	Other	Physical Infrastructure	2021-22	31-08-2021	0.40	06 Months	Completed	19-01-2022	18-07-2022	0.39	Beneficiaries of Bermo Block

Sl. No.	District	Executing Agency	Block	Project Name	Area of Intervention (High / Other Priority)	Sector / Area	Financial Year	Project Sanctioned Date (DD-MM-YYYY)	Amount Sanctioned (in Cr.)	Estimated Duration of Project (in Years)	Project Status (Yet to Start, On Going, Completed, Cancelled)	Project Start Date (DD-MM-YYYY)	Project End Date (DD-MM-YYYY)	Total Amount Spent (in Cr.)	No of Beneficiaries
87	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Bermo Block	Construction of PCC road from Jaridih West, Mahendra Soni ji's house to Kamli Ground.	Other	Physical Infrastructure	2021-22	31-08-2021	0.33	06 Months	Completed	05-01-2022	04-07-2022	0.33	Beneficiaries of Bermo Block
88	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Bermo Block	Jaridih East Panchayat, from Jodiya bridge via Godavari Nath temple, under the railway bridge to Fusro-Kathara main road	Other	Physical Infrastructure	2021-22	31-08-2021	0.40	06 Months	Completed	19-01-2022	18-07-2022	0.39	Beneficiaries of Bermo Block
89	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Bermo Block	Construction of PCC road from Jaridih East Panchayat, Kazim Meat Shop to Railway Gate No. 4.	Other	Physical Infrastructure	2021-22	31-08-2021	0.54	06 Months	Completed	22-01-2022	21-07-2022	0.53	Beneficiaries of Bermo Block
90	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Bermo Block	Road construction from Jaridih Godo Nala bridge to Bermo railway crossing via Pach No. 0 mine.	Other	Physical Infrastructure	2021-22	31-08-2021	0.85	06 Months	On Going	19-01-2022	18-07-2022	0.51	Beneficiaries of Bermo Block
91	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Bermo Block	Construction of PCC road from the house of Sanjay Hembram of Tola Hathbajwa of Armo Panchayat, village Gandke to Tola Kustodag.	Other	Physical Infrastructure	2021-22	31-08-2021	0.62	06 Months	Completed	27-01-2022	26-07-2022	0.61	Beneficiaries of Bermo Block
92	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Bermo Block	Construction of PCC road from Kharharia Bazartand to Hathbajwa main road of Armo Panchayat village Armo.	Other	Physical Infrastructure	2021-22	31-08-2021	0.54	06 Months	Completed	19-01-2022	18-07-2022	0.54	Beneficiaries of Bermo Block
93	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Bermo Block	Rural road construction work at the house of Santosh Bhogta from PWD road of Armo panchayat village Lukubad.	Other	Physical Infrastructure	2021-22	31-08-2021	0.56	06 Months	Completed	31-01-2022	30-08-2022	0.56	Beneficiaries of Bermo Block
94	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Bermo Block	Road construction from Armo Panchayat Gandke Tola Hathbajwa PWD road to village Gandke Konar river.	Other	Physical Infrastructure	2021-22	31-08-2021	1.00	06 Months	Completed	19-01-2022	18-07-2022	1.00	Beneficiaries of Bermo Block
95	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Bermo Block	Construction of PCC road from Jaridih Panchayat Mahendra Soni ji's house to SBI Bank.	Other	Physical Infrastructure	2021-22	31-08-2021	0.14	03 Months	Completed	05-01-2022	04-04-2022	0.14	Beneficiaries of Bermo Block
96	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Bermo Block	Construction of P.C.C. road up to Mahadev Ghansi's house via Sikandar Ghansi's house via Sahdev Ghansi's house via Bermo West Panchayat Binod Thakur's house.	Other	Physical Infrastructure	2021-22	31-08-2021	0.18	03 Months	Completed	19-01-2022	18-04-2022	0.18	Beneficiaries of Bermo Block
97	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Bermo Block	Construction of Bridge in Between Kandwatand to Nawatand under Armo Panchayat, Block Bermo District Bokaro	Other	Physical Infrastructure	2021-22	01-10-2021	0.50	NA	Completed	NA	NA	0.49	Beneficiaries of Bermo Block
98	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Bermo Block	Construction of PCC Road at West Jarangdih (Near DRND incomplete Bridge) under Bermo Block District Bokaro	Other	Physical Infrastructure	2021-22	01-10-2021	0.08	NA	Completed	NA	NA	0.08	Beneficiaries of Bermo Block
99	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Bermo Block	Construction of PCC Road at over Bridge to Banaso Mandir Small Bridge Pathway West Jarangdih under Bermo Block district Bokaro	Other	Physical Infrastructure	2021-22	01-10-2021	0.23	NA	Completed	NA	NA	0.23	Beneficiaries of Bermo Block
100	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Bermo Block	Construction of Drain size 2 feet x 2 feet at Bhamashah Building to Munna Sahani House under Bermo Block District Bokaro	Other	Physical Infrastructure	2021-22	01-10-2021	0.15	NA	Completed	NA	NA	0.15	Beneficiaries of Bermo Block

Sl. No.	District	Executing Agency	Block	Project Name	Area of Intervention (High / Other Priority)	Sector / Area	Financial Year	Project Sanctioned Date (DD-MM-YYYY)	Amount Sanctioned (in Cr.)	Estimated Duration of Project (in Years)	Project Status (Yet to Start, On Going, Completed, Cancelled)	Project Start Date (DD-MM-YYYY)	Project End Date (DD-MM-YYYY)	Total Amount Spent (in Cr.)	No of Beneficiaries
101	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Bermo Block	Construction of Drain at Binod shaw rasan dukan to Khadan Near sarswati bidya bhawan under Bermo Block District Bokaro	High	Sanitation	2021-22	01-10-2021	0.15	NA	Completed	NA	NA	0.15	Beneficiaries of Bermo Block
102	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Bermo Block	Construction of PCC Road and Culvert west damodar River intac Well to Simragaraha (Shamshan Ghat) under Bermo Block District Bokaro	Other	Physical Infrastructure	2021-22	01-10-2021	0.14	NA	Completed	NA	NA	0.14	Beneficiaries of Bermo Block
103	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Bermo Block	Construction of PCC Road and Culvert at near south Jarangdi damodar river 16 number under Bermo Block District Bokaro	Other	Physical Infrastructure	2021-22	01-10-2021	0.12	NA	Completed	NA	NA	0.12	Beneficiaries of Bermo Block
104	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Bermo Block	Repair of PCC road from Armo Panchayat Shiv Mandir to Nadi Dhar of Bermo block under Bokaro district.	Other	Physical Infrastructure	2021-22	25-10-2021	1.00	06 Months	Completed	19-01-2022	18-07-2022	0.99	Beneficiaries of Bermo Block
105	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Bermo Block	Construction of road from Armo panchayat, Konar river bridge to Hathbajwa of Bermo block under Bokaro district.	Other	Physical Infrastructure	2021-22	25-10-2021	0.98	06 Months	Completed	27-12-2021	26-05-2022	0.98	Beneficiaries of Bermo Block
106	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Bermo Block	Construction of PCC road in Khararia Tola, Armo Panchayat of Bermo block under Bokaro district.	Other	Physical Infrastructure	2021-22	25-10-2021	0.39	03 Months	Completed	05-01-2022	04-04-2022	0.39	Beneficiaries of Bermo Block
107	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Bermo Block	Construction of P.C.C. road from the Poultry farm of Ramnath Mahato to the crematorium in Bodiya Utari Panchayat of Bermo block under Bokaro district.	Other	Physical Infrastructure	2021-22	25-10-2021	0.51	06 Months	Completed	19-01-2022	18-07-2022	0.51	Beneficiaries of Bermo Block
108	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Bermo Block	Construction of PCC road from Jaridih East Panchayat, Kazim Meat Shop of Bermo block under Bokaro district to Bermo railway gate via old CCTT fork.	Other	Physical Infrastructure	2021-22	25-10-2021	0.98	06 Months	Completed	31-01-2022	30-07-2022	0.98	Beneficiaries of Bermo Block
109	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Bermo Block	Construction of P.C.C. road from the house of Joseph Murmu of Village Gandke Tola Hathbajwa to the pond of Mahabir Basak's house in Armo Panchayat, Bermo block under Bokaro	Other	Physical Infrastructure	2021-22	25-10-2021	0.18	06 Months	Completed	19-01-2022	18-04-2022	0.18	Beneficiaries of Bermo Block
110	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Bermo Block	Road construction from railway crossing to Jaridih market in Bermo block under Bokaro district	Other	Physical Infrastructure	2021-22	25-10-2021	0.39	06 Months	Completed	19-01-2022	18-04-2022	0.39	Beneficiaries of Bermo Block
111	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Bermo Block	Construction of PCC road from Manoj Ravidas's house and Krishna Patel's house to Pavinishad's house in Bokaro colliery old workshop shifting area under Bermo Dakshini	Other	Physical Infrastructure	2021-22	25-10-2021	0.58	06 Months	Completed	21-01-2022	20-07-2022	0.58	Beneficiaries of Bermo Block
112	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Bermo Block	Construction of P.C.C road from Prince's house to the main road of South Panchayat of Bermo block under Bokaro district.	Other	Physical Infrastructure	2021-22	25-10-2021	0.38	06 Months	Completed	04-01-2022	03-04-2022	0.38	Beneficiaries of Bermo Block
113	Bokaro	Executive Engineer, NREP Bokaro	Bermo Block	Construction of PCC road from Dr. Shahibudin household to Sishu Vikash School to A to Z road in Hariharpur village of Bermo GP.	Other	Physical Infrastructure	2021-22	27-11-2021	0.21	03 Months	Completed	04-01-2022	04-04-2022	0.19	Beneficiaries of Bermo Block

Sl. No.	District	Executing Agency	Block	Project Name	Area of Intervention (High / Other Priority)	Sector / Area	Financial Year	Project Sanctioned Date (DD-MM-YYYY)	Amount Sanctioned (in Cr.)	Estimated Duration of Project (in Years)	Project Status (Yet to Start, On Going, Completed, Cancelled)	Project Start Date (DD-MM-YYYY)	Project End Date (DD-MM-YYYY)	Total Amount Spent (in Cr.)	No of Beneficiaries
114	Bokaro	Executive Engineer, NREP Bokaro	Bermo Block	Construction of PCC road from Santosh Pandit household to Bijay Pashwan to Guddu hari's house in Bermo of Bermo West GP.	Other	Physical Infrastructure	2021-22	27-11-2021	0.20	03 Months	Completed	04-01-2022	04-04-2022	0.18	Beneficiaries of Bermo Block
115	Bokaro	Executive Engineer, NREP Bokaro	Bermo Block	Construction of PCC road from Joshaph Murmu household to river of Mahabir Basak's house in Gandko Tola village of Armo GP.	Other	Physical Infrastructure	2021-22	27-11-2021	0.18	03 Months	Completed	04-01-2022	04-04-2022	0.11	Beneficiaries of Bermo Block
116	Bokaro	Executive Engineer, NREP Bokaro	Bermo Block	Construction of PCC road from Binod Mahato household to Chando Tanti's house to Baleur's House to Satkam Ghasi in Bermo of Bermo West GP.	Other	Physical Infrastructure	2021-22	27-11-2021	0.15	03 Months	Completed	04-01-2022	04-04-2022	0.13	Beneficiaries of Bermo Block
117	Bokaro	Executive Engineer, NREP Bokaro	Bermo Block	Construction of PCC road from Patam Ghasi household to Ajanta Ghasi's house to Goutam Domb's House in Bermo of Bermo West GP.	Other	Physical Infrastructure	2021-22	27-11-2021	0.14	03 Months	Completed	04-01-2022	04-04-2022	0.13	Beneficiaries of Bermo Block
118	Bokaro	Executive Engineer, NREP Bokaro	Bermo Block	Construction of PCC road from Jarawa Basti Khatal to Basi Ghasi's house in Govindpur-B of Govindpur-B GP.	Other	Physical Infrastructure	2021-22	27-11-2021	0.13	03 Months	Completed	04-01-2022	04-04-2022	0.11	Beneficiaries of Bermo Block
119	Bokaro	Executive Engineer, NREP Bokaro	Bermo Block	Construction of PCC road from Imam Bada Kurpania to Raisahab File road.	Other	Physical Infrastructure	2021-22	27-11-2021	0.12	03 Months	Completed	04-01-2022	04-04-2022	0.11	Beneficiaries of Bermo Block
120	Bokaro	Executive Engineer, NREP Bokaro	Bermo Block	Construction of PCC road from Narayan Karmali' house to Kiran Madari's house to Alijan ansari's House to Chandan Paswan's House to Mohan Nishad's house in Bermo of Bermo West GP.	Other	Physical Infrastructure	2021-22	27-11-2021	0.12	03 Months	Completed	04-01-2022	04-04-2022	0.11	Beneficiaries of Bermo Block
121	Bokaro	Executive Engineer, NREP Bokaro	Bermo Block	Construction of PCC road from Kundan Sinha's house to Bhoda Sanjay's house to Bonid Munda's House to Ranjit's House in Bermo of Bermo West GP.	Other	Physical Infrastructure	2021-22	27-11-2021	0.08	03 Months	Completed	04-01-2022	04-04-2022	0.07	Beneficiaries of Bermo Block
122	Bokaro	Executive Engineer, NREP Bokaro	Bermo Block	Construction of PCC road from Sarafat ansari's house to Biru Ghansi's house to Suraj Ghasi's House to Shiv Mandir in Bermo of Bermo West GP.	Other	Physical Infrastructure	2021-22	27-11-2021	0.08	03 Months	Completed	04-01-2022	04-04-2022	0.07	Beneficiaries of Bermo Block
123	Bokaro	Executive Engineer, NREP Bokaro	Bermo Block	Construction of PCC road from Babu Quarter to Minus Quarter in Jarangdih South.	Other	Physical Infrastructure	2021-22	27-11-2021	0.07	03 Months	Completed	04-01-2022	04-04-2022	0.06	Beneficiaries of Bermo Block
124	Bokaro	Executive Engineer, NREP Bokaro	Bermo Block	Construction of PCC road from Riyajudin Khan's house to Safdar's house in Bermo of Bermo West GP.	Other	Physical Infrastructure	2021-22	27-11-2021	0.06	03 Months	Completed	04-01-2022	04-04-2022	0.05	Beneficiaries of Bermo Block
125	Bokaro	Executive Engineer, NREP Bokaro	Bermo Block	Construction of PCC road from Radha Krishna's house to Khalid Mia's house in Jaridih of Jaridih East GP.	Other	Physical Infrastructure	2021-22	27-11-2021	0.06	03 Months	Completed	04-01-2022	04-04-2022	0.05	Beneficiaries of Bermo Block
126	Bokaro	Executive Engineer, NREP Bokaro	Bermo Block	Construction of PCC road from Main road of Jarangdih to Church Gate.	Other	Physical Infrastructure	2021-22	27-11-2021	0.05	03 Months	Completed	04-01-2022	04-04-2022	0.05	Beneficiaries of Bermo Block
127	Bokaro	Executive Engineer, NREP Bokaro	Bermo Block	Construction of PCC road from Shambhu Barnwal's house to Dipak Mahao's garden in Bermo of Bermo West GP.	Other	Physical Infrastructure	2021-22	27-11-2021	0.04	03 Months	Completed	04-01-2022	04-04-2022	0.04	Beneficiaries of Bermo Block
128	Bokaro	Executive Engineer, NREP Bokaro	Bermo Block	Construction of PCC road in Jarangdih Bazar	Other	Physical Infrastructure	2021-22	27-11-2021	0.04	03 Months	Completed	04-01-2022	04-04-2022	0.03	Beneficiaries of Bermo Block



Sl. No.	District	Executing Agency	Block	Project Name	Area of Intervention (High / Other Priority)	Sector / Area	Financial Year	Project Sanctioned Date (DD-MM-YYYY)	Amount Sanctioned (in Cr.)	Estimated Duration of Project (in Years)	Project Status (Yet to Start, On Going, Completed, Cancelled)	Project Start Date (DD-MM-YYYY)	Project End Date (DD-MM-YYYY)	Total Amount Spent (in Cr.)	No of Beneficiaries
129	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandrapura Block	Construction of P.C.C Road at Chandrapura Railway Bridge to Ghatiyari Basti under Chandrapura Bokaro District	Other	Physical Infrastructure	2021-22	07-12-2021	1.00	NA	Completed	NA	NA	0.98	Beneficiaries of Chandrapura Block
130	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandrapura Block	Construction of R.C.C Drain with slab at Dugdha east Kewat Kadam ped to mantu Dukan under Chandrapura Block Bokaro	High	Sanitation	2021-22	07-12-2021	0.77	NA	Completed	NA	NA	0.76	Beneficiaries of Chandrapura Block
131	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandrapura Block	Construction of P.C.C Road from Dugdha Mahuwa Tree to Vinod Bihari Chowk in Dugdha West Panchayat under Chandrapura Block Bokaro	Other	Physical Infrastructure	2021-22	07-12-2021	0.97	NA	Completed	NA	NA	0.97	Beneficiaries of Chandrapura Block
132	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandrapura Block	Construction of P.C.C Road at Tarmi Railway Fatak to Via Ban pul Hirak Road under Chandrapura Bokaro District	Other	Physical Infrastructure	2021-22	07-12-2021	0.57	NA	On Going	NA	NA	0.57	Beneficiaries of Chandrapura Block
133	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandrapura Block	Construction of Retaining Wall and filling at Lahar Beda at Panchayat Bandyo under Block District Bokaro	Other	Physical Infrastructure	2021-22	07-12-2021	0.53	NA	Completed	NA	NA	0.52	Beneficiaries of Chandrapura Block
134	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandrapura Block	Construction of Retaining Wall PCC Road and SLR Bridge at Khalcho Panchayat Telo west under Block Chandrapura Block	Other	Physical Infrastructure	2021-22	07-12-2021	0.62	NA	Completed	NA	NA	0.62	Beneficiaries of Chandrapura Block
135	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandrapura Block	Construction of P.C.C Road at Birni REO Road to Barmasiya via Rameshwar Mahto House to Pratap pur REO Road under Chandrapura Bokaro	Other	Physical Infrastructure	2021-22	07-12-2021	0.67	NA	Completed	NA	NA	0.66	Beneficiaries of Chandrapura Block
136	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandrapura Block	Construction of P.C.C Road at Khanudih to Rajabera School at panchayat Turiyo under Chandrapura Bokaro District	Other	Physical Infrastructure	2021-22	07-12-2021	0.24	NA	Completed	NA	NA	0.24	Beneficiaries of Chandrapura Block
137	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandrapura Block	Construction of P.C.C Road from Dugdha Mahuwa Tree to Vinod Bihari Chowk in Dugdha West Panchayat under Chandrapura Block Bokaro	Other	Physical Infrastructure	2021-22	07-12-2021	0.24	NA	On Going	NA	NA	0.13	Beneficiaries of Chandrapura Block
138	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandrapura Block	Construction of Retaining Wall and pcc road at Telo middle dumuhhan under chandrapura block Bokaro	Other	Physical Infrastructure	2021-22	07-12-2021	0.24	NA	Completed	NA	NA	0.24	Beneficiaries of Chandrapura Block
139	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandrapura Block	Construction of Retaining Wall PCC Road and Culvert at Paplo or Khalcho Joriya Panchayat Paplo under Chandrapura Block District Bokaro	Other	Physical Infrastructure	2021-22	07-12-2021	0.13	NA	Completed	NA	NA	0.13	Beneficiaries of Chandrapura Block
140	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandrapura Block	Construction of Retaining Wall PCC Road and Culvert at Kharkachwa Garha Tola Korkota Panchayat Bandio under Block Chandrapura District Bokaro	Other	Physical Infrastructure	2021-22	07-12-2021	0.09	NA	Completed	NA	NA	0.09	Beneficiaries of Chandrapura Block
141	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandrapura Block	Construction of Retaining Wall, PCC Road and Culvert at Paplo Dahar Nala panchayat Telo under Block Chandrapura District Bokaro	Other	Physical Infrastructure	2021-22	07-12-2021	0.25	NA	Completed	NA	NA	0.25	Beneficiaries of Chandrapura Block
142	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Nawadih Block	Construction of P.C.C Road at Simrabera to Manjhilind at Birni Panchayat under Nawadih Bokaro District	Other	Physical Infrastructure	2021-22	07-12-2021	0.50	NA	Completed	NA	NA	0.50	Beneficiaries of Nawadih Block

Sl. No.	District	Executing Agency	Block	Project Name	Area of Intervention (High / Other Priority)	Sector / Area	Financial Year	Project Sanctioned Date (DD-MM-YYYY)	Amount Sanctioned (in Cr.)	Estimated Duration of Project (in Years)	Project Status (Yet to Start, On Going, Completed, Cancelled)	Project Start Date (DD-MM-YYYY)	Project End Date (DD-MM-YYYY)	Total Amount Spent (in Cr.)	No of Beneficiaries
143	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Nawadih Block	Construction of Retaining Wall and Road at Village Dhawatand Panchayat Parsbani in Parsatand Nala under Nawadih Block District Bokaro	Other	Physical Infrastructure	2021-22	07-12-2021	0.09	NA	Completed	NA	NA	0.09	Beneficiaries of Nawadih Block
144	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Nawadih Block	Construction of Retaining wall and Road between Barwadhi and Manpur Tola at Birni Panchayat undr Nawadih Block District Bokaro.	Other	Physical Infrastructure	2021-22	07-12-2021	0.11	NA	Completed	NA	NA	0.10	Beneficiaries of Nawadih Block
145	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Nawadih Block	Construction of Retaining Wall and Road at between Manpur Bazar and Manjhltand , Panchayat Birni under Block Nawadih District Bokaro	Other	Physical Infrastructure	2021-22	07-12-2021	0.20	NA	Completed	NA	NA	0.20	Beneficiaries of Nawadih Block
146	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Nawadih Block	Construction of Retaining Wall and PCC Road at Dahi Joriya Birni Part Panchayat Birni under Block Nawadih District Bokaro	Other	Physical Infrastructure	2021-22	07-12-2021	0.19	NA	Completed	NA	NA	0.19	Beneficiaries of Nawadih Block
147	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Nawadih Block	Construction of Retaining Wall and Road at between Village Dahi or Gadratand Panchayat Parasbani under Block Nawadih District Bokaro	Other	Physical Infrastructure	2021-22	07-12-2021	0.19	NA	Completed	NA	NA	0.17	Beneficiaries of Nawadih Block
148	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Nawadih Block	Construction of Retaining Wall and Road at Village Dhahiyari between Dhamni or Telo Panchayat Parasbani under Nawadih Block District Bokaro	Other	Physical Infrastructure	2021-22	07-12-2021	0.20	NA	Completed	NA	NA	0.20	Beneficiaries of Nawadih Block
149	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Gumia Block	Construction of Guard Wall and PCC Road from Mahlibandh (Baburam Tola) H/o Ramchandra to Bokaro River (Chhath Ghat) at Mahlibandh(Baburam Tola) in Panchayat Bandh under Gomia Block District Bokaro	Other	Physical Infrastructure	2021-22	07-12-2021	0.49	NA	Completed	NA	NA	0.49	Beneficiaries of Gumia Block
150	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Gumia Block	Construction of PCC Road from Bandh Basti Samudayik Bhawan Yadav Tola to Kathara Main Road at Village Bandh panchayat Bandh under Gomia Block District Bokaro	Other	Physical Infrastructure	2021-22	07-12-2021	0.50	NA	Completed	NA	NA	0.50	Beneficiaries of Gumia Block
151	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Gumia Block	Construction of PCC Road from Gorkhwar to Bokaro River at Hajari Patwa Tola in Panchayat Hajari under Gomia Block District Bokaro	Other	Physical Infrastructure	2021-22	07-12-2021	0.39	NA	Completed	NA	NA	0.31	Beneficiaries of Gumia Block
152	Bokaro	Electrical Executive Engineer, Electric Works Division, Dhanbad	Bokaro Steel City	Installation of Silent Type DG Set in District Hospital, Bokaro	High	Health Care	2021-22	18-12-2021	0.75	NA	Completed	NA	NA	0.75	Beneficiaries of Bokaro Steel City
153	Bokaro	Electrical Executive Engineer, Electric Works Division, Dhanbad	Bokaro Steel City	Installation of 250 KVA Silent Type DG Set in District Hospital, Bokaro	High	Health Care	2021-22	21-12-2021	0.40	NA	Completed	NA	NA	0.40	Beneficiaries of Bokaro Steel City
154	Bokaro	Bokaro Gases Corporation, Bokaro	Bokaro District	Purchase of Oxygen Cylinder, Follow meter and Fold Mask	High	Health Care	2021-22	15-01-2022	0.07	NA	Completed	NA	NA	0.07	Beneficiaries of Bokaro District
155	Bokaro	Civil surgeon, Bokaro	Bermo Block	Installation of Automatic Oxygen Gas Generator 15 M3 - 250 LPM in sub-divisional hospital, bermo, Bokaro	High	Health Care	2021-22	17-02-2022	0.56	NA	Completed	NA	NA	0.56	Beneficiaries of Bermo Block

Sl. No.	District	Executing Agency	Block	Project Name	Area of Intervention (High / Other Priority)	Sector / Area	Financial Year	Project Sanctioned Date (DD-MM-YYYY)	Amount Sanctioned (in Cr.)	Estimated Duration of Project (in Years)	Project Status (Yet to Start, On Going, Completed, Cancelled)	Project Start Date (DD-MM-YYYY)	Project End Date (DD-MM-YYYY)	Total Amount Spent (in Cr.)	No of Beneficiaries
156	Bokaro	Executive Engineer, Building Division, Bokaro	Bokaro Steel City	Construction of PSA Oxygen Plan Shed a makeshift Covid Hospital, Sector-6, BS City, Bokaro	High	Health Care	2021-22	17-02-2022	0.09	1 Month	Completed	24-09-2021	23-10-2021	0.09	Beneficiaries of Bokaro Steel City
157	Bokaro	Executive Engineer, Building Division, Bokaro	Bermo Block	Construction of PSA Oxygen Plan Shed a makeshift at SDH, Bermo (Phusro) District Bokaro	High	Health Care	2021-22	17-02-2022	0.09	1 Month	Completed	24-09-2021	23-10-2021	0.09	Beneficiaries of Bermo Block
158	Bokaro	M/s Samskara, Ranchi	Bokaro District	Supply and installation of Tab Lab for 60 nos of High Schools of Bokaro district	High	Education	2021-22	17-02-2022	4.79	NA	Completed	NA	NA	4.79	Beneficiaries of Bokaro District
159	Bokaro	Executive Engineer, MI Division, Bokaro	Nawadih Block	Construction of P.C.C road from Mahuatand to Railibeda dhena soren's house in Pac Panchayat of Nawadih block.	Other	Physical Infrastructure	2021-22	23-02-2022	0.44	6 Months	Completed	09-04-2022	08-10-2022	0.38	5000.00
160	Bokaro	Executive Engineer, MI Division, Bokaro	Nawadih Block	Construction of P.C.C road from Meghlal Mahato's house to Kishun Mahato's house in Dhavaiyatola of Pac Panchayat of Nawadih block.	Other	Physical Infrastructure	2021-22	23-02-2022	0.15	6 Months	Completed	09-04-2022	08-10-2022	0.12	Beneficiaries of Nawadih Block
161	Bokaro	Executive Engineer, MI Division, Bokaro	Nawadih Block	Construction of P.C.C road from farm of Bhimal Mahato to river/bridge at Rani Kura in Dokwatod of Pac Panchayat of Nawadih block.	Other	Physical Infrastructure	2021-22	23-02-2022	0.16	6 Months	Completed	09-04-2022	08-10-2022	0.13	Beneficiaries of Nawadih Block
162	Bokaro	Executive Engineer, MI Division, Bokaro	Nawadih Block	Construction of P.C.C road from Dhobiya REO Road to Lat Gajar of Paik Panchayat of Nawadih block.	Other	Physical Infrastructure	2021-22	23-02-2022	0.22	6 Months	Completed	08-04-2022	07-10-2022	0.11	Beneficiaries of Nawadih Block
163	Bokaro	Executive Engineer, MI Division, Bokaro	Nawadih Block	Construction of P.C.C. road from Ranikurda Kaliram Kisku's house to Bhaltongri of Nawadih Block Panchayat Pack.	Other	Physical Infrastructure	2021-22	23-02-2022	0.85	6 Months	Completed	04-04-2022	03-10-2022	0.83	Beneficiaries of Nawadih Block
164	Bokaro	Executive Engineer, MI Division, Bokaro	Nawadih Block	Construction of P.C.C. road from Rohaniantend Talab to Barwapani Adivasi Tola of Nawadih Block Panchayat Pack.	Other	Physical Infrastructure	2021-22	23-02-2022	0.70	6 Months	Completed	08-04-2022	07-10-2022	0.69	Beneficiaries of Nawadih Block
165	Bokaro	Executive Engineer, MI Division, Bokaro	Nawadih Block	Construction of 1000 feet P.C.C road from Kajkuro village Pipradih Asnatand to the river of Nawadih block.	Other	Physical Infrastructure	2021-22	23-02-2022	0.28	6 Months	Completed	08-04-2022	07-10-2022	0.17	Beneficiaries of Nawadih Block
166	Bokaro	Executive Engineer, MI Division, Bokaro	Nawadih Block	Construction of P.C.C. road from Misirbagi to Modiabada of Nawadih Block Panchayat Penk.	Other	Physical Infrastructure	2021-22	23-02-2022	0.22	6 Months	Completed	09-04-2022	08-10-2022	0.18	Beneficiaries of Nawadih Block
167	Bokaro	Executive Engineer, MI Division, Bokaro	Nawadih Block	Construction of 800 feet P.C.C. road from R.E.O. Road to Mr. Teklal Mahto's house at Koriyabada, Panchayat Kachho, Nawadih Block.	Other	Physical Infrastructure	2021-22	23-02-2022	0.49	6 Months	Completed	08-04-2022	07-10-2022	0.42	Beneficiaries of Nawadih Block
168	Bokaro	Executive Engineer, Building Division, Bokaro	Bokaro Steel City	Construction of Approach PCC path connecting of Oxygen Plant in Sadar Hospital entire Area.	High	Health Care	2022-23	26-03-2022	0.02	1 Month	Completed	18-04-2022	17-05-2022	0.02	50000
169	Bokaro	Executive Engineer, Building Division, Bokaro	Bokaro Steel City	Construction of Separation wall in Hall at Health Centre Sector-V B.S. City Bokaro for Modification RTPCR Lab.	High	Health Care	2022-23	26-03-2022	0.02	1 Month	Completed	23-04-2022	22-05-2022	0.02	5000
170	Bokaro	Executive Engineer, Building Division, Bokaro	Bokaro Steel City	Emergent work for Health Centre Sector-V, BS City Bokaro for modification RTPCT Lab Bokaro	High	Health Care	2022-23	26-03-2022	0.02	1 Month	Completed	30-04-2022	29-05-2022	0.02	600

Sl. No.	District	Executing Agency	Block	Project Name	Area of Intervention (High / Other Priority)	Sector / Area	Financial Year	Project Sanctioned Date (DD-MM-YYYY)	Amount Sanctioned (in Cr.)	Estimated Duration of Project (in Years)	Project Status (Yet to Start, On Going, Completed, Cancelled)	Project Start Date (DD-MM-YYYY)	Project End Date (DD-MM-YYYY)	Total Amount Spent (in Cr.)	No of Beneficiaries
171	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Chandankiyari Block	Construction of PCC Road between Amlabad basti to main road gate Kenduliya Basti.	Other	Physical Infrastructure	2021-22	30-03-2022	0.16	03 Months	Completed	11-07-2022	10-01-2023	0.16	Beneficiaries of Chandankiyari Block
172	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Chandankiyari Block	Construction of PCC Road between Amlabad prem nagar to Amlabad bazar.	Other	Physical Infrastructure	2021-22	30-03-2022	0.37	06 Months	Completed	10-06-2022	09-12-2022	0.37	Beneficiaries of Chandankiyari Block
173	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Chandankiyari Block	Construction of PCC Road between Amlabad hazaribag chowk to Kalimandir Chhat Ghat to BCLL Hospital.	Other	Physical Infrastructure	2021-22	30-03-2022	0.31	06 Months	Completed	23-06-2022	22-12-2022	0.31	Beneficiaries of Chandankiyari Block
174	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Chandankiyari Block	Construction of PCC Road between Sifor Panchayat, Fatehpur village to Talgadiya High School.	Other	Physical Infrastructure	2021-22	30-03-2022	0.28	06 Months	Completed	10-11-2022	09-05-2023	0.28	Beneficiaries of Chandankiyari Block
175	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Chandankiyari Block	Construction of PCC Road between Nayawan Nimae Heler house to Sadhu Ashram.	Other	Physical Infrastructure	2021-22	30-03-2022	0.49	06 Months	Completed	18-06-2022	17-12-2022	0.29	Beneficiaries of Chandankiyari Block
176	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Chandankiyari Block	Construction of PCC Road between Nayawan Panchayat's Parvatpur village Guhiram singh house to Pahadi tola.	Other	Physical Infrastructure	2021-22	30-03-2022	0.22	06 Months	Completed	30-01-2023	29-04-2023	0.22	Beneficiaries of Chandankiyari Block
177	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Jaridih Block	Construction of PCC Road between Tantari Utari Panchayats Hareswar Dham to Girendra Mishra house.	Other	Physical Infrastructure	2021-22	30-03-2022	0.17	03 Months	Completed	27-07-2022	26-10-2022	0.16	Beneficiaries of Jaridih Block
178	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Jaridih Block	Construction of PCC Road 500mtr. between Ramdas Manjhi house of Dumrigoda village of Tantari South Panchayat to Baba Pargana.	Other	Physical Infrastructure	2021-22	30-03-2022	0.09	03 Months	Completed	21-09-2022	20-03-2023	0.07	Beneficiaries of Jaridih Block
179	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Jaridih Block	Construction of PCC Road 1.5km. between Hariswar Dham chowk of Tantari Panchayat to Dhowatand.	Other	Physical Infrastructure	2021-22	30-03-2022	0.46	06 Months	On Going	28-07-2022	27-01-2023	0.46	Beneficiaries of Jaridih Block
180	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandrapura Block	Construction of P.C.C Road from Budhidih Railway siding naya road to Shanti chowk (Railway Siding to Railway Bridge via Middling) under Chandrapura Bokaro District	Other	Physical Infrastructure	2021-22	31-03-2022	0.99	NA	On Going	NA	NA	0.99	Beneficiaries of Chandrapura Block
181	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandrapura Block	Construction of P.C.C Road from Budhidih Railway siding naya road to Shanti chowk (Siddhu Kanhu Chowk to Railway under Bass Bridge via House of Sadhu Yadav) under Chandrapura Bokaro District	Other	Physical Infrastructure	2021-22	31-03-2022	0.99	NA	On Going	NA	NA	0.99	Beneficiaries of Chandrapura Block
182	Bokaro	Executive Engineer, MI Division, Bokaro	Jaridih Block	Construction of both site drain and block along with cover of Bandhdih Uttari Panchayat NH Road of Jaridih Block.	High	Sanitation	2022-23	09-04-2022	0.99	6 Months	Completed	26-08-2022	25-02-2023	0.59	Beneficiaries of Jaridih Block
183	Bokaro	Executive Engineer, MI Division, Bokaro	Jaridih Block	Gangjori Panchayat village Veersadam Tola Padanaland while passing by the memorial of late Ratanpuri Construction of about 1600 feet P.C.C. road from Jackfruit Tree to R.E.O. Road.	Other	Physical Infrastructure	2022-23	09-04-2022	0.63	6 Months	Completed	26-08-2022	25-02-2023	0.59	Beneficiaries of Jaridih Block
184	Bokaro	Executive Engineer, MI Division, Bokaro	Jaridih Block	Construction of road and bridge from in front of tela nalah of Jaridih PWD road to REO road chhayachhanda to Jariya Chas in Jaridih of Gaychanda GP	Other	Physical Infrastructure	2022-23	09-04-2022	0.81	NA	Dropped	NA	NA	0.00	Beneficiaries of Jaridih Block

Sl. No.	District	Executing Agency	Block	Project Name	Area of Intervention (High / Other Priority)	Sector / Area	Financial Year	Project Sanctioned Date (DD-MM-YYYY)	Amount Sanctioned (in Cr.)	Estimated Duration of Project (in Years)	Project Status (Yet to Start, On Going, Completed, Cancelled)	Project Start Date (DD-MM-YYYY)	Project End Date (DD-MM-YYYY)	Total Amount Spent (in Cr.)	No of Beneficiaries
185	Bokaro	Executive Engineer, MI Division, Bokaro	Chandankiyari Block	Construction of PCC road from Aluar Machatand Kali Temple (Nawabandh) to Dalghatiya Ghat Damodar river of Babbinor GP.	Other	Physical Infrastructure	2022-23	09-04-2022	0.57	6 Months	Completed	02-11-2022	01-05-2023	0.34	Beneficiaries of Chandankiyari Block
186	Bokaro	Executive Engineer, MI Division, Bokaro	Chandankiyari Block	Construction of PCC road from Shiv Babudih railway station main road to hirak main road via Harijan tola	Other	Physical Infrastructure	2022-23	09-04-2022	0.60	6 Months	Completed	22-07-2022	21-01-2023	0.60	Beneficiaries of Chandankiyari Block
187	Bokaro	Executive Engineer, MI Division, Bokaro	Jaridih Block	Construction of PCC Road from Banddih North GP's Brahmdev Prasad's house to Jai Shankar Varnwal's house.	Other	Physical Infrastructure	2022-23	09-04-2022	0.07	6 Months	Completed	22-07-2022	21-01-2023	0.07	Beneficiaries of Jaridih Block
188	Bokaro	Executive Engineer, MI Division, Bokaro	Jaridih Block	Renovation of Check Dam built in front of Jagasur Jawabeda located in Araldih GP	Other	Irrigation	2022-23	09-04-2022	0.09	6 Months	Completed	22-07-2022	21-01-2023	0.09	Beneficiaries of Jaridih Block
189	Bokaro	Executive Engineer, MI Division, Bokaro	Chandankiyari Block	Construction of PCC road from birubandh of mahal western panchayat to keratock main road via Bhandaridih village.	Other	Physical Infrastructure	2022-23	09-04-2022	0.12	6 Months	Completed	22-07-2022	21-01-2023	0.12	Beneficiaries of Chandankiyari Block
190	Bokaro	Executive Engineer, MI Division, Bokaro	Chandankiyari Block	Construction of PCC Road from Pathgadiya to Babur Bahal of Babbinor GP	Other	Physical Infrastructure	2022-23	09-04-2022	0.10	6 Months	Completed	22-07-2022	21-01-2023	0.09	Beneficiaries of Chandankiyari Block
191	Bokaro	Executive Engineer, MI Division, Bokaro	Chandankiyari Block	Construction of PCC road from next to Devgram football ground to Devgram school via Bauri Tola.	Other	Physical Infrastructure	2022-23	09-04-2022	0.27	6 Months	Completed	26-08-2022	25-02-2023	0.16	Beneficiaries of Chandankiyari Block
192	Bokaro	Executive Engineer, MI Division, Bokaro	Chandankiyari Block	Construction of PCC road from Bajrangballi turn of Mahal Village to railway line main road via Singh Tola.	Other	Physical Infrastructure	2022-23	09-04-2022	0.44	6 Months	Completed	22-07-2022	21-01-2023	0.44	Beneficiaries of Chandankiyari Block
193	Bokaro	Executive Engineer, MI Division, Bokaro	Chandankiyari Block	Construction of PCC Road from Devgram Sandeep Manjhi's house to Talgadiya main road.	Other	Physical Infrastructure	2022-23	09-04-2022	0.30	6 Months	Completed	09-12-2022	08-06-2023	0.18	Beneficiaries of Chandankiyari Block
194	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Peterwar Block	Construction of road from Pichhi North Panchayat Pichhi Talab to canal side.	Other	Physical Infrastructure	2022-23	09-04-2022	0.73	6 Months	Completed	10-11-2022	31-05-2023	0.72	Beneficiaries of Peterwar Block
195	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Peterwar Block	Road construction from Angwali Dakshin Panchayat Behragora to Barukendra via Jhopro Tod.	Other	Physical Infrastructure	2022-23	09-04-2022	0.94	6 Months	Completed	09-10-2022	08-04-2023	0.77	Beneficiaries of Peterwar Block
196	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Peterwar Block	Road construction from Angwali Dakshin Panchayat High School to REO Road Gabhar Mochro.	Other	Physical Infrastructure	2022-23	09-04-2022	0.98	6 Months	Completed	24-11-2022	23-05-2023	0.82	Beneficiaries of Peterwar Block
197	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Peterwar Block	Road construction from Angwali Dakshin Panchayat High School to REO Road Gabhar Mochro.	Other	Physical Infrastructure	2022-23	09-04-2022	1.00	6 Months	Completed	24-11-2022	23-05-2023	0.82	Beneficiaries of Peterwar Block
198	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Peterwar Block	Road construction from Angwali Dakshini Panchayat Jhoprotod Durgamanjhi's house to Dubraj Mojhi's house.	Other	Physical Infrastructure	2022-23	09-04-2022	0.19	6 Months	Completed	27-07-2022	26-01-2023	0.19	Beneficiaries of Peterwar Block
199	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Peterwar Block	Construction of PCC road till Mayapur Panchayat Jamunia Tand.	Other	Physical Infrastructure	2022-23	09-04-2022	0.60	6 Months	Completed	18-11-2022	16-05-2023	0.50	Beneficiaries of Peterwar Block
200	Bokaro	Executive Officers, Municipal Council, Fusro	Bermo Block	Implementation of Fusro Water Supply Scheme.	High	Drinking Water Supply	2022-23	23-06-2022	17.10	5 Years	Completed	02-11-2017	15-11-2022	17.10	Beneficiaries of Bermo Block
201	Bokaro	M/s Eastin Ventures, Kolkata	Bermo Block	Construction of Gate Board, Beautification, and installation of signage board in Bermo sub-division area, Damodar Bridge, Phusro Over Bridge, and other areas of Bikaro district.	Other	Physical Infrastructure	2022-23	23-06-2022	1.18	NA	Completed	NA	NA	1.18	Beneficiaries of Bermo Block
202	Bokaro	Executive Engineer, MI Division, Bokaro	Chandankiyari Block	Renovation of Government pond in front of new primary school of Bangadiya	High	Environment/ Preservation and Pollution Control Measures	2022-23	28-07-2022	0.24	6 Months	Completed	09-11-2022	08-05-2023	0.14	Beneficiaries of Chandankiyari Block

Sl. No.	District	Executing Agency	Block	Project Name	Area of Intervention (High / Other Priority)	Sector / Area	Financial Year	Project Sanctioned Date (DD-MM-YYYY)	Amount Sanctioned (in Cr.)	Estimated Duration of Project (in Years)	Project Status (Yet to Start, On Going, Completed, Cancelled)	Project Start Date (DD-MM-YYYY)	Project End Date (DD-MM-YYYY)	Total Amount Spent (in Cr.)	No of Beneficiaries
203	Bokaro	Executive Engineer, MI Division, Bokaro	Gumia Block	Renovation of pond in buru sodo	High	Environment/ Preservation and Pollution Control Measures	2022-23	28-07-2022	0.25	6 Months	Completed	09-11-2022	08-05-2023	0.15	Beneficiaries of Gumia Block
204	Bokaro	Executive Engineer, NREP Bokaro	Nawadh Block	Renovation of Pond in Penk Hetbahiyar.	High	Environment/ Preservation and Pollution Control Measures	2022-23	28-07-2022	0.14	3 Months	Completed	05-12-2022	05-03-2023	0.14	Beneficiaries of Nawadh Block
205	Bokaro	Executive Engineer, NREP Bokaro	Kasmar Block	Renovatio of Pond Farmtand, Block- Kasmar.	High	Environment/ Preservation and Pollution Control Measures	2022-23	28-07-2022	0.17	3 Months	Completed	25-11-2022	25-02-2023	0.17	Beneficiaries of Kasmar Block
206	Bokaro	Executive Engineer, NREP Bokaro	Gumia Block	Construction of Boundary wall, P.C.C and Gate of Pradhan Mantri Awas Yojna for Landless Beneficiaries in Cluster.	Other	Physical Infrastructure	2022-23	28-07-2022	0.71	3 Months	Completed	09-09-2022	09-03-2023	0.71	Beneficiaries of Gumia Block
207	Bokaro	Executive Engineer, MI Division, Bokaro	Chandankiyari Block	Renovation of Bangadiya pond of Simuliya village Rangamati GP of Chandankiyari Block	High	Environment/ Preservation and Pollution Control Measures	2022-23	05-09-2022	0.12	6 Months	Completed	14-11-2022	13-05-2023	0.07	Beneficiaries of Chandankiyari Block
208	Bokaro	Executive Engineer, MI Division, Bokaro	Chandankiyari Block	Renovation work of Jalohi Pond of village Muktapur GP of Biryadih under Chandankiyari Block	High	Environment/ Preservation and Pollution Control Measures	2022-23	05-09-2022	0.25	6 Months	Completed	14-11-2022	13-05-2023	0.15	Beneficiaries of Chandankiyari Block
209	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandrapura Block	Construction of Pond at Bandio Panchayat under Chandrapura Block District Bokaro	High	Environment/ Preservation and Pollution Control Measures	2022-23	05-09-2022	0.10	2 Months	Completed	19-10-2022	18-12-2022	0.10	4401
210	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandrapura Block	Construction of Pond at Taranga Panchayat in Mission Amrit Sarovar under Chandrapura Block District Bokaro	High	Environment/ Preservation and Pollution Control Measures	2022-23	05-09-2022	0.21	2 Months	Completed	19-10-2022	18-12-2022	0.14	813
211	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandrapura Block	Construction of Pond at Dugda East Panchayat under Chandrapura Block District Bokaro	High	Environment/ Preservation and Pollution Control Measures	2022-23	05-09-2022	0.18	2 Months	Completed	26-10-2022	25-12-2022	0.17	128382
212	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Bermo Block	Construction of Pond at Armo Panchayat under Bermo Block District Bokaro	High	Environment/ Preservation and Pollution Control Measures	2022-23	05-09-2022	0.20	5 Months	Completed	19-10-2022	18-03-2023	0.14	1796
213	Bokaro	Executive Engineer, MI Division, Bokaro	Gumia Block	Construction of 400 feet PCC Road from Islam gali budhwa tongri to Ghagharia	Other	Physical Infrastructure	2022-23	10-09-2022	0.19	6 Months	Completed	12-11-2022	11-05-2023	0.11	Beneficiaries of Gumia Block
214	Bokaro	Executive Engineer, MI Division, Bokaro	Gumia Block	Construction of 500 feet PCC road and guard wall from Kendua tola to Chhutu Singh's house in Mahalibandh.	Other	Physical Infrastructure	2022-23	10-09-2022	0.25	6 Months	Completed	17-11-2022	16-05-2023	0.15	Beneficiaries of Gumia Block
215	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Jaridih Block	Construction of PCC Road and Culvert at Baradih Panchayat from Panchayat Bhawan Baradih to Manu Karmali via Kasturba School under Jaridih Block District Bokaro	Other	Physical Infrastructure	2022-23	10-09-2022	0.86	5 Months	Completed	16-11-2022	14-04-2023	0.85	3750
216	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Jaridih Block	Construction of PCC Road from Main Road Tupkadih Ashok Mahto Hotel to Sawswati Shishu Vidya Mandir School Tupkadih via Tilu Mahto Pani Tanki at Tantri South Panchayat under Jaridih Block District Bokaro	Other	Physical Infrastructure	2022-23	10-09-2022	0.60	5 Months	Completed	02-12-2022	07-04-2023	0.47	1700
217	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Jaridih Block	Construction of PCC Road and Drain from Near Panchayat Sachiwalay to H/o Kumhardih Bhagirath Saw at Tantri Uttari Panchayat under Jaridih Block District Bokaro	Other	Physical Infrastructure	2022-23	10-09-2022	0.87	5 Months	Completed	19-11-2022	29-03-2023	0.68	3600

Sl. No.	District	Executing Agency	Block	Project Name	Area of Intervention (High / Other Priority)	Sector / Area	Financial Year	Project Sanctioned Date (DD-MM-YYYY)	Amount Sanctioned (in Cr.)	Estimated Duration of Project (in Years)	Project Status (Yet to Start, On Going, Completed, Cancelled)	Project Start Date (DD-MM-YYYY)	Project End Date (DD-MM-YYYY)	Total Amount Spent (in Cr.)	No of Beneficiaries
218	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Jaridih Block	Construction of PCC Road from H/o Binod Thakur to H/o Mukund Singh at Tantri Uttari Panchayat under Jaridih Block District Bokaro	Other	Physical Infrastructure	2022-23	10-09-2022	0.17	3 Months	Completed	15-10-2022	14-01-2023	0.17	3600
219	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Jaridih Block	Construction of Boundary Wall and Beautification Vikash Bhawan at Ravidas Tola in Tantri Uttari Panchayat under Jaridih Block District Bokaro	Other	Physical Infrastructure	2022-23	10-09-2022	0.17	3 Months	Completed	15-10-2022	05-01-2023	0.15	3600
220	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Jaridih Block	Construction of Daskarma Ghat at Janghi Joriya in Tantri Panchayat under Jaridih Block District Bokaro	High	Environment/ Preservation and Pollution Control Measures	2022-23	10-09-2022	0.13	3 Months	Completed	19-10-2022	02-01-2023	0.13	650
221	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Nawadih Block	Construction of 1.5 km PCC road from Nawabodh to Teliadhara middle under Nawadih Block Panchayat Kanjkiro.	Other	Physical Infrastructure	2022-23	10-09-2022	0.46	6 Months	Completed	13-04-2023	12-07-2023	0.28	Beneficiaries of Nawadih Block
222	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Nawadih Block	Construction of 600 meter P.C.C. road from Penk Kolhi Turi's house to Chamgarhwa bridge via Chhath Ghat.	Other	Physical Infrastructure	2022-23	10-09-2022	0.32	6 Months	Completed	10-12-2022	09-06-2023	0.19	Beneficiaries of Nawadih Block
223	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Nawadih Block	Construction of 500 meter PCC road from Main Road Penk to Jamunia Beda.	Other	Physical Infrastructure	2022-23	10-09-2022	0.35	6 Months	Completed	18-11-2022	17-05-2023	0.35	Beneficiaries of Nawadih Block
224	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Nawadih Block	Construction of 500 meter P.C.C. road from Birmundu Lalchandra Murmu's house via Darwari Murmu's pond under Penk Panchayat of Nawadih block.	Other	Physical Infrastructure	2022-23	10-09-2022	0.38	6 Months	Completed	03-12-2022	02-06-2023	0.38	Beneficiaries of Nawadih Block
225	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Nawadih Block	Construction of 3.00 km road including guard wall from Pipradhi Khairagadha of Kanjkiro Panchayat to Abhiyan Vidyalaya.	Other	Physical Infrastructure	2022-23	10-09-2022	0.45	6 Months	Completed	23-12-2022	22-06-2023	0.45	Beneficiaries of Nawadih Block
226	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Nawadih Block	Construction of road from Durga Mandap to Friday market in Panchayat Palamu of Nawadih block.	Other	Physical Infrastructure	2022-23	10-09-2022	0.85	6 Months	Completed	10-01-2023	09-07-2023	0.86	Beneficiaries of Nawadih Block
227	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Nawadih Block	Construction of P.C.C. road from Penk Panchayat's Manpur Harichandra Murmu's house to Karma river.	Other	Physical Infrastructure	2022-23	10-09-2022	0.46	6 Months	Completed	30-11-2022	29-05-2023	0.46	Beneficiaries of Nawadih Block
228	Bokaro	Trinetra Enterprises, Hazaribagh	Nawadih Block	BALA Painting at Middle School, Chapri	High	Education	2022-23	10-09-2022	0.11	NA	Completed	NA	NA	0.11	Beneficiaries of Nawadih Block
229	Bokaro	Trinetra Enterprises, Hazaribagh	Bermo Block	BALA Painting at Government Middle School, Dhori	High	Education	2022-23	10-09-2022	0.13	NA	Completed	NA	NA	0.13	Beneficiaries of Bermo Block
230	Bokaro	Trinetra Enterprises, Hazaribagh	Chandankiyari Block	BALA Painting at Kasturba Gandhi Girls Residential School, Bermo, Durga East, Chandrapura	High	Education	2022-23	10-09-2022	0.39	NA	Completed	NA	NA	0.39	Beneficiaries of Chandankiyari Block
231	Bokaro	Trinetra Enterprises, Hazaribagh	Peterwar Block	BALA Painting at Kasturba Gandhi Girls Residential School, Peterwar, Tenughat, Peterwar	High	Education	2022-23	10-09-2022	0.54	NA	Completed	NA	NA	0.54	Beneficiaries of Peterwar Block
232	Bokaro	Trinetra Enterprises, Hazaribagh	Chandankiyari Block	BALA Painting at Kasturba Gandhi Girls Residential School, Chandankiyari	High	Education	2022-23	10-09-2022	0.55	NA	Completed	NA	NA	0.55	Beneficiaries of Chandankiyari Block
233	Bokaro	Trinetra Enterprises, Hazaribagh	Gumia Block	BALA Painting at Kasturba Gandhi Girls Residential School, Gomia, Sarhachiya, Gomia	High	Education	2022-23	10-09-2022	0.56	NA	Completed	NA	NA	0.56	Beneficiaries of Gumia Block
234	Bokaro	Trinetra Enterprises, Hazaribagh	Nawadih Block	BALA Painting at Kasturba Gandhi Girls Residential School, Nawadih	High	Education	2022-23	10-09-2022	0.46	NA	Completed	NA	NA	0.46	Beneficiaries of Nawadih Block

Sl. No.	District	Executing Agency	Block	Project Name	Area of Intervention (High / Other Priority)	Sector / Area	Financial Year	Project Sanctioned Date (DD-MM-YYYY)	Amount Sanctioned (in Cr.)	Estimated Duration of Project (in Years)	Project Status (Yet to Start, On Going, Completed, Cancelled)	Project Start Date (DD-MM-YYYY)	Project End Date (DD-MM-YYYY)	Total Amount Spent (in Cr.)	No of Beneficiaries
235	Bokaro	Trinetra Enterprises, Hazaribagh	Jaridih Block	BALA Painting at Kasturba Gandhi Girls Residential School, Jaridih, Baradih, Jaridih	High	Education	2022-23	10-09-2022	0.47	NA	Completed	NA	NA	0.47	Beneficiaries of Jaridih Block
236	Bokaro	M/s Shail Enterprises, Jamshedpur	Bokaro District	Supply of Fire Extinguisher in Gov. Offices, Schools, Hospitals, Clinic, PHC and CHC in the Bokaro District	High	Health Care	2022-23	12-09-2022	0.46	NA	Completed	NA	NA	0.46	Beneficiaries of Bokaro District
237	Bokaro	Executive Engineer, NREP Bokaro	Gumia Block	Construction of boundary wall upgraded Middle school Mahli bandh.	High	Education	2022-23	20-09-2022	0.07	3 Months	Completed	05-12-2022	05-03-2023	0.06	Beneficiaries of Gumia Block
238	Bokaro	Executive Engineer, NREP Bokaro	Gumia Block	Construction of boundary wall Repair in Middle School Swang (Purana Mines).	High	Education	2022-23	20-09-2022	0.20	3 Months	Completed	18-11-2022	18-02-2023	0.14	Beneficiaries of Gumia Block
239	Bokaro	Executive Engineer, NREP Bokaro	Gumia Block	Construction of Model School of Govt. Middle School Hajari.	High	Education	2022-23	20-09-2022	0.24	3 Months	Completed	18-11-2022	18-02-2023	0.17	Beneficiaries of Gumia Block
240	Bokaro	Executive Engineer, NREP Bokaro	Gumia Block	Construction of boundary wall patwa hajari toli football ground of north side.	High	Education	2022-23	20-09-2022	0.10	3 Months	Completed	18-11-2022	18-02-2023	0.07	Beneficiaries of Gumia Block
241	Bokaro	Executive Engineer, NREP Bokaro	Gumia Block	Construction of boundary wall with main gate in upgraded Middle School Gomiyadih.	High	Education	2022-23	20-09-2022	0.14	3 Months	Completed	25-11-2022	25-02-2023	0.11	Beneficiaries of Gumia Block
242	Bokaro	Executive Engineer, NREP Bokaro	Gumia Block	Construction of 300 m Drain under ground from House of Umashankar Prasad to House of Pashupati Prajapati in Patwa Toli.	High	Sanitation	2022-23	20-09-2022	0.25	3 Months	Completed	10-11-2022	10-02-2023	0.25	Beneficiaries of Gumia Block
243	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Nawadih Block	Construction of guard wall along with P.C.C. path till the house of Palamu Budhidih Techo Prajapati.	Other	Physical Infrastructure	2022-23	20-09-2022	0.18	6 Months	Completed	18-11-2022	17-05-2023	0.18	Beneficiaries of Nawadih Block
244	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Nawadih Block	Construction of P.C.C. road from Manpur Lahikocha Karmik Baska's house under Penk Panchayat of Nawadih Block to Chhote Lal Tudu's house via Koche Talab.	Other	Physical Infrastructure	2022-23	20-09-2022	0.25	6 Months	Completed	22-11-2022	21-05-2023	0.25	Beneficiaries of Nawadih Block
245	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Nawadih Block	Construction of PCC road from the house of Borvapani Shahud Ansari to the river under Penk Panchayat of Nawadih block.	Other	Physical Infrastructure	2022-23	20-09-2022	0.20	6 Months	Completed	17-11-2022	16-02-2023	0.20	Beneficiaries of Nawadih Block
246	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Gumia Block	Construction of 400 feet P.C.C. road from school gate to school boundary wall in village-Dhardharwa under Siyari Panchayat.	Other	Physical Infrastructure	2022-23	20-09-2022	0.14	3 Months	Completed	18-11-2022	31-01-2023	0.14	Beneficiaries of Gumia Block
247	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Gumia Block	Construction of 400 feet P.C.C. road from opposite school wall to old road in Dhardharwa village under Siyari Panchayat.	Other	Physical Infrastructure	2022-23	20-09-2022	0.14	3 Months	Completed	18-11-2022	31-01-2023	0.14	Beneficiaries of Gumia Block
248	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Gumia Block	Construction of 500 feet guard wall from Naresh Chaudhary's house to Pyari Chaudhary's house of Panchayat Siyari village-Dumri Yadav Tola.	Other	Physical Infrastructure	2022-23	20-09-2022	0.13	3 Months	Completed	18-11-2022	31-01-2023	0.13	Beneficiaries of Gumia Block
249	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Nawadih Block	Construction of P.C.C. road with guardwall from REO road to Deepchandra Soren's house in Kachho Dalkiro.	Other	Physical Infrastructure	2022-23	28-09-2022	0.28	6 Months	Completed	01-12-2022	30-06-2023	0.28	Beneficiaries of Nawadih Block
250	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Nawadih Block	Construction of road from Palamu Aidalbeda to Chhotki Kudi.	Other	Physical Infrastructure	2022-23	28-09-2022	0.45	6 Months	Completed	25-01-2022	24-06-2023	0.45	Beneficiaries of Nawadih Block



Sl. No.	District	Executing Agency	Block	Project Name	Area of Intervention (High / Other Priority)	Sector / Area	Financial Year	Project Sanctioned Date (DD-MM-YYYY)	Amount Sanctioned (in Cr.)	Estimated Duration of Project (in Years)	Project Status (Yet to Start, On Going, Completed, Cancelled)	Project Start Date (DD-MM-YYYY)	Project End Date (DD-MM-YYYY)	Total Amount Spent (in Cr.)	No of Beneficiaries
251	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Nawadih Block	Construction of road from Kubiababeda main road of Pilpilon to Imli tree under Nawadih Block Panchayat Kanjkiro.	Other	Physical Infrastructure	2022-23	28-09-2022	0.62	6 Months	Completed	10-01-2023	09-07-2023	0.62	Beneficiaries of Nawadih Block
252	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Gumia Block	Construction of P.C.C. road at raw level below the transformer in Islam Gali of Jhirke Panchayat.	Other	Physical Infrastructure	2022-23	28-09-2022	0.28	6 Months	Completed	10-12-2022	09-06-2023	0.17	Beneficiaries of Gumia Block
253	Bokaro	Civil surgeon, Bokaro	Bokaro Steel City	Engagement of support staff (doctors, paramedical staff & etc.) around District. Phase-1	High	Health Care	2022-23	29-09-2022	1.74	2 years	On Going	29-09-2022	29-09-2024	1.74	10 Candidates
254	Bokaro	Executive Engineer, Building Division, Bokaro	Peterwar Block	Renovation of Kastuba Gandhi Girls hostel Building at Petwar, Bokaro	High	Education	2022-23	30-09-2022	0.25	3 Months	Completed	21-12-2022	20-04-2022	0.25	500
255	Bokaro	Executive Engineer, Building Division, Bokaro	Peterwar Block	Renovation of Kastuba Gandhi Girls hostel Building at Nawadih, Bokaro	High	Education	2022-23	30-09-2022	0.20	3 Months	Completed	30-11-2022	23-03-2023	0.20	500
256	Bokaro	Executive Engineer, Building Division, Bokaro	Gumia Block	Construction work of Dinning Hall and PCC Work Kasturba Gandhi Girls Hostel Building at Gomia, Bokaro	High	Education	2022-23	30-09-2022	0.25	3 Months	Completed	29-12-2022	28-04-2022	0.25	600
257	Bokaro	Executive Engineer, Building Division, Bokaro	Gumia Block	Renovation of Kastuba Gandhi Girls hostel Building at Gomia, Bokaro	High	Education	2022-23	30-09-2022	0.25	3 Months	Completed	14-12-2022	13-04-2022	0.23	600
258	Bokaro	Executive Engineer, Building Division, Bokaro	Chas Block	Renovation of Kastuba Gandhi Girls hostel Building at Chas, Bokaro	High	Education	2022-23	30-09-2022	0.25	3 Months	Completed	14-12-2022	13-04-2022	0.25	700
259	Bokaro	Executive Engineer, Building Division, Bokaro	Chandankiyari Block	Renovation of Kastuba Gandhi Girls hostel Building at Chandankiyari, Bokaro	High	Education	2022-23	30-09-2022	0.25	3 Months	Completed	14-12-2022	13-04-2022	0.25	700
260	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Gumia Block	UPG P S KUSUMDIH (Solar Based water Supply Scheme and Hand wash basin without Deep Boring) in Barkipunu.	High	Education	2022-23	30-09-2022	0.04	3 Months	Completed	10-02-2023	09-05-2023	0.03	Beneficiaries of Gumia Block
261	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Gumia Block	UPG RAJKIYAKRIT M S KERI (Solar Based water Supply Scheme and Hand wash basin without Deep Boring) in Tikahara	High	Education	2022-23	30-09-2022	0.04	3 Months	Completed	10-02-2023	09-05-2023	0.03	Beneficiaries of Gumia Block
262	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Gumia Block	UPG RAJKIYAKRIT M S GANGPUR (Solar Based water Supply Scheme and Hand wash basin without Deep Boring) in Mahuatand	High	Education	2022-23	30-09-2022	0.04	3 Months	Completed	10-02-2023	09-05-2023	0.03	Beneficiaries of Gumia Block
263	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Gumia Block	UPG P S KATHARA NO-4 (Solar Based water Supply Scheme and Hand wash basin without Deep Boring) in Kathara panchayat	High	Education	2022-23	30-09-2022	0.04	3 Months	Completed	10-02-2023	09-05-2023	0.03	Beneficiaries of Gumia Block
264	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Gumia Block	UPG P S KATHARA JHOPARPATTI (Solar Based water Supply Scheme and Hand wash basin without Deep Boring) in Kathara panchayat	High	Education	2022-23	30-09-2022	0.04	3 Months	Completed	10-02-2023	09-05-2023	0.03	Beneficiaries of Gumia Block
265	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Gumia Block	UPG P S RAILWAY COLONY (Solar Based water Supply Scheme and Hand wash basin without Deep Boring) in Kathara	High	Education	2022-23	30-09-2022	0.04	3 Months	Completed	10-02-2023	09-05-2023	0.03	Beneficiaries of Gumia Block
266	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Gumia Block	SSA NPS CHATNIYA JHIRKI, (Solar Based water Supply Scheme and Hand wash basin without Deep Boring) in Jhirke	High	Education	2022-23	30-09-2022	0.04	3 Months	Completed	10-02-2023	09-05-2023	0.03	Beneficiaries of Gumia Block
267	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Gumia Block	UPG P S NAWATAND (Solar Based water Supply Scheme and Hand wash basin without Deep Boring) in Siyari	High	Education	2022-23	30-09-2022	0.04	3 Months	Completed	10-02-2023	09-05-2023	0.03	Beneficiaries of Gumia Block

Sl. No.	District	Executing Agency	Block	Project Name	Area of Intervention (High / Other Priority)	Sector / Area	Financial Year	Project Sanctioned Date (DD-MM-YYYY)	Amount Sanctioned (in Cr.)	Estimated Duration of Project (in Years)	Project Status (Yet to Start, On Going, Completed, Cancelled)	Project Start Date (DD-MM-YYYY)	Project End Date (DD-MM-YYYY)	Total Amount Spent (in Cr.)	No of Beneficiaries
268	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Bermo Block	UPG P S HATHBAIWA (Solar Based water Supply Scheme and Hand wash basin without Deep Boring) in Armo panchayat	High	Education	2022-23	30-09-2022	0.04	3 Months	Completed	10-02-2023	09-05-2023	0.03	Beneficiaries of Bermo Block
269	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Bermo Block	UPG P S NAWATAND (Solar Based water Supply Scheme and Hand wash basin without Deep Boring) in Armo panchayat	High	Education	2022-23	30-09-2022	0.04	3 Months	Completed	10-02-2023	09-05-2023	0.03	Beneficiaries of Bermo Block
270	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Chandankiyari Block	UPG RAKIYAKRIT +2 HIGH SCHOOL MAHAL (Solar Based water Supply Scheme and Hand wash basin without Deep Boring) in Mahal West	High	Education	2022-23	30-09-2022	0.04	3 Months	Completed	10-02-2023	09-05-2023	0.03	Beneficiaries of Chandankiyari Block
271	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Chandankiyari Block	RAKIYAKRIT P S BABUGRAM (Solar Based water Supply Scheme and Hand wash basin without Deep Boring) in Nayawon	High	Education	2022-23	30-09-2022	0.04	3 Months	Completed	10-02-2023	09-05-2023	0.03	Beneficiaries of Chandankiyari Block
272	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Chandankiyari Block	UPG RAKIYAKRIT M S KADUABHITHA (Solar Based water Supply Scheme and Hand	High	Education	2022-23	30-09-2022	0.04	3 Months	Completed	10-02-2023	09-05-2023	0.03	Beneficiaries of Chandankiyari Block
273	Bokaro	Executive Engineer, NREP Bokaro	Chandrapura Block	Construction Of Guard Wall at Singari road khet in alargo Panchayat, Dist- bokaro	Other	Physical Infrastructure	2022-23	06-10-2022	0.22	3 Months	Completed	05-12-2022	05-03-2023	0.16	Beneficiaries of Chandrapura Block
274	Bokaro	Executive Engineer, NREP Bokaro	Chandrapura Block	Construction of PCC (Plain Cement Concrete) Road From Puneshwar mahto House to Primary School at Taranga in Taranga Panchayat, Dist- Bokaro.	Other	Physical Infrastructure	2022-23	06-10-2022	0.20	3 Months	Completed	10-11-2022	10-02-2023	0.20	Beneficiaries of Chandrapura Block
275	Bokaro	Executive Engineer, NREP Bokaro	Chandrapura Block	Construction of Guard Wall From H/O- Deepak Mahto to Transformer at Bahiyartant in Telo east Panchayat Block.	Other	Physical Infrastructure	2022-23	06-10-2022	0.19	3 Months	Completed	05-12-2022	05-03-2023	0.14	Beneficiaries of Chandrapura Block
276	Bokaro	Executive Engineer, NREP Bokaro	Chandrapura Block	Construction Of 600 Feet Pcc from Jamuatnr Private school to Kanahal Nonlya House in Tranga Panchayat Block, chandrapura	Other	Physical Infrastructure	2022-23	06-10-2022	0.16	3 Months	Completed	10-11-2022	10-02-2023	0.16	Beneficiaries of Chandrapura Block
277	Bokaro	Executive Engineer, NREP Bokaro	Nawadih Block	Construction Of Common toilet in Upgraded Middle School Kachho, Block- Nawadih , Dist- Bokaro.	High	Education	2022-23	06-10-2022	0.13	3 Months	Completed	25-11-2022	25-02-2023	0.09	Beneficiaries of Nawadih Block
278	Bokaro	Executive Engineer, NREP Bokaro	Nawadih Block	Construction Of Snagghat at Puranipokhar Talab, Block- Nawadih , Dist- Bokaro.	High	Environment/ Preservation and Pollution Control Measures	2022-23	06-10-2022	0.05	3 Months	Completed	17-06-2023	17-09-2023	0.05	Beneficiaries of Nawadih Block
279	Bokaro	Executive Engineer, NREP Bokaro	Bermo Block	Construction Of Drain at Phurso Nagar Parishad, Makoli area From School to main Road Bridge , Dist- bokaro.	High	Sanitation	2022-23	06-10-2022	0.11	3 Months	Completed	10-11-2022	10-02-2023	0.11	Beneficiaries of Bermo Block
280	Bokaro	Executive Engineer, NREP Bokaro	Chandrapura Block	Panchayat of Chandrapura Pankhand Telo East Chhotka Lal Dam to Adviasi Talab Mandap Tola Badka Dam of 1300 Feet Drain	High	Sanitation	2022-23	06-10-2022	0.39	3 Months	Completed	11-07-2023	11-01-2024	0.23	Beneficiaries of Chandrapura Block
281	Bokaro	Executive Engineer, NREP Bokaro	Chandrapura Block	Construction of 1300 feet Drain from Telo East Chotka Lal Dam to Adviasi Mandap, Block- Chandrapura	High	Sanitation	2022-23	06-10-2022	0.48	3 Months	Completed	02-02-2023	02-05-2023	0.48	Beneficiaries of Chandrapura Block
282	Bokaro	Executive Engineer, NREP Bokaro	Bermo Block	Contruction of Drain upto The House of Ragho yadav in Makoli of phsro Municipal Council Area.	High	Sanitation	2022-23	06-10-2022	0.41	3 Months	Completed	13-06-2023	13-12-2023	0.25	Beneficiaries of Bermo Block
283	Bokaro	Executive Engineer, NREP Bokaro	Bermo Block	Contruction of Big Drain from Sub- Health Center to Main road Bridge at Makoli in Phurso .	High	Sanitation	2022-23	06-10-2022	0.36	3 Months	Completed	16-02-2023	15-08-2023	0.21	Beneficiaries of Bermo Block

Sl. No.	District	Executing Agency	Block	Project Name	Area of Intervention (High / Other Priority)	Sector / Area	Financial Year	Project Sanctioned Date (DD-MM-YYYY)	Amount Sanctioned (in Cr.)	Estimated Duration of Project (in Years)	Project Status (Yet to Start, On Going, Completed, Cancelled)	Project Start Date (DD-MM-YYYY)	Project End Date (DD-MM-YYYY)	Total Amount Spent (in Cr.)	No of Beneficiaries
284	Bokaro	Executive Engineer, NREP Bokaro	Chandrapura Block	Construction of PCC Road at Vill- Alargo, Panchayat Bhawan to Rakhwa, Block-Chandrapura, Dist- Bokaro.	Other	Physical Infrastructure	2022-23	06-10-2022	0.71	3 Months	Completed	20-01-2023	20-04-2023	0.70	Beneficiaries of Chandrapura Block
285	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandankiyari Block	Preparation of Playground and Construction of Changing Room with Two Units Toilets and	High	Education	2022-23	06-10-2022	0.05	6 Months	Completed	28-10-2022	27-04-2023	0.03	2224
286	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandankiyari Block	Preparation of Playground and Construction of Changing Room with Two Units Toilets and Boring Installation with Hand Pump at Panchayat Boriyadih under Chandankiyari Block District	High	Education	2022-23	06-10-2022	0.05	6 Months	Completed	28-10-2022	27-04-2023	0.03	1746
287	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandankiyari Block	Preparation of Playground and Construction of Changing Room with Two Units Toilets and Boring Installation with Hand Pump at Kusumkiyari under Chandankiyari Block District	High	Education	2022-23	06-10-2022	0.05	6 Months	Completed	28-10-2022	27-04-2023	0.03	2370
288	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandankiyari Block	Preparation of Playground and Construction of Changing Room with Two Units Toilets and Boring Installation with Hand Pump at Chandankiyari East under Chandankiyari Block District	High	Education	2022-23	06-10-2022	0.05	6 Months	Completed	28-10-2022	27-04-2023	0.03	9836
289	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandankiyari Block	Preparation of Playground and Construction of Changing Room with Two Units Toilets and Boring Installation with Hand Pump at Laghala under Chandankiyari Block District	High	Education	2022-23	06-10-2022	0.05	6 Months	Completed	28-10-2022	27-04-2023	0.03	4365
290	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Nawadih Block	Preparation of Playground and Construction of Changing Room with Two Units Toilets and Boring Installation with Hand Pump at Barai under Nawadih Block District	High	Education	2022-23	06-10-2022	0.05	5 Months	Completed	01-11-2022	05-03-2023	0.05	750
291	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Nawadih Block	Preparation of Playground and Construction of Changing Room with Two Units Toilets and	High	Education	2022-23	06-10-2022	0.05	5 Months	Completed	01-11-2022	05-03-2023	0.05	800
292	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Nawadih Block	Preparation of Playground and Construction of Changing Room with Two Units Toilets and Boring Installation with Hand Pump at Kachho under Nawadih Block District	High	Education	2022-23	06-10-2022	0.05	5 Months	Completed	01-11-2022	05-03-2023	0.05	650
293	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Nawadih Block	Preparation of Playground and Construction of Changing Room with Two Units Toilets and Boring Installation with Hand Pump at Birni under Nawadih Block District	High	Education	2022-23	06-10-2022	0.05	5 Months	Completed	01-11-2022	05-03-2023	0.05	950
294	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Peterwar Block	Preparation of Playground and Construction of Changing Room with Two Units Toilets and Boring Installation with Hand Pump at Angwali North under Peterwar Block District	High	Education	2022-23	06-10-2022	0.05	7 Months	Completed	01-11-2022	30-05-2023	0.03	750
295	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Peterwar Block	Preparation of Playground and Construction of Changing Room with Two Units Toilets and Boring Installation with Hand Pump at Pichhari South under Peterwar Block District	High	Education	2022-23	06-10-2022	0.05	7 Months	Completed	01-11-2022	30-05-2023	0.03	600

Sl. No.	District	Executing Agency	Block	Project Name	Area of Intervention (High / Other Priority)	Sector / Area	Financial Year	Project Sanctioned Date (DD-MM-YYYY)	Amount Sanctioned (in Cr.)	Estimated Duration of Project (in Years)	Project Status (Yet to Start, On Going, Completed, Cancelled)	Project Start Date (DD-MM-YYYY)	Project End Date (DD-MM-YYYY)	Total Amount Spent (in Cr.)	No of Beneficiaries
296	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Peterwar Block	Preparation of Playground and Construction of Changing Room with Two Units Toilets and Boring Installation with Hand Pump at Pichhari North under Peterwar Block District	High	Education	2022-23	06-10-2022	0.05	7 Months	Completed	01-11-2022	30-05-2023	0.03	100
297	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Peterwar Block	Preparation of Playground and Construction of Changing Room with Two Units Toilets and Boring Installation with Hand Pump at Ulgadda under Peterwar Block District	High	Education	2022-23	06-10-2022	0.05	5 Months	Completed	26-10-2022	25-03-2023	0.03	600
298	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Peterwar Block	Preparation of Playground and Construction of Changing Room with Two Units Toilets and Boring Installation with Hand Pump at Ulgadda under Peterwar Block District	High	Education	2022-23	06-10-2022	0.05	4 Months	Completed	26-10-2022	23-02-2023	0.03	900
299	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Peterwar Block	Preparation of Playground and Construction of Changing Room with Two Units Toilets and Boring Installation with Hand Pump at Chalkari under Peterwar Block District	High	Education	2022-23	06-10-2022	0.05	4 Months	Completed	26-10-2022	23-02-2023	0.03	800
300	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Peterwar Block	Preparation of Playground and Construction of Changing Room with Two Units Toilets and Boring Installation with Hand Pump at Champi under Peterwar Block District	High	Education	2022-23	06-10-2022	0.05	4 Months	Completed	26-10-2022	23-02-2023	0.03	750
301	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Peterwar Block	Preparation of Playground and Construction of Changing Room with Two Units Toilets and Boring Installation with Hand Pump at Khetko under Peterwar Block District	High	Education	2022-23	06-10-2022	0.05	5 Months	Completed	01-11-2022	16-03-2023	0.03	1100
302	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Peterwar Block	Preparation of Playground and Construction of Changing Room with Two Units Toilets and Boring Installation with Hand Pump at Angwali South under Peterwar Block District	High	Education	2022-23	06-10-2022	0.05	5 Months	Completed	01-11-2022	16-03-2023	0.03	950
303	Bokaro	Executive Engineer, MI Division, Bokaro	Chandankiyari Block	Construction of PCC road from Pahaditola to Yogidih main road under Chandankiyari block.	Other	Physical Infrastructure	2022-23	12-10-2022	0.16	6 Months	Completed	14-11-2022	13-05-2023	0.10	Beneficiaries of Chandankiyari Block
304	Bokaro	Executive Engineer, MI Division, Bokaro	Chandankiyari Block	Construction of PCC road from PV Gundari to Madhra border of Simulia GP	Other	Physical Infrastructure	2022-23	12-10-2022	0.53	6 Months	Completed	24-12-2022	23-06-2023	0.32	Beneficiaries of Chandankiyari Block
305	Bokaro	Executive Engineer, MI Division, Bokaro	Chandankiyari Block	Construction of PCC road till chandipur village gawai river crematorium of Kusumkiyari GP	Other	Physical Infrastructure	2022-23	12-10-2022	0.84	6 Months	Completed	24-11-2022	23-05-2023	0.66	Beneficiaries of Chandankiyari Block
306	Bokaro	Executive Engineer, MI Division, Bokaro	Chandankiyari Block	Construction of PCC road from Banerdi Bajrangbali Temple to Jodia of Kumardoba Panchayat	Other	Physical Infrastructure	2022-23	12-10-2022	0.71	6 Months	On Going	12-10-2022	12-04-2023	0.43	Beneficiaries of Chandankiyari Block
307	Bokaro	Executive Engineer, NREP Bokaro	Jaridih Block	Preparation of Playground Construction Changing room with two units toilets and Boring Installation with hand pump.	High	Education	2022-23	05-11-2022	0.05	3 Months	Completed	25-11-2022	25-02-2023	0.05	Beneficiaries of Jaridih Block
308	Bokaro	Executive Engineer, NREP Bokaro	Jaridih Block	Preparation of Playground Construction Changing room with two units toilets and Boring Installation with hand pump.	High	Education	2022-23	05-11-2022	0.05	3 Months	Completed	25-11-2022	25-02-2023	0.05	Beneficiaries of Jaridih Block

Sl. No.	District	Executing Agency	Block	Project Name	Area of Intervention (High / Other Priority)	Sector / Area	Financial Year	Project Sanctioned Date (DD-MM-YYYY)	Amount Sanctioned (in Cr.)	Estimated Duration of Project (in Years)	Project Status (Yet to Start, On Going, Completed, Cancelled)	Project Start Date (DD-MM-YYYY)	Project End Date (DD-MM-YYYY)	Total Amount Spent (in Cr.)	No of Beneficiaries
309	Bokaro	Executive Engineer, NREP Bokaro	Jaridih Block	Preparation of Playground Construction Changing room with two units toilets and Boring Installation with hand pump.	High	Education	2022-23	05-11-2022	0.05	3 Months	Completed	25-11-2022	25-02-2023	0.05	Beneficiaries of Jaridih Block
310	Bokaro	Executive Engineer, NREP Bokaro	Jaridih Block	Preparation of Playground Construction Changing room with two units toilets and Boring Installation with hand pump.	High	Education	2022-23	05-11-2022	0.05	3 Months	Completed	05-12-2022	05-03-2023	0.05	Beneficiaries of Jaridih Block
311	Bokaro	Executive Engineer, NREP Bokaro	Jaridih Block	Preparation of Playground Construction Changing room with two units toilets and Boring Installation with hand pump.	High	Education	2022-23	05-11-2022	0.05	3 Months	Completed	05-12-2022	05-03-2023	0.05	Beneficiaries of Jaridih Block
312	Bokaro	Executive Engineer, NREP Bokaro	Kasmar Block	Preparation of Playground Construction Changing room with two units toilets and Boring Installation with hand pump.	High	Education	2022-23	05-11-2022	0.05	3 Months	Completed	25-11-2022	25-02-2023	0.05	Beneficiaries of Kasmar Block
313	Bokaro	Executive Engineer, NREP Bokaro	Kasmar Block	Preparation of Playground Construction Changing room with two units toilets and Boring Installation with hand pump.	High	Education	2022-23	05-11-2022	0.05	3 Months	Completed	25-11-2022	25-02-2023	0.05	Beneficiaries of Kasmar Block
314	Bokaro	Executive Engineer, NREP Bokaro	Kasmar Block	Preparation of Playground Construction Changing room with two units toilets and Boring Installation with hand pump.	High	Education	2022-23	05-11-2022	0.05	3 Months	Completed	05-12-2022	05-03-2023	0.05	Beneficiaries of Kasmar Block
315	Bokaro	Executive Engineer, NREP Bokaro	Kasmar Block	Preparation of Playground Construction Changing room with two units toilets and Boring Installation with hand pump.	High	Education	2022-23	05-11-2022	0.05	3 Months	Completed	05-12-2022	05-03-2023	0.05	Beneficiaries of Kasmar Block
316	Bokaro	Executive Engineer, NREP Bokaro	Kasmar Block	Preparation of Playground Construction Changing room with two units toilets and Boring Installation with hand pump.	High	Education	2022-23	05-11-2022	0.05	3 Months	Completed	05-12-2022	05-03-2023	0.05	Beneficiaries of Kasmar Block
317	Bokaro	Executive Engineer, NREP Bokaro	Chas Block	Preparation of Playground Construction Changing room with two units toilets and Boring Installation with hand pump.	High	Education	2022-23	05-11-2022	0.05	3 Months	Completed	05-12-2022	05-03-2023	0.05	Beneficiaries of Chas Block
318	Bokaro	Executive Engineer, NREP Bokaro	Chandankiyari Block	Preparation of Playground Construction Changing room with two units toilets and Boring Installation with hand pump.	High	Education	2022-23	05-11-2022	0.05	3 Months	Completed	05-12-2022	05-03-2023	0.05	Beneficiaries of Chandankiyari Block
319	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Nawadih Block	Beautification of Pond with Construction of Guard Wall on both side of Bada Talab & Construction of Snan Ghat in Gunjardih Panchayat under Nawadih Block District Bokaro	High	Environment/ Preservation and Pollution Control Measures	2022-23	05-11-2022	0.89	4 Months	Completed	22-12-2022	18-04-2023	0.89	2000
320	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandrapura Block	Construction of Boundary Wall at Panchayat Alargo Primary School, Sarayatand-2 under Chandrapura Block District Bokaro	Other	Physical Infrastructure	2022-23	05-11-2022	0.20	2 Months	Completed	23-11-2022	22-01-2023	0.12	2911
321	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandrapura Block	Construction of Paver Block Road At VII - Alargo Near Vivah Mandap, Simrakulhi Panchayat-Alargo Under Chandrapura Block, Distt. Bokaro	Other	Physical Infrastructure	2022-23	05-11-2022	0.13	2 Months	Completed	19-11-2022	18-01-2023	0.13	2911
322	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandrapura Block	Construction P.C.C Road from Alargo Packs to Govind Mahto Field at Alargo Panchayat under Chandrapura Block, District Bokar	Other	Physical Infrastructure	2022-23	05-11-2022	0.09	2 Months	Completed	19-11-2022	18-01-2023	0.09	2911

Sl. No.	District	Executing Agency	Block	Project Name	Area of Intervention (High / Other Priority)	Sector / Area	Financial Year	Project Sanctioned Date (DD-MM-YYYY)	Amount Sanctioned (in Cr.)	Estimated Duration of Project (in Years)	Project Status (Yet to Start, On Going, Completed, Cancelled)	Project Start Date (DD-MM-YYYY)	Project End Date (DD-MM-YYYY)	Total Amount Spent (in Cr.)	No of Beneficiaries
323	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Jaridih Block	Construction of PCC Road, Culvert and Bridge at Baru Panchayat from NH-23, Sohanlal College to Kalyanpur under Jaridih Block District Bokaro	Other	Physical Infrastructure	2022-23	16-11-2022	0.93	NA	Dropped	NA	NA	0.00	Beneficiaries of Jaridih Block
324	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Jaridih Block	Construction of PCC Road at Bhaski Panchayat, Village Jilingtand from Bhola Baba Mandir to Dahibadad More under Jaridih Block District Bokaro	Other	Physical Infrastructure	2022-23	16-11-2022	0.53	5 Months	Completed	19-01-2023	18-06-2023	0.46	2800
325	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Jaridih Block	Construction of RCC Drain with Slab at Jainamore Masjid to Project Girls Schoole at Jain Panchayat under Jaridih Block District Bokaro	High	Sanitation	2022-23	16-11-2022	0.48	5 Months	Completed	10-01-2023	09-06-2023	0.34	1900
326	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Jaridih Block	Construction of PCC Road from H/o Radhucharan Mahto to H/o Hiralal Mahto via Kadakata at Village Tandra in Bhaski Panchayat under Jaridih Block District Bokaro	Other	Physical Infrastructure	2022-23	16-11-2022	0.43	4 Months	Completed	10-01-2023	25-04-2023	0.32	4300
327	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Jaridih Block	Construction of RCC Drain with Slab Punarvas Area Bermo Road, Rajput Tola, H/o Ashok Singh to front of Bajjnath Singh House at Jaina Panchayat under Jaridih Block District Bokaro	High	Sanitation	2022-23	16-11-2022	0.28	4 Months	Completed	10-01-2023	24-04-2023	0.21	2300
328	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Jaridih Block	Construction PCC Road and Drain with Slab, Punarvas Area, Rajput Tola, H/o Gandhi Ray to H/o Ranjan Gupta at Jaina Panchayat under Jaridih Block District Bokaro	Other	Physical Infrastructure	2022-23	16-11-2022	0.26	4 Months	Completed	10-01-2023	01-05-2023	0.19	2500
329	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Jaridih Block	Construction of PCC Road and Drain near Aryan Hotel NH-23 to front H/o Ashok Singh via H/o Mukesh Kumar at Tand Mohanpur Panchayat under Jaridih Block District Bokaro	Other	Physical Infrastructure	2022-23	16-11-2022	0.24	3 Months	Completed	23-12-2023	23-02-2023	0.18	3600
330	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Jaridih Block	Construction of PCC Road from H/o Murari Gupta to H/o Dara Singh at Malhantand in Jaina Panchayat under Jaridih Block District Bokaro	Other	Physical Infrastructure	2022-23	16-11-2022	0.18	2 Months	Completed	11-01-2023	03-03-2023	0.11	1500
331	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Jaridih Block	Construction of Ghat at Das Tola Pond in Jaina Panchayat under Jaridih Block District Bokaro	High	Environment/ Preservation and Pollution Control Measures	2022-23	16-11-2022	0.11	2 Months	Completed	10-01-2023	01-03-2023	0.08	450
332	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Nawadih Block	Construction of Guard Wall and RCC Culvert in Dahiyari Vill+Panchayat- Purni Dahiyari to Connecting Road of Gomo (Chattayeengadha) Under Nawadih Block in Distt-Bokaro	Other	Physical Infrastructure	2022-23	18-11-2022	0.25	3 Months	Completed	04-01-2023	27-03-2023	0.19	1700
333	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Nawadih Block	Strengthening of the Road from Naya Dahiyari to Purana Dahiyari at Dahiyari Panchayat Under Nawadih Block in Distt-Bokaro	Other	Physical Infrastructure	2022-23	18-11-2022	0.25	2 Months	Completed	21-12-2022	15-02-2023	0.20	1700
334	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Nawadih Block	Renovation of Purni Pokhar Bandh at, Panchayat-Birni Block-Nawadih in Distt-Bokaro	High	Environment/ Preservation and Pollution Control Measures	2022-23	18-11-2022	0.24	5 Months	Completed	16-12-2022	21-04-2023	0.14	1500
335	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Nawadih Block	Renovation of Bade Ahar at Panchayat-Plamu Block-Nawadih in Distt-Bokaro	High	Environment/ Preservation and Pollution Control Measures	2022-23	18-11-2022	0.18	2 Months	Completed	19-12-2022	15-02-2023	0.18	1000

Sl. No.	District	Executing Agency	Block	Project Name	Area of Intervention (High / Other Priority)	Sector / Area	Financial Year	Project Sanctioned Date (DD-MM-YYYY)	Amount Sanctioned (in Cr.)	Estimated Duration of Project (in Years)	Project Status (Yet to Start, On Going, Completed, Cancelled)	Project Start Date (DD-MM-YYYY)	Project End Date (DD-MM-YYYY)	Total Amount Spent (in Cr.)	No of Beneficiaries
336	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Nawadih Block	Construction of Four Numbers Room at Binod Bihari Mahto Sarswati Vidya Mandir, Gunjardih Mungo, Panchayat Chapari under Nawadih Block district Bokaro	High	Education	2022-23	18-11-2022	0.21	2 Months	Completed	10-01-2023	02-03-2023	0.21	250
337	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Nawadih Block	Construction of Two Numbers Room at Upgraded Middle Schoole, Bagdegwa, Panchayat Chapari under Nawadih Block district Bokar	High	Education	2022-23	18-11-2022	0.16	2 Months	Completed	16-12-2022	10-02-2023	0.16	300
338	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Jaridih Block	Construction of Mitti Moram Road and RCC guard wall from H/O Radha Manjhi to H/o Ladhan Tuddu at Susari Panchayat Bhaski under Jaridih Block, Bokaro	Other	Physical Infrastructure	2022-23	22-11-2022	0.50	3 Months	Completed	22-12-2022	21-03-2023	0.30	Beneficiaries of Jaridih Block
339	Bokaro	Trinetra Enterprises, Hazaribagh	Gumia Block	BALA Painting at Upgraded Middle School, Pipradih	High	Education	2022-23	23-11-2022	0.09	NA	Completed	NA	NA	0.09	Beneficiaries of Gumia Block
340	Bokaro	Trinetra Enterprises, Hazaribagh	Peterwar Block	BALA Painting at Upgraded Middle School, Behragoda	High	Education	2022-23	23-11-2022	0.11	NA	Completed	NA	NA	0.11	Beneficiaries of Peterwar Block
341	Bokaro	Trinetra Enterprises, Hazaribagh	Gumia Block	BALA Painting at Middle School, Gumia	High	Education	2022-23	23-11-2022	0.11	NA	Completed	NA	NA	0.11	Beneficiaries of Gumia Block
342	Bokaro	Trinetra Enterprises, Hazaribagh	Chandrapura Block	BALA Painting at Middle School, Alargo	High	Education	2022-23	23-11-2022	0.11	NA	Completed	NA	NA	0.11	Beneficiaries of Chandrapura Block
343	Bokaro	Trinetra Enterprises, Hazaribagh	Chas Block	BALA Painting at Middle School, Shibutand	High	Education	2022-23	23-11-2022	0.11	NA	Completed	NA	NA	0.11	Beneficiaries of Chas Block
344	Bokaro	Trinetra Enterprises, Hazaribagh	Gumia Block	BALA Painting at Primary School, Kaswagada	High	Education	2022-23	23-11-2022	0.11	NA	Completed	NA	NA	0.11	Beneficiaries of Gumia Block
345	Bokaro	Trinetra Enterprises, Hazaribagh	Chandankiyari Block	BALA Painting at Sports Complex, Chandnkiyari, Bokaro	High	Education	2022-23	23-11-2022	0.12	NA	Completed	NA	NA	0.12	Beneficiaries of Chandankiyari Block
346	Bokaro	Trinetra Enterprises, Hazaribagh	Chas Block	BALA Painting at +2 High School, Pindajora	High	Education	2022-23	23-11-2022	0.10	NA	Completed	NA	NA	0.10	Beneficiaries of Chas Block
347	Bokaro	Trinetra Enterprises, Hazaribagh	Peterwar Block	BALA Painting at Middle School, Pichhri	High	Education	2022-23	23-11-2022	0.11	NA	Completed	NA	NA	0.11	Beneficiaries of Peterwar Block
348	Bokaro	Trinetra Enterprises, Hazaribagh	Chandrapura Block	BALA Painting at New Primary School, Mirchatand	High	Education	2022-23	23-11-2022	0.06	NA	Completed	NA	NA	0.06	Beneficiaries of Chandrapura Block
349	Bokaro	Trinetra Enterprises, Hazaribagh	Peterwar Block	BALA Painting at Middle School, Tenughat	High	Education	2022-23	23-11-2022	0.11	NA	Completed	NA	NA	0.11	Beneficiaries of Peterwar Block
350	Bokaro	Trinetra Enterprises, Hazaribagh	Chas Block	BALA Painting at Middle School, Chakuliya	High	Education	2022-23	23-11-2022	0.12	NA	Completed	NA	NA	0.12	Beneficiaries of Chas Block
351	Bokaro	Trinetra Enterprises, Hazaribagh	Nawadih Block	BALA Painting at Middle School, Gunjardih	High	Education	2022-23	23-11-2022	0.13	NA	Completed	NA	NA	0.13	Beneficiaries of Nawadih Block
352	Bokaro	Trinetra Enterprises, Hazaribagh	Peterwar Block	BALA Painting at Middle School, Khetko, Petarwar	High	Education	2022-23	23-11-2022	0.14	NA	Completed	NA	NA	0.14	Beneficiaries of Peterwar Block
353	Bokaro	Trinetra Enterprises, Hazaribagh	Nawadih Block	BALA Painting at Middle School, Kanjio, Nawadih	High	Education	2022-23	23-11-2022	0.12	NA	Completed	NA	NA	0.12	Beneficiaries of Nawadih Block
354	Bokaro	Trinetra Enterprises, Hazaribagh	Gumia Block	BALA Painting at Upgraded Middle School, Punnu, Gomia	High	Education	2022-23	23-11-2022	0.12	NA	Completed	NA	NA	0.12	Beneficiaries of Gumia Block
355	Bokaro	Trinetra Enterprises, Hazaribagh	Nawadih Block	BALA Painting at Middle School, Birni, Nawadih	High	Education	2022-23	23-11-2022	0.13	NA	Completed	NA	NA	0.13	Beneficiaries of Nawadih Block
356	Bokaro	Trinetra Enterprises, Hazaribagh	Jaridih Block	BALA Painting at Middle School, Gangjori, Jaridih	High	Education	2022-23	23-11-2022	0.12	NA	Completed	NA	NA	0.12	Beneficiaries of Jaridih Block
357	Bokaro	Trinetra Enterprises, Hazaribagh	Jaridih Block	BALA Painting at Middle School, Pathuria, Jaridih	High	Education	2022-23	23-11-2022	0.14	NA	Completed	NA	NA	0.14	Beneficiaries of Jaridih Block
358	Bokaro	Trinetra Enterprises, Hazaribagh	Chandrapura Block	BALA Painting at Middle School, Junai, Chandrapura	High	Education	2022-23	23-11-2022	0.13	NA	Completed	NA	NA	0.13	Beneficiaries of Chandrapura Block
359	Bokaro	Trinetra Enterprises, Hazaribagh	Gumia Block	BALA Painting at +2 High School, Gomia	High	Education	2022-23	23-11-2022	0.14	NA	Completed	NA	NA	0.14	Beneficiaries of Gumia Block
360	Bokaro	Trinetra Enterprises, Hazaribagh	Chandrapura Block	BALA Painting at Middle School, Sijua, Chandrapura	High	Education	2022-23	23-11-2022	0.10	NA	Completed	NA	NA	0.10	Beneficiaries of Chandrapura Block

Sl. No.	District	Executing Agency	Block	Project Name	Area of Intervention (High / Other Priority)	Sector / Area	Financial Year	Project Sanctioned Date (DD-MM-YYYY)	Amount Sanctioned (in Cr.)	Estimated Duration of Project (in Years)	Project Status (Yet to Start, On Going, Completed, Cancelled)	Project Start Date (DD-MM-YYYY)	Project End Date (DD-MM-YYYY)	Total Amount Spent (in Cr.)	No of Beneficiaries
361	Bokaro	Trinetra Enterprises, Hazaribagh	Peterwar Block	BALA Painting at Upgraded Middle School, Block Colony, Petarwar	High	Education	2022-23	23-11-2022	0.11	NA	Completed	NA	NA	0.11	Beneficiaries of Peterwar Block
362	Bokaro	Trinetra Enterprises, Hazaribagh	Chandankiyari Block	BALA Painting at Middle School, Amlabad, Chandankiyari	High	Education	2022-23	23-11-2022	0.18	NA	Completed	NA	NA	0.18	Beneficiaries of Chandankiyari Block
363	Bokaro	Shree Ram Enterprises, Ranchi	Bokaro District	Purchase of 1 nos of Cardiac Ambulance for sub divisional hospital, Bermo.	High	Health Care	2022-23	05-12-2022	0.34	NA	Completed	NA	NA	0.34	Beneficiaries of Bokaro District
364	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chas Block	Construction of Culvert between station road Tupkadih and sima land of karani west GP of Chas Preparation of Playground.	Other	Physical Infrastructure	2022-23	08-12-2022	0.73	6 Months	Completed	10-01-2023	09-07-2023	0.44	8352
365	Bokaro	Executive Engineer, Building Division, Bokaro	Nawadih Block	Construction of changing room with two units toilets and Boring	High	Education	2022-23	13-12-2022	0.05	2 Months	Completed	11-02-2023	10-04-2023	0.03	100
366	Bokaro	Executive Engineer, Building Division, Bokaro	Nawadih Block	Preparation of Playground, Construction of changing room with two units toilets and Boring installation with hand pump.	High	Education	2022-23	13-12-2022	0.05	2 Months	Completed	11-02-2023	10-04-2023	0.05	100
367	Bokaro	Executive Engineer, Building Division, Bokaro	Nawadih Block	Preparation of Playground, Construction of changing room with two units toilets and Boring installation with hand pump.	High	Education	2022-23	13-12-2022	0.05	2 Months	Completed	11-02-2023	10-04-2023	0.05	100
368	Bokaro	Executive Engineer, Building Division, Bokaro	Nawadih Block	Preparation of Playground, Construction of changing room with two units toilets and Boring installation with hand pump.	High	Education	2022-23	13-12-2022	0.05	2 Months	Completed	17-02-2023	16-04-2023	0.05	100
369	Bokaro	Executive Engineer, Building Division, Bokaro	Chandrapura Block	Preparation of Playground, Construction of changing room with two units toilets and Boring installation with hand pump.	High	Education	2022-23	13-12-2022	0.05	2 Months	Completed	17-02-2023	16-04-2023	0.05	100
370	Bokaro	Executive Engineer, Building Division, Bokaro	Chandrapura Block	Preparation of Playground, Construction of changing room with two units toilets and Boring installation with hand pump.	High	Education	2022-23	13-12-2022	0.05	2 Months	Completed	17-02-2023	16-04-2023	0.05	100
371	Bokaro	Executive Engineer, Building Division, Bokaro	Chandrapura Block	Preparation of Playground, Construction of changing room with two units toilets and Boring installation with hand pump.	High	Education	2022-23	13-12-2022	0.05	2 Months	Completed	22-02-2023	21-04-2023	0.05	100
372	Bokaro	Executive Engineer, Building Division, Bokaro	Chandrapura Block	Preparation of Playground, Construction of changing room with two units toilets and Boring installation with hand pump.	High	Education	2022-23	13-12-2022	0.05	2 Months	Completed	22-02-2023	21-04-2023	0.05	100
373	Bokaro	Executive Engineer, Building Division, Bokaro	Chandrapura Block	Preparation of Playground, Construction of changing room with two units toilets and Boring installation with hand pump.	High	Education	2022-23	13-12-2022	0.05	2 Months	Completed	01-03-2023	30-04-2023	0.05	Beneficiaries of Chandrapura Block
374	Bokaro	Executive Engineer, Building Division, Bokaro	Chas Block	Construction of marriage hall near Shiv Mandir under Ghatiali west GP	Other	Miscellaneous	2022-23	13-12-2022	0.25	NA	Dropped	NA	NA	0.00	Beneficiaries of Chas Block
375	Bokaro	Executive Engineer, Building Division, Bokaro	Chas Block	Construction of marriage hall in Kenddih under Pindrajore GP	Other	Miscellaneous	2022-23	13-12-2022	0.25	NA	Dropped	NA	NA	0.00	Beneficiaries of Chas Block
376	Bokaro	M/s Eastin Ventures, Kolkata	Bermo Block	Construction of Gate Board, Beautification, and installation of signage board.	Other	Physical Infrastructure	2022-23	17-12-2022	0.40	NA	Completed	NA	NA	0.40	Beneficiaries of Bermo Block



Sl. No.	District	Executing Agency	Block	Project Name	Area of Intervention (High / Other Priority)	Sector / Area	Financial Year	Project Sanctioned Date (DD-MM-YYYY)	Amount Sanctioned (in Cr.)	Estimated Duration of Project (in Years)	Project Status (Yet to Start, On Going, Completed, Cancelled)	Project Start Date (DD-MM-YYYY)	Project End Date (DD-MM-YYYY)	Total Amount Spent (in Cr.)	No of Beneficiaries
377	Bokaro	Executive Engineer, MI Division, Bokaro	Gumia Block	Construction of ECO park in Chharchhariyan Dham (Luguburu Dham) pond of kodwa tand GP under Gomia Block	High	Environment/ Preservation and Pollution Control Measures	2022-23	28-12-2022	0.83	6 Months	Completed	30-03-2023	29-09-2023	0.50	Beneficiaries of Gumia Block
378	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Kasmar Block	Construction of boundary wall of the livelihood resource centre, Kasmar, Bokaroo	High	Skill Development	2022-23	28-12-2022	0.99	6 Months	Completed	14-02-2023	13-08-2023	0.60	5000
379	Bokaro	Executive Engineer, MI Division, Bokaro	Nawadih Block	Construction of 330 feet of guard wall from the land of Ramakant Sharma to Pokhara pond in Birni GP of Nawadih Block	Other	Physical Infrastructure	2022-23	10-01-2023	0.14	6 Months	On Going	01-08-2023	31-12-2023	0.08	Beneficiaries of Nawadih Block
380	Bokaro	Executive Engineer, MI Division, Bokaro	Nawadih Block	Renovation of Pipra pond in Kanjkiro GP under Nawadih block	High	Environment/ Preservation and Pollution Control Measures	2022-23	10-01-2023	0.31	6 Months	On Going	12-06-2023	11-12-2023	0.18	Beneficiaries of Nawadih Block
381	Bokaro	Executive Engineer, MI Division, Bokaro	Nawadih Block	Construction of 300 feet of guard wall at pond of Sarubeda Ganjutola in Bhalmara GP of Nawadih Block	High	Environment/ Preservation and Pollution Control Measures	2022-23	10-01-2023	0.38	6 Months	On Going	28-06-2023	27-12-2023	0.23	Beneficiaries of Nawadih Block
382	Bokaro	Executive Engineer, MI Division, Bokaro	Chandrapura Block	Renovation of Raja pond in Alargo GP under Chandrapura block	High	Environment/ Preservation and Pollution Control Measures	2022-23	10-01-2023	0.40	6 Months	Completed	24-05-2023	23-11-2023	0.24	Beneficiaries of Chandrapura Block
383	Bokaro	Executive Engineer, MI Division, Bokaro	Chandrapura Block	Construction of Boundary wall in Anganwadi Kendra no-72 under Dugda GP of Chandrapura Block	High	Welfare of Women & Children	2022-23	10-01-2023	0.08	6 Months	Completed	24-05-2023	23-11-2023	0.05	Beneficiaries of Chandrapura Block
384	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Bermo Block	Construction of the High School Building at Dhori under Bermo Block	High	Education	2022-23	20-01-2023	4.95	7 Months	On Going	11-07-2023	10-02-2024	2.97	4222
385	Bokaro	M/s Prakash Xerox, Bokaro	Bokaro District	Supply of Bunk Beds in hostels of residential schools located in mining affected areas/blocks.	High	Education	2022-23	21-01-2023	1.11	NA	Completed	NA	NA	1.11	Beneficiaries of Bokaro District
386	Bokaro	Executive Engineer, Building Division, Bokaro	Chandankiyari Block	Construction of 16 nos of Additional Classroom and 2 nos of Multipurpose rooms in 10+2 High School, Mahal under Chandankiyari Block	High	Education	2022-23	30-01-2023	3.64	9 Months	On Going	18-11-2023	19-09-2024	2.19	1000
387	Bokaro	Executive Engineer, Building Division, Bokaro	Gumia Block	Construction of 16 nos of Additional Classroom and 2 nos of Multipurpose rooms in 10+2 High School, Gumia under Gumia Block	High	Education	2022-23	30-01-2023	3.64	11 Months	On Going	29-09-2023	28-08-2024	2.19	1000
388	Bokaro	Executive Engineer, Building Division, Bokaro	Chandrapura Block	Construction of 4 nos of Additional Classroom and 2 nos of Multipurpose rooms in 10+2 High School Chandrapura, Dugda under Chandrapura Block	High	Education	2022-23	30-01-2023	1.53	9 Months	On Going	29-09-2023	22-06-2024	0.92	500
389	Bokaro	Executive Engineer, Building Division, Bokaro	Chas Block	Construction of 4 nos of Additional Classroom and 2 nos of Multipurpose rooms in Kartik Chandra Sharma High School, Kalanathar under Chas Block	High	Education	2022-23	30-01-2023	1.53	9 Months	On Going	29-09-2023	22-06-2024	0.92	500
390	Bokaro	Shree Ram Enterprises, Ranchi	Bokaro District	Purchase of ANC KIT for 121 nos centres in hospitals, PHC, CHC, sub-center & Anganwadi Kendra	High	Health Care	2022-23	07-02-2023	0.75	NA	Completed	NA	NA	0.75	Beneficiaries of Bokaro District
391	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Jaridih Block	Renovation of Badka Talab near Bahadurpur Shiv Mandir under Jaridih Block	High	Environment/ Preservation and Pollution Control Measures	2022-23	09-02-2023	0.25	7 Months	Completed	27-04-2023	28-10-2023	0.15	700

Sl. No.	District	Executing Agency	Block	Project Name	Area of Intervention (High / Other Priority)	Sector / Area	Financial Year	Project Sanctioned Date (DD-MM-YYYY)	Amount Sanctioned (in Cr.)	Estimated Duration of Project (in Years)	Project Status (Yet to Start, On Going, Completed, Cancelled)	Project Start Date (DD-MM-YYYY)	Project End Date (DD-MM-YYYY)	Total Amount Spent (in Cr.)	No of Beneficiaries
392	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Peterwar Block	Construction of AWC building at Dharwatand Upar Tola under Peterwar Block	High	Welfare of Women & Children	2022-23	11-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Peterwar Block
393	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Peterwar Block	Construction of AWC building at ulgadda GP under Peterwar Block	High	Welfare of Women & Children	2022-23	11-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Peterwar Block
394	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Peterwar Block	Construction of AWC building at Ghansi Tola Chmpi under Peterwar Block	High	Welfare of Women & Children	2022-23	11-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Peterwar Block
395	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Peterwar Block	Construction of AWC building at Dhararitand under Peterwar Block	High	Welfare of Women & Children	2022-23	11-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Peterwar Block
396	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Peterwar Block	Construction of AWC building at Chalkari North under Peterwar Block	High	Welfare of Women & Children	2022-23	11-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Peterwar Block
397	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Peterwar Block	Construction of AWC building at Partand Khetko under Peterwar Block	High	Welfare of Women & Children	2022-23	11-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Peterwar Block
398	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Peterwar Block	Construction of AWC building at Nichetola Khetko under Peterwar Block	High	Welfare of Women & Children	2022-23	11-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Peterwar Block
399	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Peterwar Block	Construction of AWC building at GhatwarTola under Peterwar Block	High	Welfare of Women & Children	2022-23	11-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Peterwar Block
400	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Peterwar Block	Construction of AWC building at Virhua, Khetko under Peterwar Block	High	Welfare of Women & Children	2022-23	11-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Peterwar Block
401	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Peterwar Block	Construction of AWC building at TahkurTola Khetko under Peterwar Block	High	Welfare of Women & Children	2022-23	11-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Peterwar Block
402	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Peterwar Block	Construction of AWC building at Muslim Tola, Angwali North under Peterwar Block	High	Welfare of Women & Children	2022-23	11-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Peterwar Block
403	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Peterwar Block	Construction of AWC building at Ramsingh Beda, Angwali South under Peterwar Block	High	Welfare of Women & Children	2022-23	11-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Peterwar Block
404	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Kasmar Block	Construction of AWC building at Dantoo GP under Kasmar Block	High	Welfare of Women & Children	2022-23	11-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Kasmar Block
405	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Kasmar Block	Construction of AWC building at Kasmar Chatti in Kasmar GP under Peterwar Block	High	Welfare of Women & Children	2022-23	11-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Kasmar Block
406	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Kasmar Block	Construction of AWC building at Kasmar Kurmi Tola in Kasmar GP under Peterwar Block	High	Welfare of Women & Children	2022-23	11-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Kasmar Block
407	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Kasmar Block	Construction of AWC building at Surajdih Muslim Tola in Kasmar GP under Peterwar Block	High	Welfare of Women & Children	2022-23	11-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Kasmar Block
408	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Kasmar Block	Construction of AWC building at Bantodand in Kasmar GP under Peterwar Block	High	Welfare of Women & Children	2022-23	11-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Kasmar Block
409	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Kasmar Block	Construction of AWC building at BariTola Ghansi Tola in Barikala GP under Peterwar Block	High	Welfare of Women & Children	2022-23	11-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Kasmar Block
410	Bokaro	Executive officers, Municipal Council, Fusro	Bermo Block	Purchase of Self-Propelled Road Sweeping Machine	High	Sanitation	2022-23	11-02-2023	5.27	NA	Yet to Start	NA	NA	5.27	Beneficiaries of Bermo Block
411	Bokaro	District Rural Development Agency, Bokaro	Peterwar Block	Establishment of Lemon Grass Distillation unit at Arjuva GP under Peterwar Block	High	Skill Development	2022-23	20-02-2023	0.19	1 Year	On Going	20-02-2023	20-02-2024	0.11	Beneficiaries of Peterwar Block

Sl. No.	District	Executing Agency	Block	Project Name	Area of Intervention (High / Other Priority)	Sector / Area	Financial Year	Project Sanctioned Date (DD-MM-YYYY)	Amount Sanctioned (in Cr.)	Estimated Duration of Project (in Years)	Project Status (Yet to Start, On Going, Completed, Cancelled)	Project Start Date (DD-MM-YYYY)	Project End Date (DD-MM-YYYY)	Total Amount Spent (in Cr.)	No of Beneficiaries
412	Bokaro	Executive Engineer, Building Division, Bokaro	Gumia Block	Construction of AWC building at Center no-321, Turi Tola under Gumia Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Gumia Block
413	Bokaro	Executive Engineer, Building Division, Bokaro	Gumia Block	Construction of AWC building at Center no-326, Karmatand, Manjhi tola under Gumia Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Gumia Block
414	Bokaro	Executive Engineer, Building Division, Bokaro	Gumia Block	Construction of AWC building at Center no-327, Karmatand, Ravidas tola under Gumia Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Gumia Block
415	Bokaro	Executive Engineer, Building Division, Bokaro	Gumia Block	Construction of AWC building at Center no-404, Doma tola under Gumia Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Gumia Block
416	Bokaro	Executive Engineer, Building Division, Bokaro	Gumia Block	Construction of AWC building at Center no-517, Asnapani under Gumia Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Gumia Block
417	Bokaro	Executive Engineer, Building Division, Bokaro	Gumia Block	Construction of AWC building at Center no-518, Dudhmata under Gumia Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Gumia Block
418	Bokaro	Executive Engineer, Building Division, Bokaro	Gumia Block	Construction of AWC building at Center no-518, Palani (Mini) under Gumia Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Gumia Block
419	Bokaro	Executive Engineer, Building Division, Bokaro	Gumia Block	Construction of AWC building at Center no-627, Jhirke, Upar Tola under Gumia Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Gumia Block
420	Bokaro	Executive Engineer, Building Division, Bokaro	Gumia Block	Construction of AWC building at Center no-629, Harijan Tola under Gumia Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Gumia Block
421	Bokaro	Executive Engineer, Building Division, Bokaro	Gumia Block	Construction of AWC building at Center no-630, Yadav Tola under Gumia Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Gumia Block
422	Bokaro	Executive Engineer, Building Division, Bokaro	Gumia Block	Construction of AWC building at Center no-631, Bich Tola under Gumia Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Gumia Block
423	Bokaro	Executive Engineer, Building Division, Bokaro	Gumia Block	Construction of AWC building at Center no-704, Rathand under Gumia Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Gumia Block
424	Bokaro	Executive Engineer, Building Division, Bokaro	Gumia Block	Construction of AWC building at Center no-707, Dhende Niche Tola under Gumia Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Gumia Block
425	Bokaro	Executive Engineer, Building Division, Bokaro	Gumia Block	Construction of AWC building at Center no-824, Keri Niche Tola under Gumia Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Gumia Block
426	Bokaro	Executive Engineer, Building Division, Bokaro	Gumia Block	Construction of AWC building at Center no-1022, Badki Pannu under Gumia Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Gumia Block
427	Bokaro	Executive Engineer, Building Division, Bokaro	Gumia Block	Construction of AWC building at Center no-1027, Tangri Basti under Gumia Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Gumia Block
428	Bokaro	Executive Engineer, Building Division, Bokaro	Gumia Block	Construction of AWC building at Center no-1030, Post Office Mahalla under Gumia Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Gumia Block
429	Bokaro	Executive Engineer, Building Division, Bokaro	Bermo Block	Construction of AWC building at Center no-13, Lahariya Tand under Bermo Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Bermo Block
430	Bokaro	Executive Engineer, Building Division, Bokaro	Bermo Block	Construction of AWC building at Center no-14, Raja Bazar-01 under Bermo Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Bermo Block

Sl. No.	District	Executing Agency	Block	Project Name	Area of Intervention (High / Other Priority)	Sector / Area	Financial Year	Project Sanctioned Date (DD-MM-YYYY)	Amount Sanctioned (in Cr.)	Estimated Duration of Project (in Years)	Project Status (Yet to Start, On Going, Completed, Cancelled)	Project Start Date (DD-MM-YYYY)	Project End Date (DD-MM-YYYY)	Total Amount Spent (in Cr.)	No of Beneficiaries
431	Bokaro	Executive Engineer, Building Division, Bokaro	Bermo Block	Construction of AWC building at Center no-19, Jarangdi Bazar under Bermo Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Bermo Block
432	Bokaro	Executive Engineer, Building Division, Bokaro	Bermo Block	Construction of AWC building at Center no-22, Beldar Tola under Bermo Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Bermo Block
433	Bokaro	Executive Engineer, Building Division, Bokaro	Bermo Block	Construction of AWC building at Center no-37, Upar Bazar under Bermo Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Bermo Block
434	Bokaro	Executive Engineer, Building Division, Bokaro	Bermo Block	Construction of AWC building at Center no-189, Bermo Basti under Bermo Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Bermo Block
435	Bokaro	Executive Engineer, Building Division, Bokaro	Bermo Block	Construction of AWC building at Center no-204, Pipal Jhopadpatti under Bermo Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Bermo Block
436	Bokaro	Executive Engineer, Building Division, Bokaro	Bermo Block	Construction of AWC building at Center no-205, Nishanhat under Bermo Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Bermo Block
437	Bokaro	Executive Engineer, Building Division, Bokaro	Bermo Block	Construction of AWC building at Center no-211, Govindpur Upar Tola under Bermo Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Bermo Block
438	Bokaro	Executive Engineer, Building Division, Bokaro	Bermo Block	Construction of AWC building at Center no-212, Manjhi Tola under Bermo Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Bermo Block
439	Bokaro	Executive Engineer, Building Division, Bokaro	Bermo Block	Construction of AWC building at Center no-223, Mansa Nagar under Bermo Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Bermo Block
440	Bokaro	Executive Engineer, Building Division, Bokaro	Bermo Block	Construction of AWC building at Center no-224, Six Unit under Bermo Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Bermo Block
441	Bokaro	Executive Engineer, Building Division, Bokaro	Bermo Block	Construction of AWC building at Center no-225, Phase-2 under Bermo Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Bermo Block
442	Bokaro	Executive Engineer, Building Division, Bokaro	Bermo Block	Construction of AWC building at Center no-239, Govindpur Niche Tola under Bermo Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Bermo Block
443	Bokaro	Executive Engineer, Building Division, Bokaro	Jaridih Block	Construction of AWC building at Center no-2, Muslim Tola Tantri under Jaridih Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Yet to Start	NA	NA	0.00	Beneficiaries of Jaridih Block
444	Bokaro	Executive Engineer, Building Division, Bokaro	Jaridih Block	Construction of AWC building at Center no-10, Tupkadhi Khas under Jaridih Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Yet to Start	NA	NA	0.00	Beneficiaries of Jaridih Block
445	Bokaro	Executive Engineer, Building Division, Bokaro	Jaridih Block	Construction of AWC building at Center no-36, Bahadurpur under Jaridih Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Jaridih Block
446	Bokaro	Executive Engineer, Building Division, Bokaro	Jaridih Block	Construction of AWC building at Center no-66, Bhujangdi under Jaridih Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Jaridih Block
447	Bokaro	Executive Engineer, Building Division, Bokaro	Jaridih Block	Construction of AWC building at Center no-80, Manjhidi under Jaridih Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Jaridih Block
448	Bokaro	Executive Engineer, Building Division, Bokaro	Jaridih Block	Construction of AWC building at Center no-82, Tetriyadi under Jaridih Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Jaridih Block
449	Bokaro	Executive Engineer, Building Division, Bokaro	Jaridih Block	Construction of AWC building at Center no-83, Rajwadi under Jaridih Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Jaridih Block

Sl. No.	District	Executing Agency	Block	Project Name	Area of Intervention (High / Other Priority)	Sector / Area	Financial Year	Project Sanctioned Date (DD-MM-YYYY)	Amount Sanctioned (in Cr.)	Estimated Duration of Project (in Years)	Project Status (Yet to Start, On Going, Completed, Cancelled)	Project Start Date (DD-MM-YYYY)	Project End Date (DD-MM-YYYY)	Total Amount Spent (in Cr.)	No of Beneficiaries
450	Bokaro	Executive Engineer, Building Division, Bokaro	Jaridih Block	Construction of AWC building at Center no-91, Bhuchungdih-2 under Jaridih Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Jaridih Block
451	Bokaro	Executive Engineer, Building Division, Bokaro	Jaridih Block	Construction of AWC building at Center no-92, Sikshak Colony under Jaridih Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Jaridih Block
452	Bokaro	Executive Engineer, Building Division, Bokaro	Jaridih Block	Construction of AWC building at Center no-105, Baridih Niche Tola under Jaridih Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Yet to Start	NA	NA	0.00	Beneficiaries of Jaridih Block
453	Bokaro	Executive Engineer, Building Division, Bokaro	Jaridih Block	Construction of AWC building at Center no-131, Kukurtopa under Jaridih Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Yet to Start	NA	NA	0.00	Beneficiaries of Jaridih Block
454	Bokaro	Executive Engineer, Building Division, Bokaro	Jaridih Block	Construction of AWC building at Center no-135, Chirapati under Jaridih Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Jaridih Block
455	Bokaro	Executive Engineer, Building Division, Bokaro	Jaridih Block	Construction of AWC building at Center no-138, Jadgodih under Jaridih Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Jaridih Block
456	Bokaro	Executive Engineer, Building Division, Bokaro	Jaridih Block	Construction of AWC building at Center no-140, Bahiyabeda under Jaridih Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Jaridih Block
457	Bokaro	Executive Engineer, Building Division, Bokaro	Chandrapura Block	Construction of AWC building at Turiyo GP under Chandrapura Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Chandrapura Block
458	Bokaro	Executive Engineer, Building Division, Bokaro	Chandrapura Block	Construction of AWC building at Karmatand GP under Chandrapura Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Chandrapura Block
459	Bokaro	Executive Engineer, Building Division, Bokaro	Chandrapura Block	Construction of AWC building at Chandrapura GP under Chandrapura Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Chandrapura Block
460	Bokaro	Executive Engineer, Building Division, Bokaro	Chandrapura Block	Construction of AWC building at Middle Telo GP under Chandrapura Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Chandrapura Block
461	Bokaro	Executive Engineer, Building Division, Bokaro	Chandrapura Block	Construction of AWC building at East Telo GP under Chandrapura Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Chandrapura Block
462	Bokaro	Executive Engineer, Building Division, Bokaro	Chandrapura Block	Construction of AWC building at Paplo GP under Chandrapura Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Chandrapura Block
463	Bokaro	Executive Engineer, Building Division, Bokaro	Chandrapura Block	Construction of AWC building at Ghatiyari GP under Chandrapura Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Chandrapura Block
464	Bokaro	Executive Engineer, Building Division, Bokaro	Chandrapura Block	Construction of AWC building at Telo West GP under Chandrapura Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Chandrapura Block
465	Bokaro	Executive Engineer, Building Division, Bokaro	Chandrapura Block	Construction of AWC building at Bandiyo GP under Chandrapura Block	High	Welfare of Women & Children	2022-23	25-02-2023	0.15	NA	Dropped	NA	NA	0.00	Beneficiaries of Chandrapura Block
466	Bokaro	M/s Eastin Ventures, Kolkata	Bermo Block	Construction of Dwar Pattika and Signage with necessary structure	Other	Physical Infrastructure	2022-23	25-02-2023	1.61	NA	Completed	NA	NA	1.61	Beneficiaries of Bermo Block
467	Bokaro	M/s Prakash Xerox, Bokaro	Gumia Block	Supply of 50 nos of Bunk beds in the hostel of Kasturba Gandhi girls residential schools, Gumia	High	Education	2022-23	25-02-2023	0.13	NA	Completed	NA	NA	0.00	Beneficiaries of Gumia Block
468	Bokaro	M/s Prakash Xerox, Bokaro	Jaridih Block	Supply of 25 nos of Bunk beds in the hostel of Kasturba Gandhi girls residential schools, Jaridih	High	Education	2022-23	25-02-2023	0.06	NA	Completed	NA	NA	0.00	Beneficiaries of Jaridih Block
469	Bokaro	M/s Prakash Xerox, Bokaro	Chandankiyari Block	Supply of 25 nos of Bunk beds in the hostel of Kasturba Gandhi girls residential schools, Chandankiyari	High	Education	2022-23	25-02-2023	0.06	NA	Completed	NA	NA	0.00	Beneficiaries of Chandankiyari Block

Sl. No.	District	Executing Agency	Block	Project Name	Area of Intervention (High / Other Priority)	Sector / Area	Financial Year	Project Sanctioned Date (DD-MM-YYYY)	Amount Sanctioned (in Cr.)	Estimated Duration of Project (in Years)	Project Status (Yet to Start, On Going, Completed, Cancelled)	Project Start Date (DD-MM-YYYY)	Project End Date (DD-MM-YYYY)	Total Amount Spent (in Cr.)	No of Beneficiaries
470	Bokaro	M/s Prakash Xerox, Bokaro	Nawadih Block	Supply of 25 nos of Bunk beds in the hostel of Kasturba Gandhi girls residential schools, Nawadih	High	Education	2022-23	25-02-2023	0.06	NA	Completed	NA	NA	0.00	Beneficiaries of Nawadih Block
471	Bokaro	M/s Prakash Xerox, Bokaro	Peterwar Block	Supply of 25 nos of Bunk beds in the hostel of Kasturba Gandhi girls residential schools, Peterwar	High	Education	2022-23	25-02-2023	0.06	NA	Completed	NA	NA	0.00	Beneficiaries of Peterwar Block
472	Bokaro	M/s Prakash Xerox, Bokaro	Kasmar Block	Supply of 50 nos of Bunk beds in the hostel of Kasturba Gandhi girls residential schools, Kasmar	High	Education	2022-23	25-02-2023	0.13	NA	Completed	NA	NA	0.00	Beneficiaries of Kasmar Block
473	Bokaro	M/s Prakash Xerox, Bokaro	Municipal Corporation Chas	Supply of 25 nos of Bunk beds in the hostel of Kasturba Gandhi girls residential schools, Chas	High	Education	2022-23	25-02-2023	0.06	NA	Completed	NA	NA	0.00	Beneficiaries of Municipal Corporation Chas
474	Bokaro	M/s Prakash Xerox, Bokaro	Chas Block	Supply of 35 nos of Bunk beds in the hostel of Backward caste boys welfare hostel, Chas College, Chas	High	Education	2022-23	25-02-2023	0.09	NA	Completed	NA	NA	0.00	Beneficiaries of Chas Block
475	Bokaro	M/s Prakash Xerox, Bokaro	Bokaro Steel City	Supply of 20 nos of Bunk beds in the hostel of Scheduled caste boys kalyan hostel, BS City, Sector-6	High	Education	2022-23	25-02-2023	0.05	NA	Completed	NA	NA	0.00	Beneficiaries of Bokaro Steel City
476	Bokaro	M/s Prakash Xerox, Bokaro	Bokaro Steel City	Supply of 50 nos of Bunk beds in the hostel of Minority boys welfare hostel (BS City, Sector-6)	High	Education	2022-23	25-02-2023	0.13	NA	Completed	NA	NA	0.00	Beneficiaries of Bokaro Steel City
477	Bokaro	M/s Prakash Xerox, Bokaro	Chas Block	Supply of 30 nos of Bunk beds in the hostel of Minority boys welfare hostel (Madrasa Hanfia Garib Nawaz Siwandih)	High	Education	2022-23	25-02-2023	0.08	NA	Completed	NA	NA	0.00	Beneficiaries of Chas Block
478	Bokaro	M/s Prakash Xerox, Bokaro	Chas Block	Supply of 30 nos of Bunk beds in the hostel of Minority integration hostel, Balidih, Chas	High	Education	2022-23	25-02-2023	0.08	NA	Completed	NA	NA	0.00	Beneficiaries of Chas Block
479	Bokaro	M/s Prakash Xerox, Bokaro	Chandankiyari Block	Supply of 50 nos of Bunk beds in the hostel of Archery / Athletics Training Centre	High	Education	2022-23	25-02-2023	0.13	NA	Completed	NA	NA	0.00	Beneficiaries of Chandankiyari Block
480	Bokaro	Trinetra Enterprises, Hazaribagh	Chas Block	BALA Painting at Kasturba Gandhi Girls Residential School, Chas, Ward no-31	High	Education	2022-23	15-03-2023	0.49	NA	Completed	NA	NA	0.49	Beneficiaries of Chas Block
481	Bokaro	Trinetra Enterprises, Hazaribagh	Chandankiyari Block	BALA Painting at Primary School, Parvatpur, Chandankiyari	High	Education	2022-23	15-03-2023	0.05	NA	Completed	NA	NA	0.05	Beneficiaries of Chandankiyari Block
482	Bokaro	Trinetra Enterprises, Hazaribagh	Chandankiyari Block	BALA Painting at Upgraded Middle School, Brahan, Lghla, Chandankiyari	High	Education	2022-23	15-03-2023	0.13	NA	Completed	NA	NA	0.13	Beneficiaries of Chandankiyari Block
483	Bokaro	Trinetra Enterprises, Hazaribagh	Bermo Block	BALA Painting at Primary School, Central Colony, Dhori, Bermo	High	Education	2022-23	15-03-2023	0.06	NA	Completed	NA	NA	0.06	Beneficiaries of Bermo Block
484	Bokaro	Trinetra Enterprises, Hazaribagh	Bermo Block	BALA Painting at Primary School, Jawahar Nagar, Bermo	High	Education	2022-23	15-03-2023	0.09	NA	Completed	NA	NA	0.09	Beneficiaries of Bermo Block
485	Bokaro	Trinetra Enterprises, Hazaribagh	Bermo Block	BALA Painting at Upgraded Middle School, Bodia Bermo	High	Education	2022-23	15-03-2023	0.08	NA	Completed	NA	NA	0.08	Beneficiaries of Bermo Block
486	Bokaro	Trinetra Enterprises, Hazaribagh	Nawadih Block	BALA Painting at Upgraded Middle School, Pipradih, Nawadih	High	Education	2022-23	15-03-2023	0.13	NA	Completed	NA	NA	0.13	Beneficiaries of Nawadih Block

Sl. No.	District	Executing Agency	Block	Project Name	Area of Intervention (High / Other Priority)	Sector / Area	Financial Year	Project Sanctioned Date (DD-MM-YYYY)	Amount Sanctioned (in Cr.)	Estimated Duration of Project (in Years)	Project Status (Yet to Start, On Going, Completed, Cancelled)	Project Start Date (DD-MM-YYYY)	Project End Date (DD-MM-YYYY)	Total Amount Spent (in Cr.)	No of Beneficiaries
487	Bokaro	Trinetra Enterprises, Hazaribagh	Bermo Block	BALA Painting at NEO Primary School, Malatongaria, Bermo	High	Education	2022-23	15-03-2023	0.03	NA	Completed	NA	NA	0.03	Beneficiaries of Bermo Block
488	Bokaro	Trinetra Enterprises, Hazaribagh	Jaridih Block	BALA Painting at Upgraded Middle School, Jagasur, Aaldih, Jaridih	High	Education	2022-23	15-03-2023	0.12	NA	Completed	NA	NA	0.12	Beneficiaries of Jaridih Block
489	Bokaro	District Engineer, Zilla Parishad, Bokaro	Gumia Block	Repair of Community Health Centre, Gomia	High	Health Care	2022-23	17-03-2023	0.93	NA	Yet to Start	NA	NA	0.00	Beneficiaries of Gumia Block
490	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Bermo Block	Construction of Playground under the scheme of Veer Shaheed Poto ho at Tua Tongri in Kusumdi, Armo	High	Education	2022-23	21-03-2023	0.05	6 Months	Completed	29-04-2023	28-10-2023	0.03	1625
491	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandankiyari Block	Construction of Playground under the scheme of Veer Shaheed Poto ho at Padar Pathar in Boriyadih	High	Education	2022-23	21-03-2023	0.05	6 Months	On Going	05-07-2023	04-01-2024	0.03	1746
492	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandankiyari Block	Construction of Playground under the scheme of Veer Shaheed Poto ho at middle school of Muktapur	High	Education	2022-23	21-03-2023	0.05	6 Months	Completed	16-06-2023	15-12-2023	0.03	934
493	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandankiyari Block	Construction of Playground under the scheme of Veer Shaheed Poto ho at Durgapur Chowk of Asansol	High	Education	2022-23	21-03-2023	0.05	6 Months	Completed	04-05-2023	03-11-2023	0.03	1663
494	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandankiyari Block	Construction of Playground under the scheme of Veer Shaheed Poto ho at Devgram	High	Education	2022-23	21-03-2023	0.05	6 Months	Completed	04-05-2023	03-11-2023	0.03	2224
495	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandankiyari Block	Construction of Playground under the scheme of Veer Shaheed Poto ho at Middle school of Devgram	High	Education	2022-23	21-03-2023	0.05	6 Months	Completed	02-05-2023	01-11-2023	0.03	2224
496	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandankiyari Block	Construction of Playground under the scheme of Veer Shaheed Poto ho in front of Sansad Bhawan of Nayawan	High	Education	2022-23	21-03-2023	0.05	6 Months	Completed	06-05-2023	05-11-2023	0.03	1667
497	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandankiyari Block	Construction of Playground under the scheme of Veer Shaheed Poto ho at Upgraded school of Nayawan	High	Education	2022-23	21-03-2023	0.05	6 Months	Completed	04-05-2023	03-11-2023	0.03	1667
498	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandankiyari Block	Construction of Playground under the scheme of Veer Shaheed Poto ho at Tilatand village of Silfore	High	Education	2022-23	21-03-2023	0.05	6 Months	On Going	20-07-2023	19-01-2024	0.03	3161
499	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandankiyari Block	Construction of Playground under the scheme of Veer Shaheed Poto ho at Fatehpur village of Silfore	High	Education	2022-23	21-03-2023	0.05	NA	Yet to Start	NA	NA	0.03	Beneficiaries of Chandankiyari Block
500	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandankiyari Block	Construction of Playground under the scheme of Veer Shaheed Poto ho at Chikchiki Tand village of Silfore	High	Education	2022-23	21-03-2023	0.05	NA	Yet to Start	NA	NA	0.03	Beneficiaries of Chandankiyari Block

Sl. No.	District	Executing Agency	Block	Project Name	Area of Intervention (High / Other Priority)	Sector / Area	Financial Year	Project Sanctioned Date (DD-MM-YYYY)	Amount Sanctioned (in Cr.)	Estimated Duration of Project (in Years)	Project Status (Yet to Start, On Going, Completed, Cancelled)	Project Start Date (DD-MM-YYYY)	Project End Date (DD-MM-YYYY)	Total Amount Spent (in Cr.)	No of Beneficiaries
501	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandankiyari Block	Construction of Playground under the scheme of Veer Shaheed Poto ho at Talgadia village of Silfore	High	Education	2022-23	21-03-2023	0.05	6 Months	On Going	05-07-2023	04-01-2024	0.03	3161
502	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandankiyari Block	Construction of a Playground under the scheme of Veer Shaheed Poto ho in front of Jhgrahibad Shiv Mandir	High	Education	2022-23	21-03-2023	0.05	6 Months	On Going	05-07-2023	04-01-2024	0.03	1632
503	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chas Block	Construction of Playground under the scheme of Veer Shaheed Poto ho at Mohandih in Ghatiyali West	High	Education	2022-23	21-03-2023	0.05	NA	Yet to Start	NA	NA	0.03	Beneficiaries of Chas Block
504	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chas Block	Construction of Playground under the scheme of Veer Shaheed Poto ho at Kumbhari	High	Education	2022-23	21-03-2023	0.05	4 Months	Completed	29-04-2023	27-08-2023	0.05	4885
505	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chas Block	Construction of Playground under the scheme of Veer Shaheed Poto ho at Pindrajora	High	Education	2022-23	21-03-2023	0.05	7 Months	Completed	04-05-2023	04-11-2023	0.03	6381
506	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Gumia Block	Construction of Playground under the scheme of Veer Shaheed Poto ho at Putkadih of Badkiputru Tola	High	Education	2022-23	21-03-2023	0.05	6 Months	Completed	06-05-2023	05-11-2023	0.03	3843
507	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Gumia Block	Construction of Playground under the scheme of Veer Shaheed Poto ho at Dhadri of Badki Punnu	High	Education	2022-23	21-03-2023	0.05	6 Months	Completed	29-04-2023	28-10-2023	0.05	3684
508	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Gumia Block	Construction of Playground under the scheme of Veer Shaheed Poto ho behind of ungraded middle school in bandh	High	Education	2022-23	21-03-2023	0.05	6 Months	Completed	10-05-2023	09-11-2023	0.03	1750
509	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Gumia Block	Construction of Playground under the scheme of Veer Shaheed Poto ho at Israel Ansari High School of Jhirke	High	Education	2022-23	21-03-2023	0.05	6 Months	Completed	29-04-2023	28-10-2023	0.03	2263
510	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Gumia Block	Construction of Playground under the scheme of Veer Shaheed Poto ho at new primary school of siyari	High	Education	2022-23	21-03-2023	0.05	6 Months	Completed	02-05-2023	01-11-2023	0.03	2500
511	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Gumia Block	Construction of Playground under the scheme of Veer Shaheed Poto ho at Belhor dera of Kaso	High	Education	2022-23	21-03-2023	0.05	6 Months	Completed	27-04-2023	26-10-2023	0.03	1263
512	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Gumia Block	Construction of Playground ground leveling work under the scheme of Veer Shaheed Poto ho of sindhu kandu in Kasiadh village	High	Education	2022-23	21-03-2023	0.05	6 Months	Completed	10-05-2023	09-11-2023	0.03	1300
513	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Gumia Block	Construction of Playground under the scheme of Veer Shaheed Poto ho at Dania village	High	Education	2022-23	21-03-2023	0.05	6 Months	On Going	05-06-2023	04-12-2023	0.03	2400



Sl. No.	District	Executing Agency	Block	Project Name	Area of Intervention (High / Other Priority)	Sector / Area	Financial Year	Project Sanctioned Date (DD-MM-YYYY)	Amount Sanctioned (in Cr.)	Estimated Duration of Project (in Years)	Project Status (Yet to Start, On Going, Completed, Cancelled)	Project Start Date (DD-MM-YYYY)	Project End Date (DD-MM-YYYY)	Total Amount Spent (in Cr.)	No of Beneficiaries
514	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Gumia Block	Construction of Playground under the scheme of Veer Shaheed Poto ho at Modha village	High	Education	2022-23	21-03-2023	0.05	6 Months	On Going	10-10-2023	09-04-2024	0.03	1365
515	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Jaridih Block	Construction of Playground under the scheme of Veer Shaheed Poto ho at Kundrumhutu (Khntri)	High	Education	2022-23	21-03-2023	0.05	6 Months	Completed	10-05-2023	09-11-2023	0.03	600
516	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Jaridih Block	Construction of Playground under the scheme of Veer Shaheed Poto ho at Ambedkar Nagar	High	Education	2022-23	21-03-2023	0.05	6 Months	Completed	04-05-2023	03-11-2023	0.03	750
517	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Kasmar Block	Construction of Playground under the scheme of Veer Shaheed Poto ho at Kasmar	High	Education	2022-23	21-03-2023	0.05	6 Months	Completed	10-05-2023	09-11-2023	0.03	700
518	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Kasmar Block	Construction of Playground under the scheme of Veer Shaheed Poto ho in front of sapahitand of Binod bihari mahato collage	High	Education	2022-23	21-03-2023	0.05	7 Months	Completed	27-04-2023	28-10-2023	0.03	1050
519	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Nawadih Block	Construction of Playground under the scheme of Veer Shaheed Poto ho in Parsabeda at Goiyato	High	Education	2022-23	21-03-2023	0.05	6 Months	On Going	11-07-2023	10-01-2024	0.03	450
520	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Nawadih Block	Construction of Playground under the scheme of Veer Shaheed Poto ho in gobardih at Kacho GP	High	Education	2022-23	21-03-2023	0.05	6 Months	Completed	29-04-2023	28-10-2023	0.05	350
521	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Nawadih Block	Construction of Playground under the scheme of Veer Shaheed Poto ho at Palamu Ansh	High	Education	2022-23	21-03-2023	0.05	6 Months	Completed	06-05-2023	04-11-2023	0.03	400
522	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Peterwar Block	Construction of Playground under the scheme of Veer Shaheed Poto ho in Aadiwasi singh school, Chhappargada	High	Education	2022-23	21-03-2023	0.05	6 Months	Completed	29-04-2023	28-10-2023	0.03	450
523	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Peterwar Block	Construction of Playground under the scheme of Veer Shaheed Poto ho in the land of Mayapur	High	Education	2022-23	21-03-2023	0.05	NA	Yet to Start	NA	NA	0.03	Beneficiaries of Peterwar Block
524	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Peterwar Block	Construction of Playground under the scheme of Veer Shaheed Poto ho at the land of sarwajanik maidan (Rangamati)	High	Education	2022-23	21-03-2023	0.05	6 Months	Completed	04-05-2023	03-11-2023	0.03	750
525	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Peterwar Block	Construction of Playground under the scheme of Veer Shaheed Poto ho in Upgraded High School, Patki Khata 01 plot 581	High	Education	2022-23	21-03-2023	0.05	6 Months	Completed	04-05-2023	03-11-2023	0.03	300
526	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Peterwar Block	Construction of Playground under the scheme of Veer Shaheed Poto ho in Upgraded High School, Rangamati	High	Education	2022-23	21-03-2023	0.05	6 Months	Completed	29-04-2023	28-10-2023	0.03	250
527	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Peterwar Block	Construction of playground in Middle School, Pichari	High	Education	2022-23	21-03-2023	0.05	6 Months	Completed	04-05-2023	03-11-2023	0.03	500

Sl. No.	District	Executing Agency	Block	Project Name	Area of Intervention (High / Other Priority)	Sector / Area	Financial Year	Project Sanctioned Date (DD-MM-YYYY)	Amount Sanctioned (in Cr.)	Estimated Duration of Project (in Years)	Project Status (Yet to Start, On Going, Completed, Cancelled)	Project Start Date (DD-MM-YYYY)	Project End Date (DD-MM-YYYY)	Total Amount Spent (in Cr.)	No of Beneficiaries
528	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Peterwar Block	Construction of Playground under the scheme of Veer Shaheed Poto ho in Lipingdih, Putkadih	High	Education	2022-23	21-03-2023	0.05	6 Months	Completed	06-05-2023	05-11-2023	0.03	1100
529	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Bermo Block	Construction of Playground under the scheme of Veer Shaheed Poto ho at Gandko	High	Education	2022-23	21-03-2023	0.05	6 Months	Completed	06-05-2023	05-11-2023	0.03	1780
530	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandankiyari Block	Construction of Playground under the scheme of Veer Shaheed Poto ho at Bagula	High	Education	2022-23	21-03-2023	0.05	6 Months	Completed	28-04-2023	27-10-2023	0.03	1939
531	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandankiyari Block	Construction of Playground under the scheme of Veer Shaheed Poto ho at behind of Deultand UMV	High	Education	2022-23	21-03-2023	0.05	6 Months	Completed	16-06-2023	15-12-2023	0.03	2645
532	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandrapura Block	Construction of Playground under the scheme of Veer Shaheed Poto ho at Upgraded Primary School, Beda Basti	High	Education	2022-23	21-03-2023	0.05	6 Months	Completed	02-05-2023	01-11-2023	0.03	1213
533	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Gumia Block	Construction of Playground under the scheme of Veer Shaheed Poto ho at badki pannu	High	Education	2022-23	21-03-2023	0.05	6 Months	Completed	29-04-2023	28-10-2023	0.05	1700
534	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Jaridih Block	Construction of Playground under the scheme of Veer Shaheed Poto ho in Chaspania of Banchas	High	Education	2022-23	21-03-2023	0.05	6 Months	Completed	04-05-2023	03-11-2023	0.03	1300
535	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Nawadih Block	Construction of Playground under the scheme of Veer Shaheed Poto ho in Penghata Ghat of Bhandara	High	Education	2022-23	21-03-2023	0.05	6 Months	Completed	02-05-2023	01-11-2023	0.03	350
536	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Peterwar Block	Construction of Playground under the scheme of Veer Shaheed Poto ho in the land of Sarwajanik, Mirjapur	High	Education	2022-23	21-03-2023	0.05	6 Months	Completed	29-04-2023	28-10-2023	0.03	1200
537	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Peterwar Block	Construction of Playground under the scheme of Veer Shaheed Poto ho in Rangmati, Nawadih	High	Education	2022-23	21-03-2023	0.05	6 Months	Completed	04-05-2023	03-11-2023	0.03	750
538	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Peterwar Block	Construction of Playground under the scheme of Veer Shaheed Poto ho at Upgraded Middle School of Tenughat	High	Education	2022-23	21-03-2023	0.05	6 Months	Completed	29-04-2023	28-10-2023	0.03	300
539	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chas Block	Construction of Playground under the scheme of Veer Shaheed Poto ho at Upgraded High School, Kartik Chandra Sharma	High	Education	2022-23	21-03-2023	0.05	6 Months	Completed	10-05-2023	09-11-2023	0.03	5928
540	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandankiyari Block	Construction of Playground under the scheme of Veer Shaheed Poto ho at Upgraded High School, Chandankiyari	High	Education	2022-23	21-03-2023	0.05	6 Months	Completed	02-05-2023	01-11-2023	0.03	9836
541	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandrapura Block	Construction of Playground under the scheme of Veer Shaheed Poto ho at Upgraded High School, Dugda, Chandrapura	High	Education	2022-23	21-03-2023	0.05	6 Months	Completed	02-05-2023	01-11-2023	0.03	2678
542	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Gumia Block	Construction of Playground under the scheme of Veer Shaheed Poto ho at Upgraded High School, Gumia	High	Education	2022-23	21-03-2023	0.05	6 Months	Completed	27-04-2023	26-10-2023	0.05	3645

Sl. No.	District	Executing Agency	Block	Project Name	Area of Intervention (High / Other Priority)	Sector / Area	Financial Year	Project Sanctioned Date (DD-MM-YYYY)	Amount Sanctioned (in Cr.)	Estimated Duration of Project (in Years)	Project Status (Yet to Start, On Going, Completed, Cancelled)	Project Start Date (DD-MM-YYYY)	Project End Date (DD-MM-YYYY)	Total Amount Spent (in Cr.)	No of Beneficiaries
543	Bokaro	Executive Engineer, Building Division, Bokaro	Kasmar Block	Construction of 4 nos of shade (11 nos of Gazebo) in Kasmar	Other	Physical Infrastructure	2022-23	31-03-2023	0.27	4 Months	Completed	13-08-2023	12-11-2023	0.16	50
544	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Bermo Block	Construction of Road and Bridge from Ambedkar Colony to Baal Bekar to Marriage Mandap (Bagicha)	Other	Physical Infrastructure	2023-24	11-04-2023	2.41	NA	Yet to Start	NA	NA	1.45	Beneficiaries of Bermo Block
545	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Peterwar Block	Construction of road over ten canal bridge from Kushalbandh to Chetra Chalkari to Kalikaran road via mokhapani kali manjhi's house under Chalkari GP of Peterwar Block	Other	Physical Infrastructure	2023-24	11-04-2023	2.12	NA	Dropped	NA	NA	0.00	Beneficiaries of Peterwar Block
546	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Peterwar Block	Construction of PCC road & RCC drain with cover slab from shop of Binod naik to dargah and from H/o Sanjay Thakur to H/o Chowkidar via Dargah at Khetko GP of Peterwar Block	Other	Physical Infrastructure	2023-24	11-04-2023	1.34	NA	Yet to Start	NA	NA	0.81	Beneficiaries of Peterwar Block
547	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Jaridih Block	Construction of 2km road from bahadurpur pipe factory to khanjo river road end at Baridih GP of Jaridih block	Other	Physical Infrastructure	2023-24	11-04-2023	1.00	NA	Yet to Start	NA	NA	0.60	Beneficiaries of Jaridih Block
548	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Bermo Block	Construction of road from bokaro thermal station to chhat ghat at Bermo GP of Bermo block	Other	Physical Infrastructure	2023-24	11-04-2023	0.61	NA	Dropped	NA	NA	0.00	Beneficiaries of Bermo Block
549	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Bermo Block	Construction of 1 km road from DVC office via akhilesh singh house to hirke road near bermo durga mandap at bermo GP.	Other	Physical Infrastructure	2023-24	11-04-2023	0.46	NA	Dropped	NA	NA	0.00	Beneficiaries of Bermo Block
550	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chas Block	Construction of Boundary wall at Pindrajora +2 school under chas block	High	Education	2023-24	15-04-2023	0.91	6 Months	On Going	16-06-2023	15-12-2023	0.55	475
551	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Chas Block	Construction of PCC road from Dungri Goda Hatia Maida to Jehra Sthal Hutupatthar via Sunta Railway gate of Chas Block	Other	Physical Infrastructure	2023-24	15-04-2023	0.98	9 Months	Completed	18-07-2023	17-04-2024	0.59	Beneficiaries of Chas Block
552	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Chas Block	Construction of PCC road till kanari west kanari from west village barodih tola GP of chas block	Other	Physical Infrastructure	2023-24	15-04-2023	0.32	9 Months	On Going	18-07-2023	17-04-2024	0.19	Beneficiaries of Chas Block
553	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Chas Block	Construction of PCC road from Barodih's RWD road to Khedabeda of Chas Block	Other	Physical Infrastructure	2023-24	15-04-2023	0.36	6 Months	On Going	25-07-2023	24-01-2024	0.21	Beneficiaries of Chas Block
554	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Chas Block	Construction of PCC road over west GP from Jhikalpa to shikaridih via parsadhi, Knari of Chas Block	Other	Physical Infrastructure	2023-24	15-04-2023	1.00	9 Months	On Going	30-09-2023	29-06-2024	0.60	Beneficiaries of Chas Block
555	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Chas Block	Construction of PCC road from Sunta GP of Sudani toppo to public distribution of dugrigoda system shop of Chas Block	Other	Physical Infrastructure	2023-24	15-04-2023	0.18	6 Months	On Going	24-07-2023	23-01-2024	0.11	Beneficiaries of Chas Block
556	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Chas Block	Construction of PCC road from Sunta tola kashitand to the house of late Ram Prasad in Chas block	Other	Physical Infrastructure	2023-24	15-04-2023	0.14	6 Months	On Going	26-06-2023	25-12-2023	0.08	Beneficiaries of Chas Block
557	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Chas Block	Construction of PCC road from Manjhithan to the house of Mangroo Manjhi in the village of barudih of Chainpur GP of chas block	Other	Physical Infrastructure	2023-24	15-04-2023	0.09	6 Months	On Going	01-07-2023	30-12-2023	0.05	Beneficiaries of Chas Block
558	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Chas Block	Construction of PCC road from the house of Birju Ghatwar to the house of bhulu dhoobi in chas block	Other	Physical Infrastructure	2023-24	15-04-2023	0.38	6 Months	On Going	10-07-2023	30-12-2023	0.23	Beneficiaries of Chas Block

Sl. No.	District	Executing Agency	Block	Project Name	Area of Intervention (High / Other Priority)	Sector / Area	Financial Year	Project Sanctioned Date (DD-MM-YYYY)	Amount Sanctioned (in Cr.)	Estimated Duration of Project (in Years)	Project Status (Yet to Start, On Going, Completed, Cancelled)	Project Start Date (DD-MM-YYYY)	Project End Date (DD-MM-YYYY)	Total Amount Spent (in Cr.)	No of Beneficiaries
559	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Chas Block	Construction of PCC road from Raja Babu's house to the Graveyard.	Other	Physical Infrastructure	2023-24	15-04-2023	0.23	6 Months	On Going	23-06-2023	22-12-2023	0.14	Beneficiaries of Chas Block
560	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Chandankiyari Block	Construction of PCC Road in Chandipur village of Kusumkiyari GP upto Cremorium of Gawai river in Chandankiyari Block.	Other	Physical Infrastructure	2023-24	19-04-2023	0.72	NA	Dropped	NA	NA	0.00	Beneficiaries of Chandankiyari Block
561	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Chandankiyari Block	Construction of Guardwall on the side of main road from Bajrangbali temple to singh tola bhaya railway line of Mahal village of Chandankiyari Block	Other	Physical Infrastructure	2023-24	19-04-2023	0.94	NA	Dropped	NA	NA	0.00	Beneficiaries of Chandankiyari Block
562	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Chas Block	Construction of PCC road at Dumarghutu of kanari west GP of Chas Block.	Other	Physical Infrastructure	2023-24	19-04-2023	0.22	6 Months	On Going	25-07-2023	24-01-2024	0.13	Beneficiaries of Chas Block
563	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Chas Block	Construction of Guardwall and road from Gwai river bridge under rani chidka to kulhi hari temple in chas block.	Other	Physical Infrastructure	2023-24	19-04-2023	0.14	6 Months	On Going	11-09-2023	10-03-2024	0.09	Beneficiaries of Chas Block
564	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Chas Block	Construction of drain on Bhangabazar main road in Chas Block.	High	Sanitation	2023-24	19-04-2023	0.46	NA	Dropped	NA	NA	0.00	Beneficiaries of Chas Block
565	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Chas Block	Construction of PCC road from Kanphatta kalicharan road to Chunnu singh's house in Chas Block	Other	Physical Infrastructure	2023-24	19-04-2023	0.26	NA	Dropped	NA	NA	0.00	Beneficiaries of Chas Block
566	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Chas Block	Construction of PCC road from Sangjori Hari Mandir to Kushi bandh Mahabir Mandir in Chas Block	Other	Physical Infrastructure	2023-24	19-04-2023	0.31	NA	Dropped	NA	NA	0.00	Beneficiaries of Chas Block
567	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Chas Block	Construction of drain from Migrant chowk to Pathhar Katta Chowk of Chas Block	High	Sanitation	2023-24	19-04-2023	0.60	NA	Dropped	NA	NA	0.00	Beneficiaries of Chas Block
568	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Chas Block	Construction of PCC road from Baudih more to Khergora, FP Chainpur under Chas Block	Other	Physical Infrastructure	2023-24	19-04-2023	0.43	NA	Dropped	NA	NA	0.00	Beneficiaries of Chas Block
569	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Chas Block	Construction of stair and bathing step in Bagraibera near Garga river under udkrit GP of Chas block.	High	Environment/ Preservation and Pollution Control Measures	2023-24	19-04-2023	0.22	6 Months	On Going	11-09-2023	10-03-2024	0.13	Beneficiaries of Chas Block
570	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Bermo Block	Construction of Hall of Rajkiyakrit Middle School at Jaridih Bazar, Block Bermo	High	Education	2023-24	25-04-2023	0.22	6 Months	On Going	06-06-2023	05-12-2023	0.13	1588
571	Bokaro	Executive Engineer, MI Division, Bokaro	Gumia Block	Construction of Chhath Ghat in Bhagat Pond in Gumia GP of Gumia Block	High	Environment/ Preservation and Pollution Control Measures	2023-24	11-05-2023	0.15	6 Months	On Going	10-07-2023	09-01-2024	0.09	Beneficiaries of Gumia Block
572	Bokaro	Executive Engineer, MI Division, Bokaro	Gumia Block	Construction of PCC road, culvert and guardwall on both sides from Mahendra Bhandari's house to Madhya Durga Temploe in Gomia GP of Gomia Block	Other	Physical Infrastructure	2023-24	11-05-2023	0.24	6 Months	On Going	05-08-2023	04-02-2024	0.14	Beneficiaries of Gumia Block
573	Bokaro	Executive Engineer, MI Division, Bokaro	Gumia Block	Construction of 1.25km PCC road from Old cinema hall in Pailhari Gurudih GP of Gomia block to Railway Station Gomia.	Other	Physical Infrastructure	2023-24	11-05-2023	0.60	6 Months	On Going	21-07-2023	20-01-2024	0.36	Beneficiaries of Gumia Block
574	Bokaro	Executive Engineer, MI Division, Bokaro	Gumia Block	Construction of 600m PCC road from CPP power plant to the crematorium in Kathara GP of Gomia block.	Other	Physical Infrastructure	2023-24	11-05-2023	0.30	6 Months	On Going	21-07-2023	20-01-2024	0.18	Beneficiaries of Gumia Block
575	Bokaro	Executive Engineer, MI Division, Bokaro	Gumia Block	Construction of PCC road from pipradih panch mandir to railway line on the way to Gomia station in Swang west GP of Gomia Block	Other	Physical Infrastructure	2023-24	11-05-2023	0.49	6 Months	On Going	04-08-2023	03-02-2024	0.29	Beneficiaries of Gumia Block

Sl. No.	District	Executing Agency	Block	Project Name	Area of Intervention (High / Other Priority)	Sector / Area	Financial Year	Project Sanctioned Date (DD-MM-YYYY)	Amount Sanctioned (in Cr.)	Estimated Duration of Project (in Years)	Project Status (Yet to Start, On Going, Completed, Cancelled)	Project Start Date (DD-MM-YYYY)	Project End Date (DD-MM-YYYY)	Total Amount Spent (in Cr.)	No of Beneficiaries
576	Bokaro	Executive Engineer, MI Division, Bokaro	Gumia Block	Construction of 500 m drain with cover from seva sadan hospital to railway line in Palihari Gurdih GP of Gumia Block	Other	Physical Infrastructure	2023-24	11-05-2023	0.40	6 Months	On Going	01-08-2023	31-01-2024	0.24	Beneficiaries of Gumia Block
577	Bokaro	Executive Engineer, MI Division, Bokaro	Gumia Block	Construction of 2km PCC road and guard wall from Dam Basti main road to Bokaro river in Bandh GP of Gumia block.	Other	Physical Infrastructure	2023-24	11-05-2023	1.00	6 Months	On Going	04-09-2023	03-03-2024	0.60	Beneficiaries of Gumia Block
578	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Peterwar Block	Renovation of Krishi Vigyan Kendra (KVK) located in Petarwar block under Bokaro District	Other	Physical Infrastructure	2023-24	15-05-2023	0.99	6 Months	On Going	20-07-2023	19-01-2024	0.60	4000
579	Bokaro	Executive Engineer, Building Division, Bokaro	Chas Block	Construction of Auditorium Hall (500 seats) at Kasturba gandhi Girl High School under Chas Block	High	Education	2023-24	23-05-2023	2.04	9 Months	Completed	27-10-2023	28-07-2023	1.22	500
580	Bokaro	Executive Engineer, Building Division, Bokaro	Gumia Block	Construction of Auditorium Hall (500 seats) at Kasturba gandhi Girl High School under Gumia Block	High	Education	2023-24	23-05-2023	2.04	9 Months	On Going	12-10-2023	11-07-2024	1.22	500
581	Bokaro	Executive Engineer, Building Division, Bokaro	Nawadih Block	Construction of Auditorium Hall (500 seats) at Kasturba gandhi Girl High School under Nawadih Block	High	Education	2023-24	23-05-2023	2.04	NA	Yet to Start	NA	NA	1.22	Beneficiaries of Nawadih Block
582	Bokaro	Executive Engineer, Building Division, Bokaro	Peterwar Block	Construction of Auditorium Hall (500 seats) at Kasturba gandhi Girl High School under Peterwar Block	High	Education	2023-24	23-05-2023	2.04	9 Months	On Going	12-10-2023	11-07-2024	1.22	500
583	Bokaro	Executive Engineer, Building Division, Bokaro	Chandankiyari Block	Construction of Auditorium Hall (500 seats) at Kasturba gandhi Girl High School under Chandankiyari Block	High	Education	2023-24	23-05-2023	2.04	9 Months	On Going	12-10-2023	11-07-2024	1.22	500
584	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Chandrapura Block	Construction of PCC road up to Gawai river crematorium in Chandipur village of Kusumkiyari Panchayat in Chandankiyari Block under Bokaro District	Other	Physical Infrastructure	2023-24	09-06-2023	0.72	NA	Yet to Start	NA	NA	0.43	Beneficiaries of Chandrapura Block
585	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Chandankiyari Block	Construction of guard wall on Bajrangbali Mandir mor singh tola via railway line main road of mahal village under Chandankiyari block.	Other	Physical Infrastructure	2023-24	09-06-2023	0.94	NA	Yet to Start	NA	NA	0.56	Beneficiaries of Chandankiyari Block
586	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Bokaro Steel City	Construction of waiting hall and Miscellaneous work at Campus of Sadar Hospital Bokaro	High	Health Care	2023-24	13-06-2023	0.97	6 Months	On Going	17-07-2023	16-01-2024	0.58	300000
587	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Bokaro Steel City	Construction of Civil and Electrical work for installation of lift at Sadar Hospital Bokaro	High	Health Care	2023-24	13-06-2023	0.14	6 Months	On Going	11-07-2023	10-01-2024	0.08	300000
588	Bokaro	Executive Engineer, Building Division, Bokaro	Bokaro Steel City	Repairing and Renovation of Palash Mart at Bokaro	High	Skill Development	2023-24	22-06-2023	0.21	4 Months	On Going	23-09-2023	22-01-2024	0.13	400
589	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Bokaro Steel City	Renovation and redevelopment of Sadar Hospital, Bokaro	High	Health Care	2023-24	27-06-2023	2.40	NA	Yet to Start	NA	NA	1.44	Beneficiaries of Bokaro Steel City
590	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Peterwar Block	Construction of road in Chando village of Chalkari GP from Kalikaran road to Ragnigoda mokhapani kali manjhi's house up to the canal bridge.	Other	Physical Infrastructure	2023-24	04-07-2023	2.12	NA	Yet to Start	NA	NA	1.27	Beneficiaries of Peterwar Block
591	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Kasmar Block	Construction of PCC road at Hanslata village of Dantu GP under Kasmar block from Hanslata REO road to new purabband.	Other	Physical Infrastructure	2023-24	04-07-2023	0.55	NA	Yet to Start	NA	NA	0.33	Beneficiaries of Kasmar Block

Sl. No.	District	Executing Agency	Block	Project Name	Area of Intervention (High / Other Priority)	Sector / Area	Financial Year	Project Sanctioned Date (DD-MM-YYYY)	Amount Sanctioned (in Cr.)	Estimated Duration of Project (in Years)	Project Status (Yet to Start, On Going, Completed, Cancelled)	Project Start Date (DD-MM-YYYY)	Project End Date (DD-MM-YYYY)	Total Amount Spent (in Cr.)	No of Beneficiaries
592	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Kasmar Block	Construction of PCC road at Hanslata village of Dantu GP under Kasmar block from Bajrangbali Temple to the house of Sadhu Singh	Other	Physical Infrastructure	2023-24	04-07-2023	0.49	NA	Yet to Start	NA	NA	0.29	Beneficiaries of Kasmar Block
593	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Chas Block	Construction of PCC road from Pachora mod to Chirubeda in the Mango GP under Chas block.	Other	Physical Infrastructure	2023-24	04-07-2023	0.99	9 Months	Completed	23-11-2022	22-09-2023	0.60	Beneficiaries of Chas Block
594	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Jaridih Block	Construction of PCC road from the land of Maoj Kumar to the house of Amit kumar at Baradih GP under Jaridih Block	Other	Physical Infrastructure	2023-24	04-07-2023	0.08	9 Months	On Going	20-11-2023	19-03-2024	0.05	Beneficiaries of Jaridih Block
595	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Chas Block	Construction of PCC road from Baudih more to Khergora, of Chainpur Panchayat of Chas Block under Bokaro District.	Other	Physical Infrastructure	2023-24	04-08-2023	0.43	6 Months	On Going	25-07-2023	24-01-2024	0.26	Beneficiaries of Chas Block
596	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Chandankiyari Block	Construction of PCC road from Lalpur Panchayat Jhabra Community building to Bhelatand Sati Dhan River Ghat under Bokaro District (1.750 km)	Other	Physical Infrastructure	2023-24	04-08-2023	0.99	NA	Yet to Start	NA	NA	0.60	Beneficiaries of Chandankiyari Block
597	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Chandankiyari Block	Construction of PCC Road from Nuniyadih village of Kusumkiyari Panchayat under Bokaro District to Chandipur Village Kusumkiyari Bara Dam. (0.850 km)	Other	Physical Infrastructure	2023-24	04-08-2023	1.00	NA	Yet to Start	NA	NA	0.60	Beneficiaries of Chandankiyari Block
598	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Bermo Block	Construction of PCC path and Guard wall from Bokaro Thermal Station to Chhat Ghat	Other	Physical Infrastructure	2023-24	04-08-2023	0.61	NA	Yet to Start	NA	NA	0.37	Beneficiaries of Bermo Block
599	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Bermo Block	Construction of PCC road and drain from DBC office to Akhilesh Singh's residence up to Hirak Road near Bermo Durga Mandap.	Other	Physical Infrastructure	2023-24	04-08-2023	0.46	NA	Yet to Start	NA	NA	0.27	Beneficiaries of Bermo Block
600	Bokaro	Executive Engineer, Building Division, Bokaro	Kasmar Block	Construction of AWC building at Dantu GP under Kasmar Block (Center no - 115)	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Kasmar Block
601	Bokaro	Executive Engineer, Building Division, Bokaro	Kasmar Block	Construction of AWC building at Kasmar Chatti of Kasmar GP under Kasmar Block (Center no - 127)	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Kasmar Block
602	Bokaro	Executive Engineer, Building Division, Bokaro	Kasmar Block	Construction of AWC building at Kumri Tola of Kasmar GP under Kasmar Block (Center no - 129)	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Kasmar Block
603	Bokaro	Executive Engineer, Building Division, Bokaro	Kasmar Block	Construction of AWC building at Surajdih Muslim tola of Kasmar GP under Kasmar Block (Center no - 131)	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Kasmar Block
604	Bokaro	Executive Engineer, Building Division, Bokaro	Kasmar Block	Construction of AWC building at Bandotand of Kasmar GP under Kasmar Block (Center no - 132)	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Kasmar Block
605	Bokaro	Executive Engineer, Building Division, Bokaro	Kasmar Block	Construction of AWC building at Baraitola Ghasi tola of Baraikala GP under Kasmar Block (Center no - 313)	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Kasmar Block
606	Bokaro	Executive Engineer, Building Division, Bokaro	Jaridih Block	Construction of AWC building at Muslim Tola, Tantri Center no - 2	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Dropped	NA	NA	0.00	Beneficiaries of Jaridih Block
607	Bokaro	Executive Engineer, Building Division, Bokaro	Jaridih Block	Construction of AWC building at Tupkadhi Khas Center no - 10	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Dropped	NA	NA	0.00	Beneficiaries of Jaridih Block

Sl. No.	District	Executing Agency	Block	Project Name	Area of Intervention (High / Other Priority)	Sector / Area	Financial Year	Project Sanctioned Date (DD-MM-YYYY)	Amount Sanctioned (in Cr.)	Estimated Duration of Project (in Years)	Project Status (Yet to Start, On Going, Completed, Cancelled)	Project Start Date (DD-MM-YYYY)	Project End Date (DD-MM-YYYY)	Total Amount Spent (in Cr.)	No of Beneficiaries
608	Bokaro	Executive Engineer, Building Division, Bokaro	Jaridih Block	Construction of AWC building at Kukurtopa Center no - 131	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Dropped	NA	NA	0.00	Beneficiaries of Jaridih Block
609	Bokaro	Executive Engineer, Building Division, Bokaro	Jaridih Block	Construction of AWC building at Baradhi Nichetola Center no - 105	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Dropped	NA	NA	0.00	Beneficiaries of Jaridih Block
610	Bokaro	Executive Engineer, NREP Bokaro	Bermo Block	Construction of AWC building at Lahariya Tand Center no - 13	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Bermo Block
611	Bokaro	Executive Engineer, NREP Bokaro	Bermo Block	Construction of AWC building at Raja Bajar -1 Center no-14	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Bermo Block
612	Bokaro	Executive Engineer, NREP Bokaro	Bermo Block	Construction of AWC building at Jarangdh Bajar Center no - 19	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Bermo Block
613	Bokaro	Executive Engineer, NREP Bokaro	Bermo Block	Construction of AWC building at Lahariya Tand Center no - 13	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Bermo Block
614	Bokaro	Executive Engineer, NREP Bokaro	Bermo Block	Construction of AWC building at Bermo Basti Center no - 189	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Bermo Block
615	Bokaro	Executive Engineer, NREP Bokaro	Bermo Block	Construction of AWC building at Pipal Jhopadpatti Centre no - 204	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Bermo Block
616	Bokaro	Executive Engineer, NREP Bokaro	Bermo Block	Construction of AWC building at Nishan Haat Center no - 205	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Bermo Block
617	Bokaro	Executive Engineer, NREP Bokaro	Bermo Block	Construction of AWC building at Manjhi Tola Center No - 212	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Bermo Block
618	Bokaro	Executive Engineer, NREP Bokaro	Bermo Block	Construction of AWC building at Mansa Nagar Center no - 223	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Bermo Block
619	Bokaro	Executive Engineer, NREP Bokaro	Bermo Block	Construction of AWC building at Six Unit Center no - 224	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Bermo Block
620	Bokaro	Executive Engineer, NREP Bokaro	Bermo Block	Construction of AWC building at Phase - 2, Center no - 225	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Bermo Block
621	Bokaro	Executive Engineer, NREP Bokaro	Chandrapura Block	Construction of AWC building at Turiyo GP under Chandrpura Block	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandrapura Block
622	Bokaro	Executive Engineer, NREP Bokaro	Chandrapura Block	Construction of AWC building at Karmatand GP under Chandrapura Block	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandrapura Block
623	Bokaro	Executive Engineer, NREP Bokaro	Chandrapura Block	Construction of AWC building at Middle Telo GP under Chandrapura Block	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandrapura Block
624	Bokaro	Executive Engineer, NREP Bokaro	Chandrapura Block	Construction of AWC building at East Telo GP under Chandrapura Block	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandrapura Block
625	Bokaro	Executive Engineer, NREP Bokaro	Chandrapura Block	Construction of AWC building at Paplo GP under Chandrapura Block	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandrapura Block
626	Bokaro	Executive Engineer, NREP Bokaro	Chandrapura Block	Construction of AWC building at Telo West GP under Chandrapura Block	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandrapura Block
627	Bokaro	Executive Engineer, NREP Bokaro	Chandrapura Block	Construction of AWC building at Bandyo GP under Chandrapura Block	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandrapura Block
628	Bokaro	Executive Engineer, NREP Bokaro	Chandrapura Block	Construction of AWC building at Harijan Basti of Karmatand GP under Chandrapura Block	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandrapura Block
629	Bokaro	Executive Engineer, NREP Bokaro	Chandrapura Block	Construction of AWC building at Budhidi-2 of Karmatand GP under Chandrapura Block	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandrapura Block
630	Bokaro	Executive Engineer, NREP Bokaro	Chandrapura Block	Construction of AWC building at Budhidi-3 of Karmatand GP under Chandrapura Block	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandrapura Block

Sl. No.	District	Executing Agency	Block	Project Name	Area of Intervention (High / Other Priority)	Sector / Area	Financial Year	Project Sanctioned Date (DD-MM-YYYY)	Amount Sanctioned (in Cr.)	Estimated Duration of Project (in Years)	Project Status (Yet to Start, On Going, Completed, Cancelled)	Project Start Date (DD-MM-YYYY)	Project End Date (DD-MM-YYYY)	Total Amount Spent (in Cr.)	No of Beneficiaries
631	Bokaro	Executive Engineer, NREP Bokaro	Chandrapura Block	Construction of AWC building at Jharna Basti-2 of Dugda East GP under Chandrapura Block	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandrapura Block
632	Bokaro	Executive Engineer, NREP Bokaro	Chandrapura Block	Construction of AWC building at Faljharia-2 of Dugda East GP under Chandrapura Block	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandrapura Block
633	Bokaro	Executive Engineer, NREP Bokaro	Chandrapura Block	Construction of AWC building at Sarayatand of Taranga GP under Chandrapura Block	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandrapura Block
634	Bokaro	Executive Engineer, NREP Bokaro	Chandrapura Block	Construction of AWC building at Gadibasti-2 of Taranga GP under Chandrapura Block	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandrapura Block
635	Bokaro	Executive Engineer, NREP Bokaro	Chandrapura Block	Construction of AWC building at Tarmi-1 of Tarmi GP under Chandrapura Block	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandrapura Block
636	Bokaro	Executive Engineer, NREP Bokaro	Chandrapura Block	Construction of AWC building at Tarmi-3 of Tarmi GP under Chandrapura Block	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandrapura Block
637	Bokaro	Executive Engineer, NREP Bokaro	Chandrapura Block	Construction of AWC building at Tarmi-4 of Tarmi GP under Chandrapura Block	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandrapura Block
638	Bokaro	Executive Engineer, NREP Bokaro	Chandrapura Block	Construction of AWC building at Binod Chowk of Tarmi GP under Chandrapura Block	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandrapura Block
639	Bokaro	Executive Engineer, NREP Bokaro	Chandrapura Block	Construction of AWC building at Turiyo Ghoda of Turiyo GP under Chandrapura Block	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandrapura Block
640	Bokaro	Executive Engineer, NREP Bokaro	Chandrapura Block	Construction of AWC building at Chirudih-2 of Turiyo GP under Chandrapura Block	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandrapura Block
641	Bokaro	Executive Engineer, NREP Bokaro	Chandrapura Block	Construction of AWC building at Saraya Tand Pakhoriya of Turiyo GP under Chandrapura Block	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandrapura Block
642	Bokaro	Executive Engineer, NREP Bokaro	Chandrapura Block	Construction of AWC building at Bhandaridah Pakhoriya of Turiyo GP under Chandrapura Block	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandrapura Block
643	Bokaro	Executive Engineer, NREP Bokaro	Chandrapura Block	Construction of AWC building at Rajabora Pakhoriya of Turiyo GP under Chandrapura Block	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandrapura Block
644	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Gumia Block	Construction of AWC building at Asnapani Center no - 517	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	6 Months	On Going	07-11-2023	06-05-2024	0.07	1750
645	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Gumia Block	Construction of AWC building at Dudhmatia Center no - 518	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Gumia Block
646	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Gumia Block	Construction of AWC building at Palani (Mini) Center no - 525	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Gumia Block
647	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Gumia Block	Construction of AWC building at Rathand Center no - 704	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	6 Months	On Going	08-11-2023	07-05-2024	0.07	1050
648	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Gumia Block	Construction of AWC building at Dhende Niche Tola Center no - 707	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Gumia Block
649	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Gumia Block	Construction of AWC building at Keri Niche Tola Center no - 824	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	6 Months	On Going	08-11-2023	07-05-2024	0.07	850
650	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Gumia Block	Construction of AWC building at Badki Punnu Center no - 1022	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	6 Months	On Going	07-11-2023	06-05-2024	0.07	1700
651	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Gumia Block	Construction of AWC building at Tongari Basti Center no - 1027	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Gumia Block



Sl. No.	District	Executing Agency	Block	Project Name	Area of Intervention (High / Other Priority)	Sector / Area	Financial Year	Project Sanctioned Date (DD-MM-YYYY)	Amount Sanctioned (in Cr.)	Estimated Duration of Project (in Years)	Project Status (Yet to Start, On Going, Completed, Cancelled)	Project Start Date (DD-MM-YYYY)	Project End Date (DD-MM-YYYY)	Total Amount Spent (in Cr.)	No of Beneficiaries
652	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Gumia Block	Construction of AWC building at Post Office Mohalla Center no - 1030	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Gumia Block
653	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Gumia Block	Construction of AWC building at Harijan Tola Center no - 629	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Gumia Block
654	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Gumia Block	Construction of AWC building at Yadav Tola Center no - 630	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	6 Months	On Going	03-11-2023	02-05-2024	0.07	750
655	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Gumia Block	Construction of AWC building at Bich Tola Center no - 631	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	6 Months	On Going	10-10-2023	09-04-2024	0.07	1200
656	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Bermo Block	Construction of Check Dam in the drain located at Armo GP under Bermo Block of Bokaro District	Other	Irrigation	2023-24	08-08-2023	0.49	NA	Yet to Start	NA	NA	0.29	Beneficiaries of Bermo Block
657	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Bermo Block	Construction of Check Dam in the drain located near of Surya Mandir at Baidhkar East GP under Bermo Block of Bokaro District	Other	Irrigation	2023-24	08-08-2023	0.64	6 Months	On Going	09-11-2023	08-05-2024	0.38	1735
658	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Bermo Block	Construction of Chhat Ghat in the drain located near of Surya Mandir at Baidhkar East GP under Bermo Block of Bokaro District	High	Environment/ Preservation and Pollution Control Measures	2023-24	08-08-2023	0.11	NA	Yet to Start	NA	NA	0.06	Beneficiaries of Bermo Block
659	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Gumia Block	Construction of AWC building at Kendua tola of Bandh GP under Gomia Block	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Gumia Block
660	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Gumia Block	Construction of AWC building at Chatki Punnu of Badki Punnu GP under Gomia Block	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Gumia Block
661	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Gumia Block	Construction of AWC building at Tarwagada Muslim Tola of Badki Punnu GP under Gomia Block	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Gumia Block
662	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Gumia Block	Construction of AWC building at Chatniya Tola of Badki Punnu GP under Gomia Block	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Gumia Block
663	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Gumia Block	Construction of AWC building at Amba Tola of Badki Punnu GP under Gomia Block	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Gumia Block
664	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Gumia Block	Construction of AWC building at Prajapati Tola of Hajari GP under Gomia Block	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	6 Months	On Going	12-10-2023	11-04-2024	0.07	1300
665	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Gumia Block	Construction of AWC building at Lattkutha of Palihari Gurudih GP under Gomia Block	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	6 Months	On Going	07-10-2023	06-04-2024	0.07	800
666	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Gumia Block	Construction of AWC building at Kothitand of Palihari Gurudih GP under Gomia Block	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	6 Months	On Going	06-10-2023	05-04-2024	0.07	1200
667	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Gumia Block	Construction of AWC building at Bhadwa Khet of Palihari Gurudih GP under Gomia Block	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	6 Months	On Going	02-11-2023	01-05-2024	0.07	450
668	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Gumia Block	Construction of AWC building at Kothitand Maidan of Palihari Gurudih GP under Gomia Block	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Gumia Block
669	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Gumia Block	Construction of AWC building at Choudhary Tola of Gomia GP under Gomia Block (Center No-416)	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Gumia Block
670	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Gumia Block	Construction of AWC building at Harijan Tola of Gomia GP under Gomia Block (Center No-417)	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Gumia Block

Sl. No.	District	Executing Agency	Block	Project Name	Area of Intervention (High / Other Priority)	Sector / Area	Financial Year	Project Sanctioned Date (DD-MM-YYYY)	Amount Sanctioned (in Cr.)	Estimated Duration of Project (in Years)	Project Status (Yet to Start, On Going, Completed, Cancelled)	Project Start Date (DD-MM-YYYY)	Project End Date (DD-MM-YYYY)	Total Amount Spent (in Cr.)	No of Beneficiaries
671	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Gumia Block	Construction of AWC building at Padaria of Gomia GP under Gomia Block (Center No-418)	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Gumia Block
672	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Gumia Block	Construction of AWC building at Bangla Tand of Gomia GP under Gomia Block (Center No-419)	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Gumia Block
673	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Gumia Block	Construction of AWC building at Modi Tola of Gomia GP under Gomia Block (Center No-421)	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	6 Months	On Going	12-10-2023	11-04-2024	0.07	950
674	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Gumia Block	Construction of AWC building at Prajapati Tola of Gomia GP under Gomia Block (Center No-422)	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Gumia Block
675	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Gumia Block	Construction of AWC building at Karmali Tola of Gomia GP under Gomia Block (Center No-423)	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Gumia Block
676	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Gumia Block	Construction of AWC building at Kali Mandir Post Office Mohalla of Gomia GP under Gomia Block (Center No-424)	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Gumia Block
677	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Peterwar Block	Construction of AWC building at Dharwatand Upar Tola	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Peterwar Block
678	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Peterwar Block	Construction of AWC building at Lahatand	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	5 Months	On Going	07-11-2023	06-04-2024	0.07	1300
679	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Peterwar Block	Construction of AWC building at Ghararitand	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Peterwar Block
680	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Peterwar Block	Construction of AWC building at Partand Khetko	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	5 Months	On Going	09-10-2023	08-03-2024	0.07	750
681	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Peterwar Block	Construction of AWC building at Veerchua Khetko	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	5 Months	On Going	07-11-2023	06-04-2024	0.07	450
682	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Peterwar Block	Construction of AWC building at Thakur Tola	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Peterwar Block
683	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Peterwar Block	Construction of AWC building at Muslim Tola Angwali North	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Peterwar Block
684	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandankiyari Block	Construction of AWC building at Rohaniya Tand-2 of Amlabad GP under Chandankiyari Block (Center No-311)	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandankiyari Block
685	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandankiyari Block	Construction of AWC building at Premnagar of Amlabad GP under Chandankiyari Block (Center No-312)	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	6 Months	On Going	03-11-2023	02-05-2024	0.07	1450
686	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandankiyari Block	Construction of AWC building at Aaluwada-2 of Batbinor GP under Chandankiyari Block (Center No-197)	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	6 Months	On Going	12-10-2023	11-04-2024	0.07	3545
687	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandankiyari Block	Construction of AWC building at Mahato Tola of Batbinor GP under Chandankiyari Block (Center No-254)	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	6 Months	On Going	12-10-2023	11-04-2024	0.07	3545
688	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandankiyari Block	Construction of AWC building at Ankadogoda of Chandra GP under Chandankiyari Block (Center No-68)	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandankiyari Block

Sl. No.	District	Executing Agency	Block	Project Name	Area of Intervention (High / Other Priority)	Sector / Area	Financial Year	Project Sanctioned Date (DD-MM-YYYY)	Amount Sanctioned (in Cr.)	Estimated Duration of Project (in Years)	Project Status (Yet to Start, On Going, Completed, Cancelled)	Project Start Date (DD-MM-YYYY)	Project End Date (DD-MM-YYYY)	Total Amount Spent (in Cr.)	No of Beneficiaries
689	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandankiyari Block	Construction of AWC building at Karkatta-2 of Chandra GP under Chandankiyari Block (Center No-248)	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandankiyari Block
690	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandankiyari Block	Construction of AWC building at Karkatta Musmil Tola-1 of Chandra GP under Chandankiyari Block (Center No-260)	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandankiyari Block
691	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandankiyari Block	Construction of AWC building at Chandra Gorai tola of Chandra GP under Chandankiyari Block (Center No-268)	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandankiyari Block
692	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandankiyari Block	Construction of AWC building at Chandankiyari Bawri tola of Chandankiyari West GP under Chandankiyari Block (Center No-62)	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandankiyari Block
693	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandankiyari Block	Construction of AWC building at Asansol of Deogram GP under Chandankiyari Block (Center No-15)	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandankiyari Block
694	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandankiyari Block	Construction of AWC building at Upar Bandh of Deogram GP under Chandankiyari Block (Center No-16)	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandankiyari Block
695	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandankiyari Block	Construction of AWC building at Simultand of Deogram GP under Chandankiyari Block (Center No-141)	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	6 Months	On Going	31-10-2023	30-04-2024	0.07	2224
696	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandankiyari Block	Construction of AWC building at Gandharbdih Modi tola of Deogram GP under Chandankiyari Block (Center No-235)	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	6 Months	On Going	07-11-2023	06-05-2024	0.07	2224
697	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandankiyari Block	Construction of AWC building at Chandipur-1 of Kusumkiyari GP under Chandankiyari Block (Center No-89)	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	6 Months	On Going	06-10-2023	05-04-2024	0.07	2370
698	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandankiyari Block	Construction of AWC building at Gahira of Mahal West GP under Chandankiyari Block (Center No-19)	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	6 Months	On Going	09-10-2023	08-04-2024	0.07	9304
699	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandankiyari Block	Construction of AWC building at Nawdiha of Nawdiha GP under Chandankiyari Block	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	6 Months	On Going	12-10-2023	11-04-2024	0.07	6172
700	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandankiyari Block	Construction of AWC building at Hussaindih of Nawdiha GP under Chandankiyari Block (Center No-201)	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	6 Months	On Going	05-10-2023	04-04-2024	0.07	6172
701	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandankiyari Block	Construction of AWC building at Talgadia of Sifor GP under Chandankiyari Block (Center No-05)	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	6 Months	On Going	12-10-2023	11-04-2024	0.07	3161
702	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandankiyari Block	Construction of AWC building at Beltand of Sifor GP under Chandankiyari Block (Center No-195)	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandankiyari Block
703	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandankiyari Block	Construction of AWC building at Rangmatia-1 of Simuliya GP under Chandankiyari Block (Center No-56)	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	6 Months	On Going	07-10-2023	06-04-2024	0.07	996

Sl. No.	District	Executing Agency	Block	Project Name	Area of Intervention (High / Other Priority)	Sector / Area	Financial Year	Project Sanctioned Date (DD-MM-YYYY)	Amount Sanctioned (in Cr.)	Estimated Duration of Project (in Years)	Project Status (Yet to Start, On Going, Completed, Cancelled)	Project Start Date (DD-MM-YYYY)	Project End Date (DD-MM-YYYY)	Total Amount Spent (in Cr.)	No of Beneficiaries
704	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandankiyari Block	Construction of AWC building at Rangmatia-2 of Simuliya GP under Chandankiyari Block (Center No-191)	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandankiyari Block
705	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandankiyari Block	Construction of AWC building at Lututand of Simuliya GP under Chandankiyari Block (Center No-214)	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandankiyari Block
706	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandankiyari Block	Construction of AWC building at Simuliya-2 of Simuliya GP under Chandankiyari Block (Center No-221)	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandankiyari Block
707	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandankiyari Block	Construction of AWC building at Simuliya Mahato Tola of Simuliya GP under Chandankiyari Block (Center No-269)	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	6 Months	On Going	07-11-2023	06-05-2024	0.07	2898
708	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandankiyari Block	Construction of AWC building at Simuliya Mahato Tola of Simuliya GP under Chandankiyari Block (Center No-270)	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandankiyari Block
709	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chandankiyari Block	Construction of AWC building at Bandhtand Harijan Tola of Simuliya GP under Chandankiyari Block (Center No-302)	High	Welfare of Women & Children	2023-24	08-08-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandankiyari Block
710	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Nawadih Block	Construction of Guardwall and Ghat in Mahato Tola, Rohaniyatand of Penk GP under Nawadih Block	High	Environment/ Preservation and Pollution Control Measures	2023-24	08-08-2023	0.45	5 Months	On Going	02-11-2023	01-04-2024	0.27	250
711	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Nawadih Block	Construction of PCC road and Guardwall from Barwapani Doctor's house to the main road via river in Penk GP under Nawadih Block	Other	Physical Infrastructure	2023-24	08-08-2023	0.54	6 Months	On Going	25-10-2023	24-04-2024	0.32	1200
712	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chas Block	Construction of Boundary Wall, Street Light, Gazebo and Leveling of Ground at Residential High School Mirdha under Chas Block	High	Education	2023-24	08-08-2023	0.63	NA	Yet to Start	NA	NA	0.38	Beneficiaries of Chas Block
713	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Kasmar Block	Construction of Market Complex in Garri GP under Kasmar Block	High	Skill Development	2023-24	08-08-2023	3.15	NA	Yet to Start	NA	NA	1.89	Beneficiaries of Kasmar Block
714	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chas Block	Renovation of Rajkiya Poultry Farm and Construction of Boundary wall around the farm at Sector-12 under Chas Block	High	Skill Development	2023-24	08-08-2023	2.08	NA	Yet to Start	NA	NA	1.25	Beneficiaries of Chas Block
715	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chas Block	Construction of Boundary Wall, Toilet and Gallery and leveling work of playground in the upgraded high school Sonabad under Chas block of Bokaro District.	High	Education	2023-24	13-09-2023	0.64	NA	Yet to Start	NA	NA	0.38	Beneficiaries of Chas Block
716	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chas Block	Construction of toilets, Gallery and leveling work of the playground in Sarvodaya +2 High School, Pindrajora under Chas Block of Bokaro District.	High	Education	2023-24	13-09-2023	0.35	6 Months	On Going	02-11-2023	01-05-2024	0.21	450
717	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Nawadih Block	Construction of Boundary Wall, toilet and Gallery in Upgraded Government High School, Goniato under Nawadih Block of Bokaro District.	High	Education	2023-24	13-09-2023	0.50	6 Months	On Going	25-10-2023	24-04-2024	0.30	400

Sl. No.	District	Executing Agency	Block	Project Name	Area of Intervention (High / Other Priority)	Sector / Area	Financial Year	Project Sanctioned Date (DD-MM-YYYY)	Amount Sanctioned (in Cr.)	Estimated Duration of Project (in Years)	Project Status (Yet to Start, On Going, Completed, Cancelled)	Project Start Date (DD-MM-YYYY)	Project End Date (DD-MM-YYYY)	Total Amount Spent (in Cr.)	No of Beneficiaries
718	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Nawadih Block	Construction of Boundary Wall, Toilet, Gallery and Sports Playground in the Upgraded Government High School, Penk under Nawadih Block of Bokaro District.	High	Education	2023-24	13-09-2023	0.59	5 Months	On Going	31-10-2023	30-03-2024	0.35	300
719	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Nawadih Block	Construction of Boundary Wall, Toilet, Gallery and Sports Playground in the Upgraded Government High School, Birni under Nawadih Block of Bokaro District.	High	Education	2023-24	13-09-2023	0.29	5 Months	On Going	09-11-2023	08-04-2024	0.17	1000
720	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Chas Block	Construction of Boundary Wall and Toilet in the Government High School, Mango under Chas Block of Bokaro District.	High	Education	2023-24	13-09-2023	0.37	NA	Yet to Start	NA	NA	0.22	Beneficiaries of Chas Block
721	Bokaro	Executive Engineer, Building Division, Bokaro	Peterwar Block	Construction of Panchayat Building At Arjuba GP under Peterwar Block	Other	Physical Infrastructure	2023-24	21-09-2023	1.00	NA	Yet to Start	NA	NA	0.60	Beneficiaries of Peterwar Block
722	Bokaro	Executive Engineer, Building Division, Bokaro	Kasmar Block	Construction of Panchayat Building At Kasmar GP under Kasmar Block	Other	Physical Infrastructure	2023-24	21-09-2023	1.00	NA	Yet to Start	NA	NA	0.60	Beneficiaries of Kasmar Block
723	Bokaro	Executive Engineer, Building Division, Bokaro	Kasmar Block	Construction of Panchayat Building At Ponda GP under Kasmar Block	Other	Physical Infrastructure	2023-24	21-09-2023	1.00	NA	Yet to Start	NA	NA	0.60	Beneficiaries of Kasmar Block
724	Bokaro	Executive Engineer, Building Division, Bokaro	Kasmar Block	Construction of Panchayat Building At Sonpura GP under Kasmar Block	Other	Physical Infrastructure	2023-24	21-09-2023	1.00	NA	Yet to Start	NA	NA	0.60	Beneficiaries of Kasmar Block
725	Bokaro	Executive Engineer, Building Division, Bokaro	Jaridih Block	Construction of Panchayat Building At Tantri South GP under Jaridih Block	Other	Physical Infrastructure	2023-24	21-09-2023	1.00	NA	Yet to Start	NA	NA	0.60	Beneficiaries of Jaridih Block
726	Bokaro	Executive Engineer, Building Division, Bokaro	Chandankiyari Block	Construction of Panchayat Building At KumirDobha GP under Chandankiyari Block	Other	Physical Infrastructure	2023-24	21-09-2023	1.00	NA	Yet to Start	NA	NA	0.60	Beneficiaries of Chandankiyari Block
727	Bokaro	Executive Engineer, Building Division, Bokaro	Chandankiyari Block	Construction of Panchayat Building At Kusumkiyari GP under Chandankiyari Block	Other	Physical Infrastructure	2023-24	21-09-2023	1.00	NA	Yet to Start	NA	NA	0.60	Beneficiaries of Chandankiyari Block
728	Bokaro	Executive Engineer, Building Division, Bokaro	Chas Block	Construction of Panchayat Building At Sunata GP under Chas Block	Other	Physical Infrastructure	2023-24	21-09-2023	1.00	NA	Yet to Start	NA	NA	0.60	Beneficiaries of Chas Block
729	Bokaro	Executive Engineer, Building Division, Bokaro	Chas Block	Construction of Panchayat Building At Khamarbendi GP under Chas Block	Other	Physical Infrastructure	2023-24	21-09-2023	1.00	NA	Yet to Start	NA	NA	0.60	Beneficiaries of Chas Block
730	Bokaro	Sri Corporation Hazaribagh	Bokaro District	Installation of Modular OT at Sadar Hospital Bokaro	High	Health Care	2023-24	23-09-2023	0.61	NA	Completed	NA	NA	0.61	Beneficiaries of Bokaro District
731	Bokaro	Civil surgeon, Bokaro	Bokaro District	Engagement of support staff (doctors, Medical staff & etc.) around District. Phase-2	High	Health Care	2023-24	26-09-2023	0.60	1 year	On Going	26-09-2023	26-09-2024	0.60	11 Candidates
732	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Gumia Block	Construction of Paver Block and other miscellaneous works in Gandhi Gram premises of Siyari panchayat under Gomia Block.	Other	Physical Infrastructure	2023-24	26-09-2023	0.69	6 Months	On Going	09-11-2023	08-05-2024	0.41	1200
733	Bokaro	Executive Engineer, Building Division, Bokaro	Chas Block	Repairing and renovation of Scheduled caste boys welfare hostels (4nos) at Mircha under Chas Block	High	Education	2023-24	06-10-2023	0.92	NA	Yet to Start	NA	NA	0.55	Beneficiaries of Chas Block
734	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Jaridih Block	Construction of road from the pipe factory, bahadurpur to khanjo river at baradh GP under Jaridih block	Other	Physical Infrastructure	2023-24	06-10-2023	1.00	NA	Yet to Start	NA	NA	0.60	Beneficiaries of Jaridih Block
735	Bokaro	DDC cum CEO, Zilla Parishad, Bokaro	Chandankiyari Block	Construction of AWC building at Amlabad Harijan Tola of Amlabad GP under Chandankiyari Block	High	Welfare of Women & Children	2023-24	10-10-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandankiyari Block
736	Bokaro	DDC cum CEO, Zilla Parishad, Bokaro	Chandankiyari Block	Construction of AWC building at Kodadih village of Amlabad GP under Chandankiyari Block	High	Welfare of Women & Children	2023-24	10-10-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandankiyari Block

Sl. No.	District	Executing Agency	Block	Project Name	Area of Intervention (High / Other Priority)	Sector / Area	Financial Year	Project Sanctioned Date (DD-MM-YYYY)	Amount Sanctioned (in Cr.)	Estimated Duration of Project (in Years)	Project Status (Yet to Start, On Going, Completed, Cancelled)	Project Start Date (DD-MM-YYYY)	Project End Date (DD-MM-YYYY)	Total Amount Spent (in Cr.)	No of Beneficiaries
737	Bokaro	DDC cum CEO, Zilla Parishad, Bokaro	Chandankiyari Block	Construction of AWC building at Sabaldih village of Badajor GP under Chandankiyari Block	High	Welfare of Women & Children	2023-24	10-10-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandankiyari Block
738	Bokaro	DDC cum CEO, Zilla Parishad, Bokaro	Chandankiyari Block	Construction of AWC building at Badajor village of Badajor GP under Chandankiyari Block	High	Welfare of Women & Children	2023-24	10-10-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandankiyari Block
739	Bokaro	DDC cum CEO, Zilla Parishad, Bokaro	Chandankiyari Block	Construction of AWC building at Chamudih Muslim Tola village of Chandra GP under Chandankiyari Block	High	Welfare of Women & Children	2023-24	10-10-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandankiyari Block
740	Bokaro	DDC cum CEO, Zilla Parishad, Bokaro	Chandankiyari Block	Construction of AWC building at Ojha Tola village of Chndankiyari west GP under Chandankiyari Block	High	Welfare of Women & Children	2023-24	10-10-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandankiyari Block
741	Bokaro	DDC cum CEO, Zilla Parishad, Bokaro	Chandankiyari Block	Construction of AWC building at Nawadih Debgram village of Debgram GP under Chandankiyari Block	High	Welfare of Women & Children	2023-24	10-10-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandankiyari Block
742	Bokaro	DDC cum CEO, Zilla Parishad, Bokaro	Chandankiyari Block	Construction of AWC building at Murludih village of Kumirdoba GP under Chandankiyari Block	High	Welfare of Women & Children	2023-24	10-10-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandankiyari Block
743	Bokaro	DDC cum CEO, Zilla Parishad, Bokaro	Chandankiyari Block	Construction of AWC building at Sigdadih village of Kumirdoba GP under Chandankiyari Block	High	Welfare of Women & Children	2023-24	10-10-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandankiyari Block
744	Bokaro	DDC cum CEO, Zilla Parishad, Bokaro	Chandankiyari Block	Construction of AWC building at Bhumihar Tola village of Kumirdoba GP under Chandankiyari Block	High	Welfare of Women & Children	2023-24	10-10-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandankiyari Block
745	Bokaro	DDC cum CEO, Zilla Parishad, Bokaro	Chandankiyari Block	Construction of AWC building at Nuniyadih village of Kusumkiyari GP under Chandankiyari Block	High	Welfare of Women & Children	2023-24	10-10-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandankiyari Block
746	Bokaro	DDC cum CEO, Zilla Parishad, Bokaro	Chandankiyari Block	Construction of AWC building at Nuniyadih middle Kulhi village of Kusumkiyari GP under Chandankiyari Block	High	Welfare of Women & Children	2023-24	10-10-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandankiyari Block
747	Bokaro	DDC cum CEO, Zilla Parishad, Bokaro	Chandankiyari Block	Construction of AWC building at Kanchanpur village of Laghla GP under Chandankiyari Block	High	Welfare of Women & Children	2023-24	10-10-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandankiyari Block
748	Bokaro	DDC cum CEO, Zilla Parishad, Bokaro	Chandankiyari Block	Construction of AWC building at Tetul Ghattu village of Laghla GP under Chandankiyari Block	High	Welfare of Women & Children	2023-24	10-10-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandankiyari Block
749	Bokaro	DDC cum CEO, Zilla Parishad, Bokaro	Chandankiyari Block	Construction of AWC building at Laghla Kharayi Ghattu village of Laghla GP under Chandankiyari Block	High	Welfare of Women & Children	2023-24	10-10-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandankiyari Block
750	Bokaro	DDC cum CEO, Zilla Parishad, Bokaro	Chandankiyari Block	Construction of AWC building at Darida village of Lalpur GP under Chandankiyari Block	High	Welfare of Women & Children	2023-24	10-10-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandankiyari Block
751	Bokaro	DDC cum CEO, Zilla Parishad, Bokaro	Chandankiyari Block	Construction of AWC building at Barsabad village of Lalpur GP under Chandankiyari Block	High	Welfare of Women & Children	2023-24	10-10-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandankiyari Block
752	Bokaro	DDC cum CEO, Zilla Parishad, Bokaro	Chandankiyari Block	Construction of AWC building at Lalpurdih village of Lalpur GP under Chandankiyari Block	High	Welfare of Women & Children	2023-24	10-10-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandankiyari Block
753	Bokaro	DDC cum CEO, Zilla Parishad, Bokaro	Chandankiyari Block	Construction of AWC building at Mahal Bauri Tola village of Mahal East GP under Chandankiyari Block	High	Welfare of Women & Children	2023-24	10-10-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandankiyari Block

Sl. No.	District	Executing Agency	Block	Project Name	Area of Intervention (High / Other Priority)	Sector / Area	Financial Year	Project Sanctioned Date (DD-MM-YYYY)	Amount Sanctioned (in Cr.)	Estimated Duration of Project (in Years)	Project Status (Yet to Start, On Going, Completed, Cancelled)	Project Start Date (DD-MM-YYYY)	Project End Date (DD-MM-YYYY)	Total Amount Spent (in Cr.)	No of Beneficiaries
754	Bokaro	DDC cum CEO, Zilla Parishad, Bokaro	Chandankiyari Block	Construction of AWC building at Mahal Niche Tola village of Mahal East GP under Chandankiyari Block	High	Welfare of Women & Children	2023-24	10-10-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandankiyari Block
755	Bokaro	DDC cum CEO, Zilla Parishad, Bokaro	Chandankiyari Block	Construction of AWC building at Nawdiha Kachi Tola village of Nawdiha GP under Chandankiyari Block	High	Welfare of Women & Children	2023-24	10-10-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandankiyari Block
756	Bokaro	DDC cum CEO, Zilla Parishad, Bokaro	Chandankiyari Block	Construction of AWC building at Nawdiha Khan Tola village of Nawdiha GP under Chandankiyari Block	High	Welfare of Women & Children	2023-24	10-10-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandankiyari Block
757	Bokaro	DDC cum CEO, Zilla Parishad, Bokaro	Chandankiyari Block	Construction of AWC building at Nawdiha Dom Tola village of Nawdiha GP under Chandankiyari Block	High	Welfare of Women & Children	2023-24	10-10-2023	0.12	NA	Yet to Start	NA	NA	0.07	Beneficiaries of Chandankiyari Block
758	Bokaro	M/s Prakash Xerox, Bokaro	Bokaro District	Supply of 440 nos of Bunk Beds in hostels of residential schools located in mining-affected areas/blocks.	High	Education	2023-24	16-10-2023	1.14	NA	Completed	NA	NA	1.14	Beneficiaries of Bokaro District
759	Bokaro	Executive Engineer, Building Division, Bokaro	Chandrapura Block	Renovation of Primary Health Centre Hospital at Sijua, Chandrapura	High	Health Care	2023-24	17-10-2023	2.26	NA	Yet to Start	NA	NA	1.36	Beneficiaries of Chandrapura Block
760	Bokaro	Executive Engineer, P.H. E.D. Tenughat	Gumia Block	Strengthening of source by Construction of intake well, Gangway supplying & laying raw water raising main from konar river to existing WTP for Gomia Rural Water Supply Scheme	High	Drinking Water Supply	2023-24	17-10-2023	4.51	NA	Yet to Start	NA	NA	2.70	Beneficiaries of Gumia Block
761	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Kasmar Block	Construction of CLF building at Panchayat Manjura	High	Skill Development	2023-24	17-10-2023	0.66	NA	Yet to Start	NA	NA	0.39	Beneficiaries of Kasmar Block
762	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Peterwar Block	Construction of CLF building at Panchayat Uttasara	High	Skill Development	2023-24	17-10-2023	0.66	NA	Yet to Start	NA	NA	0.39	Beneficiaries of Peterwar Block
763	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Peterwar Block	Construction of CLF building at Panchayat Angwali North	High	Skill Development	2023-24	17-10-2023	0.66	NA	Yet to Start	NA	NA	0.39	Beneficiaries of Peterwar Block
764	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Gumia Block	Construction of 1.05 KM road from REO road Lalpania, Beldih Chowk Etoram Kisku's house to REO main road Mithun Hembram's house via Beldih Bich tola.	Other	Physical Infrastructure	2023-24	19-10-2023	0.95	NA	Yet to Start	NA	NA	0.57	Beneficiaries of Gumia Block
765	Bokaro	Executive Engineer, Building Division, Bokaro	Peterwar Block	Construction of Panchayat Sachivalaya building at Panchayat Angwali South	Other	Physical Infrastructure	2023-24	26-10-2023	1.00	NA	Yet to Start	NA	NA	0.60	Beneficiaries of Peterwar Block
766	Bokaro	Executive Engineer, Building Division, Bokaro	Peterwar Block	Construction of Panchayat Sachivalaya building at Panchayat Patki	Other	Physical Infrastructure	2023-24	26-10-2023	1.00	NA	Yet to Start	NA	NA	0.60	Beneficiaries of Peterwar Block
767	Bokaro	Executive Engineer, Building Division, Bokaro	Peterwar Block	Construction of Panchayat Sachivalaya building at Panchayat Mayapur	Other	Physical Infrastructure	2023-24	26-10-2023	1.00	NA	Yet to Start	NA	NA	0.60	Beneficiaries of Peterwar Block
768	Bokaro	Executive Engineer, Building Division, Bokaro	Chandankiyari Block	Construction of Panchayat Sachivalaya building at Panchayat Devgram	Other	Physical Infrastructure	2023-24	26-10-2023	1.00	NA	Yet to Start	NA	NA	0.60	Beneficiaries of Chandankiyari Block
769	Bokaro	Executive Engineer, Building Division, Bokaro	Jaridih Block	Construction of Panchayat Sachivalaya building at Panchayat Chilgadda	Other	Physical Infrastructure	2023-24	26-10-2023	1.00	NA	Yet to Start	NA	NA	0.60	Beneficiaries of Jaridih Block
770	Bokaro	Executive Engineer, Rural Work Division, Bokaro	Peterwar Block	Construction of road from Chatugada Keshayari to Champi Amba tola at Champi Panchayat under Peterwar Block	Other	Physical Infrastructure	2023-24	31-10-2023	3.86	NA	Yet to Start	NA	NA	2.32	Beneficiaries of Peterwar Block
771	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Nawadih Block	Construction of toilet in UPG Rajkiyakrit High School, Gunjardih under Nawadih Block	High	Education	2023-24	17-11-2023	0.13	NA	Yet to Start	NA	NA	0.08	Beneficiaries of Nawadih Block

Sl. No.	District	Executing Agency	Block	Project Name	Area of Intervention (High / Other Priority)	Sector / Area	Financial Year	Project Sanctioned Date (DD-MM-YYYY)	Amount Sanctioned (in Cr.)	Estimated Duration of Project (in Years)	Project Status (Yet to Start, On Going, Completed, Cancelled)	Project Start Date (DD-MM-YYYY)	Project End Date (DD-MM-YYYY)	Total Amount Spent (in Cr.)	No of Beneficiaries
772	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Kasmar Block	Construction of Boundary wall and Toilet in UPG Rajkiyakrit High School, Tangotna, under Kasmar Block	High	Education	2023-24	17-11-2023	0.18	NA	Yet to Start	NA	NA	0.11	Beneficiaries of Kasmar Block
773	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Kasmar Block	Construction of Boundary wall and Toilet in +2 High School, Dantu, under Kasmar Block	High	Education	2023-24	17-11-2023	0.33	NA	Yet to Start	NA	NA	0.20	Beneficiaries of Kasmar Block
774	Bokaro	Executive Engineer, Rural Development Special Division, Bokaro	Kasmar Block	Construction of Boundary wall, welcome gate, toilet, leveling and developing of playground of upgraded Government High School, Baraikala, Kasmar	High	Education	2023-24	17-11-2023	0.46	NA	Yet to Start	NA	NA	0.27	Beneficiaries of Kasmar Block